

प्रमाणित किया जाता है कि इस
मापिपुस्त में कुल (100) फुट
अधिक है जो भी निर्माण प्रमाण
लिखे हुए कठ शान का निष्कर्ष
आव प्रमाणित इस के अनुरोध
किया जाता है।

18/11/20
Executive Engineer
R.W.D. Works Division
M. S. S. S. S.
18/11/20

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

3108

Name of officer _____

Date of first entry _____

Date of last entry _____

1st / final bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

of the measurements relating to each work.)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Canal of road from Fikari chowk to malipur pakari				
Agency:-	M/S Kabby Khisher Shankar chowk Dumra, Sitamarhi				
Aggtt no:-	13 MB 2020-21				
D.O.A:-	26-06-2020				
D.O.C:-	25-03-2021				
A.D.O.C:-	24-03-2021				
Abstract of cost					

1/19	p/s typical MMGSY Logo board				
Qty. vide M.B-				Page	
Page-1				1.00 no.	
Qty. vide M.B-				Page-	
Page-				2.00 no	
				3.00 nos	
@ Rs. 10543.85/no					Rs. 31632=0
2/1	clearing and grubbing the road land				
Qty. vide MB-				Page-2	
Page-2				0.125 Hcl.	
@ Rs. 51133.76/Hcl.					Rs. 6392=0
3/3	construction of granular sub-base Gr. II				
Qty. vide MB-				Page-3	
Page-3				27.74 m ³	

Continuation

Rs. 37,752
Rs. 38,024

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs. 1353.61/m ³					Rs. 54360=00
✓					✓
4/4) p/a s/c stone aggregate of specific size of WBM Gr. III					
Qty vide M.B. -					
Page - 5				22.35 m ³	
✓				✓	
@ Rs. 3491.66/m ³					Rs. 78039=00
✓					✓
5/5) p/a s/c stone aggregate of specific size of WBM Gr. III					
Qty. vide M.B. -					
Page - 9				82.08 m ³	
✓				✓	
@ Rs. 3230.11/m ³					Rs. 265127=00
✓					✓
6/7) p/a primer coat with bitumen emulsion (SS ₁) on prep. surfaced					
Qty. vide M.B. -					
Page - 9				1094.40 m ²	
✓				✓	
@ Rs. 44.25/m ²					Rs. 48427=00
✓					✓
7/7) p/a tack coat with bitumen emulsion (RS ₁) on prepared surface.					
Qty. vide M.B. -					
Page - 9				1094.40 m ²	
✓				✓	
Qty. vide M.B. -					
Page - 1				3311.525 m ²	
✓				✓	
Qty. - 4405.925 m ²					
✓				✓	
@ Rs. 15.05/m ²					Rs. 66309=00
✓					✓
8/8) p/a and rolling graded premix surfacing material 20 mm thick					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide H.B. Page 10	10		1094.40 m ²		
@ Rs. 209.04/m ²					Rs. 228793.00
9) P/L S.D.B.C of 25 mm thick over prepared surface.					
Qty vide H.B. Page 11	11		82.38 m ³		
@ Rs. 10910.58/m ³					Rs. 898809.00
10) 2) Const. of subgrade and earthen shoulder with approved material obtained from borrow pit.					
Qty vide H.B. Page 12	12		361.20 m ³		
@ Rs. 176.86/m ³					Rs. 63882.00
11) 10) P/L RCC Mis grade Km. Stone					
Qty vide H.B. Page 13	13		1.00 no.		
@ Rs. 2347.34/no					Rs. 2347.00
12) 11) P/L RCC Mis grade 200m Stone					
Qty vide H.B. Page 13	13		4.00 nos.		
@ Rs. 622.45/no.					Rs. 2490.00
13) 12) P/L retro-reflectal seal cautionary/regulatory/informatory L/R curve board					

Sch. XLV-Form No. 134 R 17.10.587

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide M.B. page-13			4.00 nos		
@ Rs. 3596.12/no.			✓		Rs. 14385=00
					✓
11) P/S cautionary 600mm circular board					
Qty vide M.B. page-13			1.00 no.		
@ Rs. 4821.87/no.			✓		Rs. 4822=00
					✓
15) P/S informative 600mm X 450mm school/place board					
Qty vide M.B. page-13			6.00 no.		
@ Rs. 4696.41/no.			✓		Rs. 28178=00
					✓
16) P/S RCC 1/2 grade boundary pillar					
Qty vide M.B. page-13			14.00 nos.		
@ Rs. 481.93/no.			✓		Rs. 6747=00
					✓
17) P/L hot applied thermoplastic comp. 2.5mm thick over bituminous surface.					
Qty vide M.B. page-13			182.00m ²		
@ Rs. 735.44/m ²			✓		Rs. 133850=00
					✓
18) B/W in C.M (1:3) in parapet excluding pointing and plastering			2/1.		
Qty vide M.B. page-14			7.002 m ³		

Continuation

19,34,569

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
@ Rs. 582.46/m ²					Rs. 46762=00
13/53 > plastering with CM (1:4) in Parapet					
Qty vide M.B. Page - 14			40.32 m ²		
@ Rs. 182.42/m ²					Rs. 7355=00
20/22 > painting two coats on new conc. surface					
Qty vide M.B. Page - 14			40.32 m ²		
@ Rs. 88.49/m ²					Rs. 3568=00

21/16 > planting of trees by their road side					
Qty vide M.B. Page - 15			37.00 nos.		
@ Rs. 819.92/no					Rs. 30337=00
Total					Rs. 2016591=00
Add 1% cess					Rs. 20166=00
Add 12% GST					Rs. 241991=00
Total					Rs. 2278748=00
Less 4.01% as Per Assn.					(-) Rs. 91378=00
Total					Rs. 2187370=00


 06/04/2021
 JK


6/4/2021
 JK

J.A.O.
 C & P


17/4/21

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
(1) E/W: - 361.70 m ³					
@ Rs. 23.78/m ³					
<u>Metal</u>					
(2) 26.5mm - 9.5mm - 12.60 m ³					
@ Rs. 550.85/m ³					
(3) 9.5mm - 2.36mm - 9.00 m ³					
@ Rs. 411.33/m ³					
(4) local sand - 14.40 m ³					
@ Rs. 116.85/m ³					
<u>Metal</u>					
(5) 63mm - 45mm - 27.53 m ³					
@ Rs. 427.69/m ³					
(6) Stone screening - 27.44 m ³					
@ Rs. 345.52/m ³					
<u>Metal</u>					
(7) 53mm - 22.4mm - 99.32 m ³					
@ Rs. 458.22/m ³					
Prime Coat					
(8) SS ₁ - 0.93 MT					
Tack					
(9) Coat (RSJ) - 1.21 MT					
Bitumen					
(10) VG-10 - 2.09 MT					
Bitumen					
(11) S-65 - 9.51 MT					
chips					
(12) 13.2 to 0.09mm - 29.55 m ³					
@ Rs. 470.04/m ³					
chips					
(13) 9.5mm - 4.75mm - 68.62 m ³					
@ Rs. 528.94/m ³					
4.75mm & below					
(14) - 49.35 m ³					
@ Rs. 210.45/m ³					
(15) Lime :- 3.63 tonne					
@ Rs. 3555.38/tonne					
(16) Bricks: - 3500 nos.					
@ Rs. 5.24/no.					
(17) Coarse sand - 2.80 m ³					
@ Rs. 220.68/m ³					
 J. K. Jha 06/04/2021 JE  N. S. Singh 16					

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Account of Bitumen/emulsion</u>					
1) Emulsion (SS):-					
Invoice no:- FY2021 M2301 M3957					
dt:- 12/02/2021					
			Qty	-	1.20 MT
			Consumed Qty	- (-)	0.93 MT
			Balance Qty	-	0.27 MT
2) Emulsion (RS):-					
			Qty:-	-	1.60 MT
			Consumed Qty:-	-	1.21 MT
			Balance Qty:-	-	0.39 MT
(3) Bitumen V/Gun					
Invoice no:- BHSS20191841					
dt:- 19-02-2021					
			Qty:-	-	2.661 MT
Invoice no:- BHSS20191850					
dt:- 19-02-2021					
			Qty:-	-	9.703 MT
			Total Qty:-	-	12.364 MT
					2.08
			Consumed Qty:-	-	9.51 MT
			Balance Qty:-	-	2.854 MT
					0.581 MT

Continuation


Continuation

1st & final Bill

Bill value is 21,87,370

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
W.P.D.		10	10		
[Name of Region]					
S.D.S.		15		1,09,563	
G.T.D.		15		43,747	
Const IV.		15		21,874	
Const IV.		15		21,874	
Const IV.		15		21,874	
S.F.		15		18,517	
Royalty		15		13,368	
Royalty (MD)		15		48,513	
Total				2,99,136	
Pay by CFMS				18,88,234	
Total				21,87,370	
Passed for Rs 21,87,370/- (Twenty one lacs eighty seven thousand three hundred seventy) only					
and Pay by CFMS Rs 18,88,234/- (Eighteen lacs eighty eight thousand two hundred thirty four) only					
 Executive Engineer R.W.D. Works Division Sitamahi  27/5/21  27/5/21					
Sanction No 2105045-435  27/5/21					

Continuation