

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and final Bill					
for const. work					
Name of road :-					
L.N. College (K.H. 77)					
Bhagwanpur to Bhogwanpur					
Scheme - 3054 M/R					
(New Maintenance Policy) Yojana.					
Name of contractor :-					
Sri Prasad Kumar					
Agreement No -					
17 MBD/2020-21					
Date - 20.8.2020					
Date of work start					
- 21.07.2020					
Date of completion					
- 20.04.2021					
(As per appret)					
Actual date of completion					
- 12.03.2021					
Date of entry - 12.3.21					
Abstract of cost					
(1) Clearing and grubbing road					
land do job.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 14.59 m ³					
B.R @ Rs 345.52 / m ³					
(vii) S/C (13.20 mm to 0.09 mm)					
Qty = 25.17 m ³					
@ Rs 470.04 / m ³					
(viii) Stone Agg					
(9.5 mm to 4.75 mm)					
Qty = 126.24 m ³					
B.R @ Rs 528.94 / m ³					
(ix) Stone Agg (4.75 mm to 2.36)					
Qty = 90.80 m ³					
B.R @ Rs 200.45 / m ³					

(x) Bitumen = 19.258 MT					
(xi) Emulsion = 0.689 MT					
(S.B.I)					
(xii) Emulsion = 1.923 MT					
(R.S.I)					
(xiii) Bricks = 5760 Nos					
B.R @ Rs 5.24 / Each					
(xiv) Coarse sand					
Qty = 4.90 m ³					
B.R @ Rs 150.80 / m ³					
Work has been done as per specification & direction of S/I.					
Max					
12.3.21					
JB					

Continuation
Balance — Rs-160759-

Page No 17