

Eng

8.3.21

IR

2nd and final Bill
of const. work.

Name of work -

Rampur Gossai Das
to Beluar school

Scheme - BOSY MR

(New Maintenance
Policy) Yojana.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of contractor					
- Sri Prasad Kumar					
Agreement No -					
17 MBD/2020-2021					
Date - 20.8.2020					
Date of work start					
- 21.7.2020					
Date of completion					
- 20.4.2021					
As per Agreement)					
Actual date of completion - 8.3.2021					
Rate: - On schedule rate					
Date of entry: - 8.3.21					
Abstract of cost of 2nd Bill:					
(1/1) Clearing and grubbing road land					
do - job.					
Qty under TMB P.No.-12					
= 0.44 Hec					
@ Rs 51,133.76/Hec, Rs 22,499/-					
(2/2) Const. of subgrade and earthen shoulders					
with approved					
c/o Rs 22,499/-					

Continuation