

Bad on A/c bill

30

Sch. XLV-Form No. 134

| Particulars                                          | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                      | No.                           | L. | B. | D. |                  |
| N/w — Construction of road from Kamarpur to Bihaili. |                               |    |    |    |                  |
| Name and firm of Contractor - Alokraj                |                               |    |    |    |                  |
| Agreement no - 148/SAD/2019-20.                      |                               |    |    |    |                  |
| Agreement value - Rs. 1,27,10,388 = 00               |                               |    |    |    |                  |
| Sanctioned length - 1.400 Km                         |                               |    |    |    |                  |
| Date of agreement - 13/03/2020                       |                               |    |    |    |                  |
| Stipulated date of completion - 12/03/2021           |                               |    |    |    |                  |

ABSTRACT OF COST

(1/1) Providing setting out

pillars - do - do

Qty = 1.261 Km Page - 21

@ Rs. 33472.22/km Rs. 42208 = 00

(2/2) Providing clearing and

grubbing road land (by manual means) - do - do

Qty = 0.44135 Hectare P- 21

@ Rs. 49496.70/Hect. Rs. 21845 = 00

(3/3) Excavation for roadway in

Soil using manual means - do

Qty = 16.275 m<sup>3</sup> Page - 21

@ Rs. 122.15/m<sup>3</sup> Rs. 1988 = 00

(4/4) Cost of embankment with

approved material deposited from

roadway cutting - do

Qty = 9.765 m<sup>2</sup> Continuation

@ Rs. 29.52/m<sup>2</sup>

Rs. 288 = 00

Rs. 66329 = 00

## Sch. XLV-Form No. 134

| Particulars                                                                    | Details of actual measurement |    |                |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----------------|----|------------------|
|                                                                                | No.                           | L. | B.             | D. |                  |
| (5/29) Excavation for structure                                                | -                             | do | -              | do |                  |
| Qty = 128.392 m <sup>3</sup>                                                   |                               |    | Page - 22      |    |                  |
| @ Rs 285.17/m <sup>3</sup>                                                     |                               |    | Rs. 36614=00   |    |                  |
| (6/31) Providing P.C.C (M-15) for plain/reinforced concrete in open foundation | -                             | do | -              | do |                  |
| P.C.C. (M-15)                                                                  |                               |    |                |    |                  |
| Qty = 14.936 m <sup>3</sup>                                                    |                               |    | Page - 22      |    |                  |
| @ Rs. 5456.18/m <sup>3</sup>                                                   |                               |    | Rs. 81494=00   |    |                  |
| (7/41) Supplying, fitting and placing HYSD bar reinforcement                   | -                             | do | -              | do |                  |
| Qty = 6.76 MT                                                                  |                               |    | Page - 22      |    |                  |
| @ Rs. 62984.42/MT                                                              |                               |    | Rs. 425775=00  |    |                  |
| (8/34) Providing R.C.C. (M-25)                                                 | -                             | do | -              | do |                  |
| Qty = 27.12 m <sup>3</sup>                                                     |                               |    | Page - 22      |    |                  |
| @ Rs. 7517.84/m <sup>3</sup>                                                   |                               |    | Rs. 203884=00  |    |                  |
| (9/30) Providing granular sand filling                                         | -                             | do | -              | do |                  |
| Qty = 87.586 m <sup>3</sup>                                                    |                               |    | Page - 22      |    |                  |
| @ Rs. 1154.66/m <sup>3</sup>                                                   |                               |    | Rs. 101132=00  |    |                  |
| (10/33) Providing R.C.C. (M-25) in sub-structure                               | -                             | do | -              | do |                  |
| Qty = 19.50 m <sup>3</sup>                                                     |                               |    | Page - 22      |    |                  |
| Continuation                                                                   |                               |    |                |    |                  |
| @ Rs. 7357.48/m <sup>3</sup>                                                   |                               |    | Rs. 143471=00  |    |                  |
|                                                                                |                               |    | Rs. 1058699=00 |    |                  |

## Sch. XLV-Form No. 134

| Particulars                                                                        | Details of actual measurement |    |    |                  | Contents of area |
|------------------------------------------------------------------------------------|-------------------------------|----|----|------------------|------------------|
|                                                                                    | No.                           | L. | B. | D.               |                  |
| (22/7) Construction of embankment with material obtained from borrow pits - - - do |                               |    |    |                  |                  |
| to 100m - - - do                                                                   |                               |    |    |                  |                  |
| Qty = 1801.647 m <sup>3</sup>                                                      |                               |    |    | Page - 25        |                  |
| @ Rs. 147.35/m <sup>3</sup>                                                        |                               |    |    | Rs. 265473 = 00  |                  |
| (23/8) Construction of Subgrade and earthen shoulder - - - do                      |                               |    |    |                  |                  |
| Qty = 1717.56 m <sup>3</sup>                                                       |                               |    |    | Page - 25        |                  |
| Qty = 46.80 m <sup>3</sup>                                                         |                               |    |    | Page - 28        |                  |
| Total Qty = 1764.36 m <sup>3</sup>                                                 |                               |    |    |                  |                  |
| @ Rs. 176.75/m <sup>3</sup>                                                        |                               |    |    | Rs. 311851 = 00  |                  |
| (24/9 & 14) Providing G.S. B. (grading) material by mix in place method - - - do   |                               |    |    |                  |                  |
| - - - do - - - do                                                                  |                               |    |    |                  |                  |
| Qty = 594.54 m <sup>3</sup>                                                        |                               |    |    | P. 25            |                  |
| Qty = 306.59 m <sup>3</sup>                                                        |                               |    |    | Page - 29        |                  |
| Total Qty = 901.13 m <sup>3</sup>                                                  |                               |    |    |                  |                  |
| Limited to 922.44 m <sup>3</sup>                                                   |                               |    |    |                  |                  |
| @ Rs. 2951.83/m <sup>3</sup>                                                       |                               |    |    | Rs. 2427703 = 00 |                  |
| (25/10) Providing W.B.M. (grading) by mechanical means - - - do                    |                               |    |    |                  |                  |
| Qty = 351.84 m <sup>3</sup>                                                        |                               |    |    | Page - 29        |                  |
| @ Rs. 3663.47/m <sup>3</sup>                                                       |                               |    |    | Rs. 1288955 = 00 |                  |
|                                                                                    |                               |    |    | Rs. 6449774 = 00 |                  |

Continuation

~~CP~~  
 20-05-21  
 E.E.

|  |  |                    |  |
|--|--|--------------------|--|
|  |  | MATERIAL STATEMENT |  |
|--|--|--------------------|--|

Scanned v