

T02 Pomra To Motbari (VR29)

Schedule XLV-Form No. 134

BARSOI

DIVISION

Barsoi

SUB-DIVISION

M.B. No. 1776

MEASUREMENT BOOK

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH - 2245 F.D.R					
Name of Work - Restoration of work					
T02 Pomra To Mottbari					
(VR 29)					
Agency - Departmental					
Supplier -					
Authority - E. R. R. D. B. B. B.					
Date of start supply					
Date of Completion -					
Date of entry - 25.3.21					

Record Measurement

① P/V Brick Bats including.

Spreading, Laying compacting with

C.I. Hammer

$$1 \times 13.20 \times 4.53 \times 0.70 = 95.76 \text{ M}^3$$

$$1 \times 26.0 \times \frac{(1.20 + 1.85)}{2} \times \frac{(0.60 + 0.70)}{2}$$

$$= 25.77 \text{ M}^3$$

$$1 \times 18.0 \times \frac{(1.50 + 3.13)}{2} \times \frac{(1.30 + 1.65 + 0.90)}{3}$$

$$= 67.71 \text{ M}^3$$

$$\text{Total} = 189.24 \text{ M}^3$$

Continuation

Abstract of cost

3

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Plr Brick Bats including spreading, laying Compacting with C.I. hammers					
189.24 m ³ wide by No. ①					
Item No. ①					
@ 1717.37/m ³ — Rs. 3,24,995.00					
② Labors for filling cement Bag with sand					
270 Nos. wide by No. ②					
@ 32.14/each — Rs. 8678.00					
③ Labors for drilling Bamboo piles including preparation					
1193.0 m wide by No. ②					
@ 47.58/m — Rs. 56,762.00					
④ Supply, fitting & fixing Bamboo runways					
358.0 m wide by No. ②					
@ 24.71/m — Rs. 8846.00					
C.O. Rs. 3,99,280.00					

Continuation

