

NH-199 ଅନୁସୂଚିତ ଅଟେ ଏବଂ ମିଶ୍ରଣ ମିଶ୍ରଣ

Schedule XLV-Form No. 134

Armed DIVISION

Armed SUB-DIVISION

726

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस भाषी
पुस्त में कुल 100 (सौ) पृष्ठ हैं। इसे श्री सुरेंद्र
सिंह, सहायक अभियंता, कार्य अवर प्रमोशन
अरवल के नाम से निर्गत किया जाता है।

6.10.20
Executive Engineer
R.W.D (W), Division
Arwal
6/10/20

Sch. XLV - Form No. 134

Arwal DIVISION
Kaler Arwal SUB-DIVISION

Measurement Book

No. 726

Name of Officer

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
NH 139 Sakari					
Main road to Niranjion					
bigha					
Agency—					
Mehandria Construction					
P.L.T					
Agreement No—					
96/M.S.D/MR-2019-20					
Date of start—					
17-03-2020					
Date of end—					
16-12-2020					
0.01% below					

(1) Construction of subgrade					
and earthen shoulder					
2 x 10.00m x 3.00m x 0.30m =	18.00m ³				
1 x 30.00m x 2.90m x 0.30m =	26.10m ³				
1 x 30.00m x 2.90m x 0.30m =	26.10m ³				
1 x 30.00m x 3.00m x 0.30m =	27.00m ³				
1 x 16.00m x 2.50m x 0.30m =	12.00m ³				
1 x 27.00m x 3.00m x 0.30m =	24.30m ³				
1 x 14.00m x 3.50m x 0.30m =	14.70m ³				
1 x 30.00m x 3.00m x 0.30m =	27.00m ³				
					175.20m ³

Continuation

1st on D/C slip

Abstract #6 (38)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Construction of sub grade and earthen shoulder					
175.20m ² - V.T.M.B.P. (1) item (1)					
@ 6161.45/m ² - 128286 =					
(2) plv and applying primer coat with bitumen emulsion					
135.70m ² - V.T.M.B.P. (2) item (2)					
@ 41.03/m ² - 5568 =					
(3) plv, laying and premix surface materials					
84 = 135.70 V.T.M.B.P. (3)					
@ 180.59/m ² - 24506 =					
(4) plv and applying tack coat with bitumen emulsion.					
84 = 1219.00m ² - V.T.M.B.P. (4)					
@ 13.92/m ² - 16968 =					
(5) plv and laying semi dense bituminous concrete with					
84 = 27.11m ² - V.T.M.B.P. (5)					
@ 8915.71/m ² - 241699 =					



Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Reinforced Cement Concrete Mass K.M					
2 NO - V.T.M.B.P. - (4) item (6)					
@ 1910.02/each - 13820 =					
(7) K.M Stone					
200 m Stone					
1 NO - V.T.M.B.P. - (4) item (7)					
@ 550.18/each - 550 =					
(8) P.V and fixing of reflector					
82 reflector					
5 NO - V.T.M.B.P. - (4) item (8)					
@ 2972.85/each - 14864 =					
4 NO - V.T.M.B.P. - (4) item (8) ii					
@ 3083.12/each - 12332 =					
3 NO - V.T.M.B.P. - (4) item (8) iii					
@ 2975.52/each - 8927 =					
(9) Boundary wall pillar					
4 NO - V.T.M.B.P. - (4) item (9)					
@ 486.79/each - 4381 =					
(10) Road marking with					
Hot applied Thermoplastic Compound					
54.60 m ² - V.T.M.B.P. - (4) item (10)					
@ 735.40/m ² - 40153 =					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) PIV and fixing of typical masonry in formwork sign board					
3 Nos - V.T.M.B.P. - (5) item (11)					
@ Rs 8849.10/m ²					
					- Rs 26547 =
					Rs 28601 =
Add GST @ 12%					- Rs 51432 =
Add LC @ 1%					- Rs 4286 =
					Rs 484319
less @ 0.01%					- Rs 48 =
					Rs 484271 =
					1
					
					28/01/21
					J-15
					
					28/01/21
					A-E