

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Re-abstract					
Name of Work - Const. of H/L					
RCC Bridge under NABARD					
near Sheikhole between					
Narkatinganj & Jauria					
assembly Constituency.					
Agree. No - 08/SBD/2019-20					
Date of Start :- 15/07/2019					
Date of Completion - 20/2/2021					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (5/5) Boxe Cast in Situ Roc M 35 in file - 20 form TMB Page No - 29 24.00 Rm @ 18113.21/Rm RS - 3742100.00					11302643.00 RS - 3742100.00
Item (6/6) Roc in file Cap M 20 — TMB Page No - 29 432.21 M ² @ 8658.06/M ² - 3742100.00					
Item (7/7) Prov. & Laying Pce in M 15 in leveling work - T/S TMB Page No - 29 38.86 M ² @ 7225.87/M ² RS - 280942.00					
Item (8/8) Iron Steel Liner for spacing of Wall - T/S from TMB Page No - 29 24.14 MT @ 85999.41/MT RS - 2076026.00					
Item (9/9) Supply & fitting and Placing HYSD Bar - T/S from TMB Page No - 30 99.439 MT @ 761.81/MT RS - 7571465.00					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (10) Construction Confirmation Boring Sample of Soil T/s from TMB Page No- 30 60.00m @ 1000/m - 3 60000.00					
Item (11) Article Pile Load testing in Working Pile - T/s from TMB Page No- 30 1.00 Each @ 150000/Each Rs - 150000.00					
Item (12) Routine Pile Load Testing on Working Pile T/s from TMB Page No- 30 2.00 Each @ 200000/Each Rs - 200000.00					
Item (13) RCC M30 in Sub-structure from TMB Page No- 31 162.601 m ³ @ 8930.76/m ³ Rs - 1452151.00					
Item (14) RCC M30 in Sub-structure from TMB Page No- (31) 33.87 m ³ @ 9081.25/m ³ Rs - 304858.00					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (15/11) - Supply, fitting & placing of R.C.D. Bars for reinforcement - T/S					
from T.M.B Page No - 21 to 45					
					32.48 MT @ 78287.87/MT
					Rs - 1714983.00
Item (16/12) Prov. Weepholes in R.C.C. abutment T/S from					
T.M.B Page No - 32					
					102 Nos @ 130.83/No
					Rs - 13345.00
Item (17/12) Backfilling around Pile Cap from T.M.B Page (32)					
					119.52 m ³ @ 3307.38/m ³
					Rs - 395298.00
Item (18/12) Backfilling behind abutment from T.M.B Page No - (32)					
					100.54 m ³ @ 773.27/m ³
					Rs - 77745.00
Item (19/12) Proc. & laying of filter media - T/S M.B.P. - (32)					
					80.96 m ³ @ 3824.05/m ³
					Rs - 310405.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (40/35) Prov. & laying & rolling mix seal surface — P/s from TMB Page No. (39)					
					806.26 m ² @ 226.29/m ²
					Rs - 18244.00
Item (41/36) Road Marking P/s from TMB Page (39)					
					410.00 m ² @ 850.42/m ²
					Rs - 34017.00
Item (42/37) Prov. & Laying Boundary Pillar — P/s from TMB Page No. (40)					
					134.00 Nos @ 607.53/No
					Rs - 81409.00
Item (43/38) Prov. & existing direction & identification Sign — P/s from TMB Page (40)					
					1.80 m ² @ 13267.36/m ²
					Rs - 23881.00
					40367040.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total Rs —					43367040.00
Less Below (10%) —					4336704.00
					39030336.00
Less previous Bill —					38993324.00
					Rs 37012.00
John 18.09.2011 J.E. <i>[Signature]</i> <i>[Signature]</i> <i>[Signature]</i> 02/11/12 E.E.					