

Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	Revd	entry	D.	
Name of work - Construction of					
Maintenance Road and					
Bridge from paschim Kothiye					
Gram - Bazilpur via Samta					
more pul. to Bhataura-Tak					
and R.C.C Bridge in between paschim					
Kothiye Gram Bazilpur to Bhataura					
Via Samta more in Kechi-Block					
Agency - M/S A.B Builders					
Vill - Bhakurahiya, P.O Harkur					

P.S Harkur, Adapur, Dist -
 East Champaran

Agreement No — 106 S.B.D/2020-21

Date of start — 19/3/21

Date of completion — 18/3/22

Date of entry — 20-3-21

H.L Bridge

① S/F/F of HYSD Bars in pile 1200 mm ϕ
 dia in Abutment (A1)

25 mm ϕ Main Bars

8 Nos \times 20 Nos \times 24.522 \times 3.85 kg = 15.109 MT

laps and 8 \times 20 \times 2 \times 1.25 m \times 3.85 kg = 0.770
 wastage

Total = 15.879 MT

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					P.F. = Rs 2,35,705.71
37 p/c of strip cut operation	88				
TMB page No - 40 (13) - 25.35 RM					
					@ Rs 11281.46/RM - Rs 2,85,985.00
38 p/c of 20mm th. filler	89				
board - etc					
TMB page No - 40 (14) - 25.35 RM					
					@ Rs 331/RM - Rs 8,391.00
39 p/c of 20mm th. pre moulded	90				
granul filler					
TMB page No - 41 (15) - 25.35 RM					
					@ Rs 16/RM - Rs 406.00
Total Rs					2,38,653.53

Add 12% GST	Rs 28,638.42
Add 1% L cess	Rs 2,386.54
Total	Rs 2,69,678.49
less 13.75% Below	Rs 37,080.79
Total	Rs 2,32,597.69
less previous paid 1st	
page No - 31	Rs 2,00,265.40
Net pay	Rs 32,332.28

22/7/2021
SIS

22/7/21
AE

Bar - 17.493 mt

stone - 318.00 m³sand - 150.00 m³