

Save As/Save

Name of Customer
AMRIT RAJ

Name of Work/Road
B.P. ROAD TO CHHAPAPUR

Lab Job number

Date
25/10/21

Section No
91

Test Date : 29/10/2021 Road Name : B.P. ROAD TO CHHAPAPUR

Machine No : 364 Road Type : (R) RURAL ROAD

Start S No : Side : Interval

Start E No : Interval

Weather : UV Range : 691 To 5000 1000 mm/km

Start Location : B.P. ROAD Dist Range : 0 To 21 0.1 * 1000 m

End Location : CHHAPAPUR Equation : $Y = 0.0001X^2 + 0.0004X + 510.70$

Print


Generate Report and Graph

Redraw Graph

Map View

File C:\Users\AMRIT\Desktop\0511162\UVs, Section No 91, Eqn: $Y = 0.0001X^2 + 0.0004X + 510.70$

Name of Customer AMRIT RAJ, Name of Work/Road BHAGWANPUR ROAD TO CHHAPAPUR, Lab Job number



By
25/10/21
J. E.

29/10/21

ROAD NAME - BHAGWANPUR ROAD TO CHHAPRAPUR CONTRACTOR NAME - AMRIT RAJ

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY	Latitude	Longitude	Event
29/10/21	11:2:37	91	0.1	190	0	1900	2380 G	25.45121	84.6398	Normal
29/10/21	11:2:37	91	0.1	290	30.3	2900	3364 G	25.45051	84.63928	Normal
29/10/21	11:3:0	91	0.1	210	32.5	2100	2577 G	25.44972	84.63877	Normal
29/10/21	11:3:12	91	0.1	260	30.3	2600	3069 G	25.44892	84.63835	Normal
29/10/21	11:3:12	91	0.1	230	30.3	2300	2773 G	25.44807	84.63798	Normal
29/10/21	11:3:12	91	0.1	220	30.3	2200	2675 G	25.4472	84.63758	Normal
29/10/21	11:3:48	91	0.1	320	31.2	3200	3659 G	25.44637	84.63722	Normal
29/10/21	11:4:0	91	0.1	200	30.3	2000	2478 G	25.44552	84.63692	Normal
29/10/21	11:4:0	91	0.1	230	32.5	2300	2773 G	25.44473	84.637	Normal
29/10/21	11:4:22	91	0.1	140	31.2	1400	1888 G	25.44389	84.6364	Normal
29/10/21	11:4:22	91	0.1	120	30.3	1200	1691 G	25.44303	84.63613	Normal
29/10/21	11:4:22	91	0.1	190	31.2	1900	2380 G	25.4422	84.63586	Normal
29/10/21	11:4:22	91	0.1	150	30.3	1500	1986 G	25.44133	84.63559	Normal
29/10/21	11:4:22	91	0.1	170	31.2	1700	2183 G	25.44048	84.63534	Normal
29/10/21	11:5:0	91	0.1	220	30.3	2200	2675 G	25.43955	84.63505	Normal
29/10/21	11:5:0	91	0.1	220	30.3	2200	2675 G	25.43869	84.6349	Normal
29/10/21	11:5:33	91	0.1	180	32.5	1800	2281 G	25.4378	84.63475	Normal
29/10/21	11:5:33	91	0.1	190	30.3	1900	2380 G	25.43693	84.63461	Normal
29/10/21	11:5:33	91	0.1	170	30.3	1700	2183 G	25.43604	84.63448	Normal
29/10/21	11:7:18	91	0.1	300	31.2	3000	3462 G	25.43581	84.63441	Normal
29/10/21	11:7:18	91	0.1	250	32.5	2500	2970 G	25.43663	84.63455	Normal
29/10/21	11:8:0	91	0.1	230	30.3	2300	2773 G	25.43758	84.6347	Normal
29/10/21	11:8:0	91	0.1	190	31.2	1900	2380 G	25.43845	84.63485	Normal
29/10/21	11:8:29	91	0.1	170	30.3	1700	2183 G	25.43929	84.635	Normal
29/10/21	11:8:29	91	0.1	170	30.3	1700	2183 G	25.44019	84.63524	Normal
29/10/21	11:8:29	91	0.1	190	30.3	1900	2380 G	25.44102	84.63549	Normal
29/10/21	11:9:4	91	0.1	270	30.3	2700	3167 G	25.44192	84.63576	Normal
LENTHE 2700 MTR							AVERAGE	2577		

$Y = 0 * X^2 + 0.984 * X + 510.70$
 $X = 1100$
 $Y = 1593$
 (R) RURAL ROAD
 Good <4000
 Average 4001-5000
 Poor >5001

29/10/21

Ray
 29/10/21
 J.E.

प्रमाणित किया जाता है कि इस मापपुस्त
पंजी में मशीन द्वारा मुद्रित (100) सौ पृष्ठ
हैं, जो सहायक अभियंता, ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल 35599999 के नाम
से निर्गत किया जाता है।

07/09/21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, आरा
1/9/21

This MB is released to
Sri Parbhuan Rai

07/09/2021
AR
सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल 35599999

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					2.7 K.m
Name of Agency -					Chapraspur
Agreement No -	24	MR	3054	MBD	
Date of written order -					24-22
Date of Commence -					04/09/2021
Date of finish -					03/06/2022
Date of Entry -					29/1/021
Date of Entry -					01/11/021
					Materials meas.

94 ① Clearing and grubbing

Road land - - - etc.

2x 30.00m x 2.00m =	120.00 H.a
2x 25.00m x 1.80m =	90.00 H.a
2x 29.50m x 1.60m =	94.40 H.a
2x 30.00m x 2.00m =	120.00 H.a
2x 18.50m x 1.90m =	70.30 H.a
2x 15.50m x 2.00m =	62.00
2x 24.50m x 2.00m =	98.00 H-
2x 11.50m x 2.00m =	46.00
2x 30.00m x 2.00m =	120.00
2x 27.00m x 2.00m =	108.00
2x 22.50m x 2.00m =	90.00
2x 30.00m x 2.00m =	120.00

Continuation

= 1138.70 H.a

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract (1) cont					
22(1) clearing A and grubbing Road Land etc					
Qty. T. m. B. P (0) = 1.0811 m					
@ Rs 54971 = 14 P. m. — R. 59369 = 0					
23(1) Const. of Sub grade and earthwork					
Shoulder — — — etc					
Qty. T. m. B. P (0) = 810.00 m ³					
@ Rs 242.42 = 1 m ³ — A. 196360 = 0					
24(2) Const. A. granular sub-base with well graded material (G.S.B.)					
— — — etc					
Qty. T. m. B. P (0) = 122.7 m ³					
@ Rs 2699 = 30/m ³ — R. 334686 = 0					
25(4) Providing W.B.M. & T. m. B. P (9) = 133.125 m ³					
with Compacting Stone aggregate — — etc					
Qty. T. m. B. P (9) = 133.125 m ³					
@ Rs 4727 = 86 m ³ — R. 628997 = 0					
26(5) Providing W.B.M. & T. m. B. P (10) = 227.625 m ³					
with well graded stone aggregate compaction					
laying — — — etc					
Qty. T. m. B. P (10) = 227.625 m ³					
@ Rs 4342.76 = 1 m ³ — R. 988521 = 0					
27(6) Prime Coat (S.S.) etc					
Qty. T. m. B. P (10) = 30.5 m ³					
@ Rs 30.23 = 1 m ³ — R. 152448 = 0					
Continuation					
					= 23,60,381 = 0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl (7)	Mid Seal Surfacing				
	with rolling in partially				
	thickness - - -			eli	
Qty. T. w.B. P (10)	3035 m ²				
@ Rs 189 =	997 m ²				Rs 5,76,620 =
Sl (8)	Tack Coat with Bitumen				
	emulsion with partially				
	materials			Rs 22 eli.	
Qty. T. w.B. P (11)	13261.25 m ²				
@ Rs 17 =	m ²				Rs 2,25,441 =
Sl (9)	Surfacing Bitumen				
	Concrete with fine				
	cracked and repaired				
	- - -			eli	
Qty. T. w.B. P (13)	255.60 m ²				
@ Rs 11,173 =	02 m ³				Rs 2,25,870 =
Sl (10)	Kilowatt Stone				
Qty. T. w.B. P (13)					
02 No @ Rs 2367 =	66 / Dam				Rs 4,72,520
05 No @ Rs 670 =	77 / Dam				Rs 3,35,420
Sl (11/12)	Parish and Laying				
	As Hot applied				
	thermo plastic Gump				
	- - -			eli	
Qty. T. w.B. P (13)	540 m ²				
@ Rs 744 =	0 m ²				Rs 0,18,142 =
					Rs 64,28,125 =

Continuation

Continuation

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, आरा ।

पत्रांक 152031/20

आरा, दिनांक 08/11/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, आरा ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग
बिहार, पटना ।

विषय:- बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत पथों की
अधियाचना के संबंध में ।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि बिहार ग्रामीण पथ अनुरक्षण
नीति-2018 के तहत पथों के भुगतान हेतु संलग्न विवरणी के अनुसार रु0-74.74496
लाख रु0 की आवश्यकता है ।

अतः अनुरोध है कि यथाशीघ्र उक्त राशि को आवंटित करने की कृपा
की जाय, जिससे संवेदक का भुगतान किया जा सके ।

अनु0 यथोक्त ।

विश्वासभाजन

14
08/11/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, आरा ।

Requisition Format for Scheme Head - MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Work Division:- Ara

Sl No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm.km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lakh)	Up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (in km)	Amount (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20/Ara/01	Bhagwanpur Road To Chhaprapur	14161030716	1833 / 24.06.2019	2.700	93.23700	77.16018	23.90566	24/MR/3054/MBD/2021-22	03-Jun-22	---	2577	25mm	5.1	0.00000	0.00000	74.74496	Physically Completed
Total																		74.74496

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed
2. Up-to date Physical Progress has been uploaded in MIS


 05/11/21
 Executive Engineer
 Rural Works Department
 Works Division, Ara

FORM GFR 19-A
(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certification up to month of Nov, 2021
MIR Maintenance Policy- 2018
R.W.D. Works Division-Ara (Rhoipur)

Y = 0 * X
X = 1100
Y = 1593

(P) RURAL
Good
<4000

Sl. No.	Name of Scheme	Sanction No & Date with Amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1.	Construction of Rural Road under MIR Maint. Policy- 2018	Letter No-52 we Date- 24.08.2021	127961639.00	Certified that out of Rs. 127961639.00 Lacs of grant in aid received during the Year 2021-22 in favour of Executive Engineer, RWD Bihar R.W.D. Ara. A sum of Rs. 125221951.00 Lacs has been utilized for the purpose of MIR Maint. Policy- 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 2739688.00 Lacs remaining unutilized at the end of the period under.
		Total	127961639.00	

2. Certified that I have satisfied myself that the conditions on which the grants-in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- I. Works have been supervised by Executive Engineer/ Superintending Engineer.
 - II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
 - III. Construction materials have been tested.
 - IV. Measurements have been recorded in the MBS and test check conducted by the Assistant Engineer/Executive Engineer.
 - V. All other codal formalities have been observed.
3. Physical progress achieved:
- i. Construction of Road Works.
 - ii. Construction of CD Works.

D.A.O-1
Rural Works Department
Works Div-Ara

[Signature]
08/11/21
Executive Engineer
Rural Works Department
Works Div. Ara