

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	M/R To Bichkarda				
to Murwadih Under "Hm p-2018"					
head 30.54 m/R.					
PKG. No -	MR-N/19-20/Jhaskha/01				
Agency -	Sai shiv Constn Pvt. Ltd				
D/Commencement	23.01.2020				
D/Completion	22.10.2020				
D/entry	02.03.2020				

Agg. No -	33/MBD/MR-N/2019-20				
Item No-(1) -	clearing & grading				
of road	land d-d				
45 x 30 m x	2 x	0.75 m	=	2025.00 m ²	
45 x 30 m x	2 x	0.75 m	=	2025.00 m ²	
91 x 30 m x	2 x	0.75 m	=	4095.00 m ²	
1 x 17 m x	2 x	0.75 m	=	25.50 m ²	
				8170.50 m ²	
				08,10.82 hect	
Item No-(2) -	Scrapping				
Existing B.T. Gutter	d-d				
80 x 30 m x	3.75 m x	0.10	=	900.00 m ²	
85 x 30 m x	3.75 m x	0.10	=	956.25 m ²	
1 x 27 m x	3.75 m x	0.10	=	10.13 m ²	
				1866.38 m ²	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Rs. 10204295=00 ✓					
$\frac{25}{34}$ - Painting two coats ✓					
V.M.B.H. (9) 4/1m (25) = 206.40m ²					
V.M.B.H. (1223) 4/1m (2) of					
P.H. (10) = 54.88m ²					
					261.28m ² ✓
Ch. 94 = 39/m ² b. 2466200 ✓					
$\frac{26}{30}$ - P.H. and erecting					
direction & place identification					
V.M.B.H. (1223) 4/1m (1) off (10)					
					= 8.64m ² ✓
Ch. 12200 = 99/m ² b. 106122500 ✓					
$\frac{27}{34}$ - Road & strip ✓					
V.M.B.H. (1223) 4/1m (5) of P.H. (10)					
					= 168 Nos. ✓
Ch. 202 = 22 each b. 33473500 ✓					
					Rs. 10369103=00 ✓
Add 12% for G.S.T 4% for					
L. cess					(+) Rs. 1347983=00 ✓
					Rs. 11717086=00
Less 10% as per agreement					(-) Rs. 1171709=00 ✓
					Rs. 10545377=00 ✓
Less previous payment (-) Rs. 10260759=00 ✓					
					Rs. 284618=00 ✓
$\frac{02}{02}$ 6/2021 C.P. ✓					
J.E. Continuation ✓					
185/1071					05/06/2021