

Ag No - 02(SBD)/2020-21
Agency - Krishabhai Narayan Pat. Ltd.

Belchi More ke Samne to Hussainabad Musahani
Under Head - MMasy NOB BRKS

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Asijani

SUB-DIVISION

MB No. 1359

Measurement Book

2nd & Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road and CD work from Belchhi More ke Samane Se Husainabad Mushahani Under head MMGSY (NDB)					
Package No - MMGSY-NDB-BRRP -					
-120 - Sheikhpura					
Name of Agency - Koshkar Nirmann Pvt Ltd.					
At - Road No 3, Sanjay Gandhi Nagar Kankarbagh, Patna					
Agreement No - 02 (SBO) / 2020-21					

Agreement Value -

Constn Cost = Rs 4794570.80

Maint Cost = Rs. 113607.00

Total Cost = Rs 4908177.80

Date of Commencement = 20.08.2020

Date of Completion = 19.08.2021

Actual Date of Completion = 30.10.2021

Date of Measurement = 1.2.2021 to 30.10.2021

Date of Entry = 1.11.2021

(1/1) Laying brick Soling beside of c/c pavement

$10 \times 2 \times 30 \times 0.50 = 300.00 \text{ m}^2$

$10 \times 2 \times 30 \times 0.50 = 300.00 \text{ m}^2$

P/B - 20070 @ Rs. 120.19 / each = Rs. 2404.20	
	Rs. 4773559.00
Less Previous Payment	(-) Rs. 3636089.00
Vide B No. 21 dt. 25.11.2021	
	Rs. 1137470.00
20070 30.08.2021 JE 1137470 08.11.2021	

Material Statement

$$E/W = 85.59 \text{ m}^3$$

Sand = 66.78 m^3

Bricks = 5500 Nos.

Stone Aggregates = 78.50 m^3