

Q.

11M654

NH-83 TO DRE LADDER

RENU

Schedule XLV-Form No.-134

DEVI

Executive Engineer R.W.D. DIVISION

Tekari

Assistant Engineer R.W.D. SUB-DIVISION

Belagani

MEASUREMENT BOOK

Renu Devi

775

1st on MC Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Construction of Road from NH. 83 to ORE LOWER under MMGSY					
Name of Agency: Renu					
Derical: Bafatpur, Hariga					
Wh, Bafatpur.					
Agreement No. 41 SBD/MMGSY/ 2019-20					
Date of Commencement: 26/10/19					
Date of Completion: 25/7/20					
Date of Measurement: 9/4/20					
(1/1) Construction of Road					
- Price of Working Base					
work: - 125 M ² = 0.125 KM					
(1) Construction of Road					
- Price of Pillar - 0.125 KM.					
(2/2) Clearing & Grubbing road land including up. 200 ft.					
1 x 125 M x 6.50 M = 812.5 M ²					
10000 0.081 Hectare					
(3/1) Construction of					

Continuation

Abstract of Cost

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of Refe - fence & working Bench mark					
0.125KM Page - 4					
Est 5147 = 15/KM					Rs 736 = 00
Est 7491 = 95/KM					
② Reference Pillars					
0.125KM Page - 4					
Est 5147 = 15/KM					Rs 643 = 00
③ Clearing & Grubbing road Land - job					

0.081KM Page - 4					
Est 49739 = 47/KM -					Rs 4041 = 00
③/7 Construction of G.S.B. - job					
41.405M Page - 7					
Est 1388 = 65/M					Rs 92570 = 00
④ Bridging WBM Grade 3 - job					
31.033M Page - 7					
Est 2064 = 44/M					Rs 64066 = 00
⑤ Construction of Wt - Reinforced Plain Cement Concrete Pavement - job					
66.248M Page - 8					

Continuation

Rs 162056 = 00

BRK 162056=00

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6386=98/M ³ Rs 423125=00					
⑥ Providing concrete for reinforced concrete in open foundation					
22.95 M ³ Rate - 5					
Rs 5342=17/M ³ Rs 122603=00					
⑦ S/R/placing 1145 D bar reinforcement in concrete					
50A - 50B					
0.918 MT Rate 6					
Rs 77302=48/MT Rs 70964=					

⑧ Providing & fixing of M.M.G. sign information					
Sign Board -					
1 No. Rate					
Rs 11356=38 Rs 11356=00					
⑨ Providing & fixing of Citizen's information					
Board -					
1 No. Rate					
Rs 11356=38 Rs 11356=00					
Less 0.25/- Below C-A					
Rs 801460=00					
2004=00					
Rs 799456=00					

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Consumption of Material update					
(1) GSB stone Metal -					51.26M ³
(2) GSB screen material -					15.38M ³
(3) stone Metal Gr 3 -					16.51M ³
(4) Screening material -					8.75M ³
(5) stone Gravel -					59.62M
(6) sand					30.00M ³

8/9/21

J.E.

10/10/21
A.G.

C.E.P.