


प्रमाणित किया जाता है इस प्रमाण
पुस्तिका में मशीन से छेप कुल 1000
(रुको) पृष्ठ अंकित हैं जिसे श्री
विनोद कुमार सहायक अभियन्ता अव
प्रमंडल बिहार शरीफ के नाम से
निर्गत किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
राम प्रसाद
12-2-19

Sch. XLV-Form No. 134

बिहार शरीफ

DIVISION

अवट प्रमंडल बिहार शरीफ

SUB-DIVISION

Measurement Book

No. 2795

Name of Officer

श्री विनोद कुमार सहायक

अभियन्ता अवट प्रमंडल बिहार शरीफ

Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c Bill				
Name of work:-	Const. of road from				
	NH-31 Shyam Nagar Pachauri				
	to Dahachak under NMSSG				
Agency:-	M/s G. K. Construction				
	Garhwar Bhorhara				
Agreement No. —	SBD 56/2018-19				
Date of Start —	06-03-2019				
Date of Completion —	05-03-2020				
Actual date of completion —	work				
	in Progress				
	H.P. estimate 1000mm				
(1/1)	Earth work in excavation				
	in found. - 2.00 m				
H.W. —	$2 \times 6.45 \times 1.40 \times 1.50 = 27.09 \text{ m}^3$				
Below Pipe —	$1 \times 4.93 \times 1.53 \times 0.365 = 2.71 \text{ m}^3$				
					29.80 m ³
(2/2)	P.W. M.15 P.C.C. for				
	levelling course				
	in foundation —				
	as per spec. 100				
H.W. —	$2 \times 6.45 \times 1.40 \times 0.15 = 2.709 \text{ m}^3$				
Below Pipe —	$1 \times 4.93 \times 1.53 \times 0.25 = 1.886 \text{ m}^3$				
					4.595 m ³
Levelling Pipe —	$0.25 \times 0.785 \times 1.23 \times 5.496 = 1.033 \text{ m}^3$				

Continuation

2.962 m³
Say 2.96 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT OF COST				
($\frac{1}{2}$)	clearing and grubbing				
	road land - tech. M				
0.455 Ha	vide TMB Page (18)				
	@ R 49696-703/14 - R 226122				
($\frac{2}{5+6}$)	Cost of Embankment				
	obtained from borrow				
	Pits -- lead up to				
	1000 m - tech. M				
738.55 m ³	vide TMB Page (15)				
	@ R 146258/m ³ - R 108257				
($\frac{3}{7}$)	For 100 m lead				
2954.23 m ³	vide TMB Page (15)				
	@ R 120504/m ³ - R 354628				
($\frac{4}{8}$)	Cost of Sub grade				
	and earthen shoulder				
	- as per tech. M.				
2901.90 m ³	vide TMB Page (16)				
	@ R 148221/m ³ - R 430091				
($\frac{5}{9}$)	Cost of G.S.B. by				
	providing well graded				
	material - ... as				
	per tech. M.				
315.90 m ³	vide TMB Page (16)				
459.05 m ³	vide TMB Page (24)				
774.95 m ³					
	@ R 1570-23/m ³ - R 1216850				

Continuation

R 2132436-00

