

प्रमाणित किया जाता है कि इस सामी
पुस्तिका में मशीन से दामे कुल 100
(रफ़ से) मृष्ट है। जिसे श्री राम रफ़वाल
प्रसाद सिंह यादव, सहायक आचार्यता,
ग्रामीण कार्य विभाग कार्य अपर मंडल
बिहारशरीफ़ के नाम से निर्वात किया जाता
है।

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ़

29/8/20

Sch, XLV-Form No. 134

बिहारशरीफ़

DIVISION

बिहारशरीफ़

SUB-DIVISION

Measurement Book

No. 2972

Name of Officer

श्री रामरफ़वाल श्री सिंह यादव

ग्रामीण कार्य विभाग कार्य अपर मंडल बिहारशरीफ़

Date of first entry

Date of last entry

प्रमाणित किया जाता है कि इस मापी

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
Name of work: - Const. of road from Kumhari - Sarbadi road Se Manpu Palni Path ke Badki Dheru ke nikot To chhotki Dheru under mistry					
Agency: - Ashok Kumar					
Agreement No - SBD 60/2019-20					
Date of Start - 04-03-2020					
Date of Completion - 02-11-2020					
Actual date of completion Work in Progress					
(2) Clearing and grubbing road land - tech. M					
14	2x15x	30.0x	3.0x		2700.0m
	2x4x	30.0x	3.0x		720.0m
	2x11x	30.0x	3.0x		1980.0m
	2x1x	30.0x	3.0x		180.0m
	2x2x	30.0x	2.5x		300.0m
					5880.0m
Say = 0.59 Ha					
11/10/2020 S.B.					
12/10/20 AR					

Continuation

प्रमाणित किया जाता है कि इस सामग्री
प्रतिष्ठा में मशीन से बनाया गया है।

Sch. XLV-Form No. 134

2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Station A/c B/11</u>					
Name of work: - Const of road from					
Kumhar - Sarbajit road Se					
Manpur - Palni Path ke Badke					
Dharampur Ke Nihat to chhoti					
Dharampur under m.n.g.					
Agency: - Ashok Kumar					
Agreement No - S.B.D 60/70/9-20					
Date of start - 04-02-2020					
Date of Completion - 03-11-2020					
Actual date of completion - work in progress					

$\left(\frac{1}{3+4}\right)$ Const of embankment					
with approved material					
--- as per tech sp.					
Earth work calculation					
Chainage (m)	Area (m ²)	Mean Area (m ²)	Distance (m)	1000m lead (m)	Area (m ²)
0	2.20				
50	3.70	2.95	50	-	147.50
100	3.90	3.80	50	-	190.0
150	3.90	3.90	50	-	195.0
200	2.50	3.20	50	-	160.0
250	3.50	3.0	50	-	150.0
300	2.50	3.0	50	-	150.0
350	2.60	2.55	50	-	127.50
400	3.50	3.05	50	-	152.50

1272.50 m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/2) clearing and grubbing road cut - - - - -					
0.59 Ha vide TMB Page ①					
@ Rs 4739 = 47/Ha - Rs 29346					
(2/3) Const of embankment					
- - - - - lead up to 1000 m					
- - - - - as per tech. B.					
187.50 m ³ vide TMB Page ③(A)					
@ Rs 192293/m ³ - Rs 361742					
(3/4) Const of embankment					
- - - - - lead up to 1000 m					
- - - - - as per tech. B.					
1662.0 m ³ vide TMB Page 3(B)					
@ Rs 149247/m ³ - Rs 248419					
(4/5) Const of Sub-grade and earthen shoulder					
- - - - - as per tech. B.					
1661.40 m ³ vide TMB Page ③					
@ Rs 23069/m ³ - Rs 383268					
(5/6) Const of granular sub base by boarding					
Coarse graded material spreading in uniform layer - - as per tech. B.					
627.70 m ³ vide TMB Page ④					
@ Rs 1683287/m ³ - Rs 1056965					

Rs 1754172

प्रमाणित किया जाता है कि इस मापों

Sch. XLV-Form No. 134

6

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Bf- 1	1754172m
(8) PL Laying mroeding					
and Compacting stone					
aggragate in work 80.3					
-- after Jeeh. m.					
216.562 m ² vide TMB page 4					
@ 2435 22/11/21					5273762
					922815482
less 3% below after					
Agreement					46844652
					22131022
				23/11/21	2019/21

Continuation