

6th on A/c B.M.

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Itahari mukhya				
	Sadak to Mushari Jola				
Agency:-	Amit Kumar				
	Dist- Madhepura				
Agreement No.	25 SBD/2020-2021				
Date of start	12/06/2020				
Date of Comp.	11/02/2021				
Measurement	Nil				

(1/2)	ABSTRACT of cost		
	providing and fixing		
	working Bench		
	more pillar —		
	Qty. V. R. M. S. P. No. (30)		
	Item No. (1) (5) 02 Nos		
	02 Nos @ Rs 4260.71 ea		8521.42
(b)	providing reference		
	pillar — do —		
	Qty. V. R. M. S. P. No. (30)		
	Item No. (1) (2) — 6 Nos		
	6 Nos @ Rs 1941.30/each		11648.20
(2/2)	cleaning on grubby		
	Road land — do —		

Continuation

CORR 20/69 : a

M/R 78/16522

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/24) E/work in ex 19/14					
for found					
Qty. v. f. m. s. p. No (34)					
Item No. (24) - 8940m					
8940m @ Rs 269.32/m					24077.28
(13/25) providing Miras					
levelling course					
Qty. v. f. m. s. p. No (34)					
Item No. (25) - 13.80m					
13.80m @ Rs 5239.04/m					72299.24
(14/26) plain/Reinforced concrete					
concrete in form					
Qty. v. f. m. s. p. No (34)					
Item No - 101.22m					
101.22m @ Rs 5971.99/m					604485.28
(15/27) providing and laying					
NP3 Receptacle					
Qty. v. f. m. s. p. No (34)					
Item No (27) 22.50m					
22.50m @ Rs 2577.40/m					80492.20
Total Rs					8593005.20
Add @ 12% GST Rs					1031161.20
Add @ 1% P.L.C. Rs					85930.20
Total Rs					9710096.20
less @ 1.77% below Rs					171867.20
Total Rs					9538229.20
less previous paid Rs					6268741.20
Net Total Rs					3269488.20

Approved
14/11/2021
JE

Continuation

c/p
16/11/21