

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, डिहरी

पत्रांक 553

प्रेषक,

डिहरी/दिनांक 06.7.21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी सह-सचिव,
ब्राडा,
भूमि विकास बैंक भवन,
बुद्ध मार्ग, पटना।

विषय :- मुख्यमंत्री ग्राम सड़क योजना (एस0सी0) में किये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सड़क योजना (एस0सी0) अन्तर्गत कराये गये कार्यों के विरुद्ध संवेदक को भुगतान करने हेतु अधिवाचना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की जाती है। इस पथ में कोई भी ATR लंबित नहीं है। उक्त पथ का समी डाटा की प्रविष्टि MIS पर अद्यतन है।

अनु :- यथोक्त।

विश्वासभाजन

06.07.21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी
6/7/21

FORM SFR 19 -A
(SEE GOVERNMENT of India's Decree (I) below Rule - 150)
Forms of Utilisation Certificate upto the Month of April 2021

PIU -RWD DEHRI

S.No	Name of Scheme	Sanction No. & Date With amount(In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Construction of Rural Road under MMGSY- SC	50 dated 06.03.2020	2482.77668	Certificate that out of Rs. 2482.77668 Lacs received during the years in favour of Executive Engineer, RWD Dehri Bihar. Sum of Rs. 2458.48255 Lacs has been utilised for the purpose of MMGSY- SC Fund hences as given in the margin for which it was sanctioned and that the balance of Rs. 24.29413 Lacs remaining unutilized at the end of the period under.

2.

Certified that I have satisfied myself that the conditions on which the grand-in-aid
was sanctioned have been duly
fulfilled / are being fulfilled and that I have exercised the following checks to
see that the money was actually utilized

for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- i. Works have been supervised by Executive Engineer / Supertending Engineer.
- ii. Periodical inspection has been conducted by
Executive Engineer / Supertending Engineer.
- iii. Construction materials have been tested.
- iv. Measurements have been recorded in the MBs and test check conducted by
the Assistant.
- v. All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- i. Construction of Road works.
- ii. Construction of CD works.

[Signature]
D.A.O

RWD (W) Div. Dehri


[Signature]
06.07.21
Executive Engineer
RWD (W) Div. Dehri

Rural Works Department
MMGSY (Sc) Allotment Requisition Format

Name of Division:- Dehri

Sr. No.	Year	Name Of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in Lacs)	Main Work	Maintenance					
1	2019-20	Parchha Dakghar more toParchha Chobey to Harijan tola	Shashi Bhushan Kumar	2.71	194.61570	175.15413	16.71006	166.31602	166.31602	175.13896	8.82294	Complete
2	2020-21	PWD road to Lohra Tola	Shashi Bhushan Kumar	0.55	49.97601	37.18201	2.88252	22.10470	22.10470	37.45869	15.35399	Ongoing
3	2020-21	PMGSY Road to Konhi Tola	Shashi Bhushan Kumar	0.64	49.91719	36.93872	4.93745	19.58334	19.58334	31.08466	11.50132	Ongoing
4	2020-21	PWD path Kanya Madhya Vidyalaya to Harijan tola Ambedkar Nagar	Shashi Bhushan Kumar	0.765	58.15032	44.77575	6.00150	22.87877	22.87877	36.47175	13.59298	Ongoing
5	2018-19	T2 Ke (Bhuuadi Nahar Ke Bhuuadi Pu) to Nwanged Via Pitambarrpur	Basant Kumar	2.505	166.62600	148.79946	16.61469	145.47859	145.47859	148.77972	3.30113	Complete
6	2019-20	PMGSY Road Lohridih to Rajan Dih	Ritesh Ranjan	0.515	43.49070	43.05579	2.93224	10.44614	10.44614	16.61292	6.16678	Ongoing
7	2019-20	Dehri Rajpur PWD Road Bihari Bigha to Pchhim Tola Berkp	ANIL KUMAR SINGH	3.495	224.34600	194.9292	25.23600	185.10806	185.10806	194.91465	9.80659	Complete
8		1031 PMGSY road Chandi to Mahto tola Chandi	Binod Singh	1.240	80.65425	72.58883	9.86049	40.60450	40.60450	48.53470	7.93020	Ongoing
9		Pakariya tola to Bahoriya Bigha	Maa Vaishno Const.	0.850	49.13067	37.83062	6.41873	14.85763	14.85763	23.58352	8.72589	Ongoing
10	2018-19	Ara Nhrpur to Lohiya Tola Akori	Anil Ray	0.585	47.29026	46.5478	3.10885	25.70222	25.70222	46.40694	20.70472	Ongoing
11	2019-20	PMGSY Road Gopi Bigha to Hrijan Tola Bank	Narendra Kumar Singh	0.870	56.63355	55.75007	6.46858	27.97677	27.97677	55.61054	27.63377	Complete
12	2019-20	Saleya PMGSY road to Basantpur to Bhuuadi Bigha road	Priya Ranjan Singh	1.045	92.52218	83.26996	11.66932	49.31136	49.31136	92.45959	43.14823	Ongoing
13	2019-20	Dehri Rajpur PWD road to Algu Bigha	Anil Ray	1.045	69.59568	61.73611	8.73743	60.82800	60.82800	61.61586	0.78786	Ongoing
14	2019-20	Dehri Nasrigani Road (Near Cold Storage) to Barban Bigha	Om Sai Const	0.760	52.42853	47.18568	5.76742	36.74202	36.74202	47.14200	10.39998	Ongoing

15	2019-20	Dehri Tiauthu PWD (Chaknaha gram) to Shipur tola to Budhan bigha	Chandra Kishore	0.540	33.26710	29.94039	3.19986	13.93428	13.93428	24.85790	10.92362	On Going
16	2019-20	PWD path se (Nawadin more) to Bhagwan Bigha	Chandra Kishore	0.850	25.70175	23.13158	1.71962	15.62941	15.62941	22.18215	6.55274	On Going
17	2018-19	PWD Road Kajipur to Dhobiniya Tikar	SHREEKANT TIWARY	0.585	45.97826	42.75411	3.65800	38.90243	38.90243	42.75068	3.84825	Ongoing
18	2020-21	Railwar road to Bankorh	Aashish Kumar	0.870	53.01791	50.89719	6.68936	0.00000	0.00000	38.53148	38.53148	Ongoing
19	2020-21	G.T. road (Ucch stariya canal ke 200 Mtr Uttar se) to Maneri Vigha	Ranjay Kumar Singh	0.900	55.67118	53.44433	5.93847	0.00000	0.00000	18.45920	18.45920	Ongoing
20	2020-21	PMGSY road to Gamhariya	M/S Devi Const.	0.660	61.80922	48.17411	3.43585	11.95904	11.95904	39.66549	27.70645	Ongoing
21	2020-21	PWD road to Anandi chak Van Vihag Sima	Rahul Kumar	0.485	44.50742	34.02592	2.55420	0.00000	0.00000	13.32777	13.32777	Ongoing
22	2019-20	PWD Road Padriya to Padriya Gram Or Purbi Tola	MANOJ KUMAR	0.525	35.59800	32.3029	4.20100	25.19514	25.19514	32.17950	6.98436	Complete
23	2018-19	PWD Road Parchha Chaudhree Tola to Parchha Muslim tola	SHARWAN AND SUNNY CONSTRUCTION PRIVATE LIMITED	1.925	154.02700	137.68014	13.56300	126.72381	126.72381	133.99165	7.26784	Complete
		TOTAL		24.915	1590.928	1400.415	158.742	1060.282	1060.282	1381.760	321.478	


 D.A.U.
 RWD (W) Div. Dehri


 Executive Engineer
 Rural Works Department
 W.D. Division- Dehri
 6/9/24