


मापी पुस्तिका में मखीन द्वारा दिये
कुल 150 (एक सौ) तक घर
अंकित है, जिसे श्री अशोक कुमार
सहायक अभियन्ता और प्रमंडल
अध्यापक के नाम से निर्दिष्ट किया
जाता है।


10/1/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (मलन्दा)
राम प्रसाद
10-01-20

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
अवर प्रमंडल अध्यापक SUB-DIVISION

Measurement Book

No. 2917

Name of officer

श्री अशोक कुमार
सहायक अभियन्ता और प्रमंडल अध्यापक

Date of first entry

Date of last entry

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Conter of are
	No.	L.	B.	D.	
Name of work:- Construction of Road from NH-82, Jirain Par Kulti Road the Gram jiyas To Pindapar -					
Agency:- I. K. Construction					
Agreement No:- SPD-58/2019-20					
Date of Commencement:- 02/9/2019					
Date of Completion:- 01/10/2020					
Date of Entry:- 24/8/21					
Record Entry					
① Plr & Fixing of Bench mark					
.....20.....	20.....	92			
	1X 1.00 No			1.00 No	
② Plr & Fixing of Reference Pillar					
.....20.....	20.....	92			
	1X 2.00 No			2.00 No	
③ Clearing & Grubbing Road Land					
.....20.....	20.....	92			
	5X 30.00X 3.50			525.00	
	5X 30.00X 3.50			525.00	
	1X 17.00X 3.50			59.50	
				1109.50	
1109.50/10000 continuation 0.110Ha.					

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x 15.00 x 3.75 x 0.075		3		0.075	4.35 m ³
1 x 30.00 x 3.75 x 0.075					8.438 m ³
1 x 12.00 x 3.75 x 0.075					3.375 m ³
					18.976 m ³
⑧ Plt + Fixing Logo of Project -					
.....do.....do.....do					
Logo of Project					1.00 No
Citizen Board					1.00 No
					2.00 No
(10)					
29721					
3521					
102					

ABSTRACT OF COST

① Plt + Fixing Benchmark

.....do.....do.....do					
1.00 No	vide TMB	P-01			
	@ Rs 3864.77/Ha				Rs 3865

② Plt + Fixing Reference Pillars

.....do.....do.....do					
2.00 No	vide TMB	P-01			
	@ Rs 1769.77/Ha				Rs 354

③ Clearing & Grubbing Road Land

.....do.....do.....do					
0.110 Ha.	vide TMB	P-01			
	@ Rs 49734.47/Ha.				Rs 5

Continuation

1312

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.F.				Rs 12876/-
④ Construction of Embankment					
.....20.....20.....					Rs 12876/-
(i) For 100 M (lead)					
1095.10 m ³ wide TMB P- 02					
@ Rs 142.39/m ³					Rs 155931/-
(ii) For 1000 M (lead)					
469.35 m ³ wide TMB P- 02					
@ Rs 187.23/m ³					Rs 87876/-
⑤ Construction of Sub base (u.s.B)					
.....20.....20.....					Rs 12876/-
500.40 m ³ wide TMB P- 02					
@ Rs 189.11/m ³					Rs 94631/-
⑥ Construction of Sub base (u.s.B)					
.....20.....20.....					Rs 12876/-
207.10 m ³ wide TMB P- 03					
25.30 m ³ wide TMB P- 03					
232.40 m ³ @ Rs 1614.51/m ³					Rs 375212/-
⑦ P.V. Laying + Compacting WBM Gr-3					
.....20.....20.....					Rs 12876/-
72.029 m ³ wide TMB P- 03					
18.976 m ³ wide TMB P- 04					
91.005 m ³ @ Rs 1956.67/m ³					Rs 178067/-
					Rs 904593/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.P.					1904593/-
⑧ Plr. & King logo of Project					
-----20-----20-----e ₁					
2.00 No. wide TMB P-04					
② 10014.93/No					1520030/-
					15924623/-
Less 10% Bonus As per Agreement					15924623/-
					15832161/-
⑪					
219124					
78					

Material statement

① e/w	2064.85 m ²
② S/Metal	343.476 m ²
③ S/screening	21.841 m ²
④ Sand	55.776 m ²

⑪
219124
78

219124
78