

MMBSY-MDB-BRRP-262.Chapter-2

Pr.B.No-3394

Schedule XLY-Form No. 134

पञ्चोत्तराय के पञ्चरात्र से चित्रित नाट्य दृश्यादि वद पत्र।

पञ्चरात्राय सं०-

संस्कृत-भी पत्रा १५६

DIVISION

भी रामायण वि०- ५६१० ३५५०

SUB-DIVISION

पञ्चरात्र

MEASUREMENT BOOK

Pr.B.No-3394

[illegible]

Scanned with CamScanner

Abstract of cost

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. clearing and grubbing road land - do -					
amt = 0.227 Hect					
P- ① item - ①					
@ Rs 52970.33 = Rs					120242
② Excavation for road work in soil - do -					
amt = 57.75 m ³ P- ①					
item - ② @ Rs 75.57					
				2 Rs	43642
③ const. of embankment with material - do -					
(i) For 1000m lead					
amt = 652.69 m ³					
P- ② item - 3(i)					
@ Rs 190.07/m ³ 2 Rs					1240572
ii) For 100m lead					
amt = 616 m ³ P- ②					
item - 3 (ii) @ Rs 154.28					
				= Rs	950362
④ const. of subgrade and carthen shoulders					
flexible road do -					
amt = 220 m ³ P- ②					
item - ④ @ Rs 191.76/m ³					
				= Rs	421872

Continuation

277668

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) cont. of granular subbase			do		
ent =	280.50	m ³	P-(2)		
item - (5) @ Rs	2773.20				
			= Rs	777883 =	
(6) Providing & fixing of typical masonry					
informal sign board					
ent =	2140	P-(2)			
item - (6) @ Rs	9589.56				
			= Rs	191792 =	
(7) Providing, ^{WB 18-11} laying					
spreading and compacting					
stone		do			
ent =	154.687	m ³			
P-(7) item - (1)					
@ Rs	3886.25	= Rs	601152 =		
		Total Rs	1675882 =		
Add GST - 12% (+)		Rs	201105 =		
Add Labour cum 1 (+)		Rs	16758 =		
Add Seigniorage free (-)		Rs	18447 =		
		Total Rs	1912192 =		
Less 0.31% as per					
agreement (-)		Rs	5928 =		
		C/o Total Rs	1906264 =		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F		Rs	1906264=
		Total	Rs		1906264=
Less previous bill					
amount				Rs	1210680=
				Total Rs	695584=
				C&B	
Working 27/10/21 JE		RPSM 3-11-2021 AE			10.11.21 BR

<u>material statement</u>					
① stone metal = 187.171m ³					
② stone screening = 37.124m ³					
Working 27/10/21 JE		RPSM 3-11-2021			

Continuation