

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st and Final bill
Name of work - Construction of Road from Rasulpur Nalmand to Piroi.					
under MR-N/19-20 Mahua /25.					
Agency - Satendra Kumar and Co Construction Pvt. LTD.					
Agreement No - 64/MBD/20202					
Date of start - 28/11/2020					
Date of comp - 27/08/2021.					
Record entry					
1. clearing and grubbing Road/ Canal.					
					$2 \times 90 \times 20 \times 1.00 = 3600 m^3$
					$= 0.36 Ha$
2. Construction of subgrade and earthen shoulder.					
only Flank					$2 \times 90 \times 20 \times 0.700 \times 0.30 = 756 m^3$
					$= 7.56 m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. ^{Two coats} painting on new concrete surface etc.					
Qty wide / item (13), p-5					
= 58.56 m ² @ 97.19 / sqm					
					RS = 5671=00
					Total RS = 2585064=00
Add GST @ 12%.					RS = 310208=00
Add Labour cost @ 1%.					RS = 25851=00
					Total RS = 2921123=00
by order					
25/08/21					
J.E					

Work has been completed as per specification.

~~by order~~
25/08/21
J.E

Material Statement

1. Earth = 756 m³

2. ~~Bitumen~~

3. ~~stone screening~~

2. Bitumen Emulsion (RS-1) = 1.90 mt

3. Bitumen (S-90) = 0.40 mt

4. Bitum (S-65) = 20.45 MT

5. Stone chips = 244 m³

~~by order~~
25/08/21
J.E

Continuation