

6th & Final Bill.

34

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Jatiyahi to Balha					
Agency:- Smt Narmadeshwar Jha					
Aggr NO. 45 SBD/19-20					
D.O.S :- 21-09-2019					
D.O.C :- 20-06-2020					

Record Entry.

- ① PIF Retroreflective traffic sign - - - all Comp job - E/I
- (i) 600mm equilateral triangle - 8 Nos
- (ii) 600mm x 450mm rectangular - 4 Nos

- ② Road marking on Bit. Surface - - - all Comp job - SDE/I

- ③ PIF MGSY board - - - all Comp job - SDE/I
- 3 Nos

- ④ P/L GSB with app. quality of matt - - - all Comp job -
- $2 \times 30 \times 0.775 \times 0.15 = 6.975m^3$
- $2 \times 24 \times 0.775 \times 0.15 = 5.58 "$
- 12.555m³

- ⑤ P/L WPM grout - - - all Comp job - SDE/I
- $1 \times 30 \times 3.75 \times 0.075 = 8.43m^3$
- $1 \times 24 \times 3.75 \times 0.075 = 6.75m^3$
- 15.18m³

- ⑥ Prime coat - - - E/I

Abstract of cost

38

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIP Q.M. Pillar					
QVTHB P-1	11 Nos	@	M	2512.58	M 27638.00
② Clearing & grubbing Rd.					
QVTHB P-1	0.46 Hect	@	M	49739.47	M 22880.00
③ Box cutting					
QVTHB P-1	51.00	M ³	@	M	82.01 — M 4183.00
④ Const. of embank from r.w. cutting					
QVTHB P-2	59.59	M ³	@	M	31.42 M 1872.00
⑤ Const. of embank from borrow Pits					
QVTHB P-37					
(i) Lead 100 M —	1698.84	M ³			
@ M 142.67				M	242374.00
(ii) Lead 1000 M —	424.7	M ³			
@ M 187.51				M	79637.00
⑥ P/L GSB					
QVTHB P-30				736.48	M ³
QVTHB P-34				12.55	M ³
limit to				749.03	M ³
				738.72	M ³
@ M 3224.81				M	2382232.00
⑦ P/L WBM gr-III					
QVTHB P-30				363.96	M ³
" P-34				15.18	M ³
limit to				379.14	M ³
@ M 4011.18				M	1501786.00
⑧ E/W excavation in field					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) P/L HSS 20 mm thick --					
QUTMB P-28		3041.46 m ²			
" P-35		202.50 m ²			
		3243.96 m ²			
(18) PIF KM Post --					
QUTMB P-29	2 Nos				
@ Rs	2536.21				5072.40
(19) PIF 200 H Post --					
QUTMB P-29	6 Nos				
@ Rs	692.02				4152.10
(20) PIF retroreflective tr. sign					
QUTMB P-34					
(i) 600 mm eq. lat. triangular					
8 Nos @ Rs	4114.53				32916.20
(ii) 600 X 450 mm	4 Nos				
@ Rs	5463.67				21855.40
(21) Road marking on bit. surface					
QUTMB P-35	171.60 m ²				
@ Rs	850.93				146020.40
(22) Road marking on Conc. surface					
QUTMB P-35	80.40 m ²				
@ Rs	953.99				76319.40
(23) White washing & Painting					
QUTMB P-35	41.28 m ²				
@ Rs	108.98				4499.40
					Rs 8449565.40
Less 0.20% Below (C)					16899.40
					Rs 8432666.40

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF 14		8432666.40
less Prev. Pay (-) 14					7893248.40
			13		539418.00
Indhu					
07/07/21					
up to date Matt. statement					
① E/W -	3384.525	m ³			
② S/M -	1557.78	m ³			
③ C/S -	286.37	m ³			
④ Em. SS ₁ -	2.757	MT			
⑤ Em. RS ₁ -	0.892	MT			
⑥ Bit:	6.163	MT			

Certified that work has been completed as per specification and no dues to Contractor. Quality Control report, Bit. & Emulsion Paper and X-section sheet attached with this bill.

Indhu

07/07/21

J.E.