

361/20-21

ପ୍ରଶ୍ନାବଳୀ 5026

Schedule XLV-Form No. 134

(MMGST-SC)

Lokesh Narayan.

କୃଷି

DIVISION

mmgst SC

ପ୍ରଶ୍ନାବଳୀ

SUB-DIVISION

MEASUREMENT BOOK

ମାପାବଳୀ ପୁସ୍ତକ

5th on A/C Bill

Sch. XLV-Form No.134

47

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
Date -	17-11-2021				
① const. of reference & working bench mark - - - - -					
Qty vide T.M.B. & page 37					
Qty = 0.900 km					
@ Rs 9871.54/km ————— Rs 8884.00					
② const. of reference pillar - - - - -					
Qty vide T.M.B. & page 37					
Qty = 0.900 km					
@ Rs 9668.28/km ————— Rs 8701.00					
③ cleaning & grubbing road - - - - -					
Qty vide T.M.B. & page 37					
Qty = 0.27 km					
@ Rs 51133.76/km ————— Rs 13806.00					
④ const. of embankment - - - - -					
work lead - - - - -					
Qty vide T.M.B. & page 37					
Qty = 592.57 m ³					
@ Rs 202.52/m ³ ————— Rs 120007.00					
⑤ const. of subgrade & earthen - - - - -					
Qty vide T.M.B. & page 37					
Qty = 432.01 m ³					
@ Rs 204.16/m ³ ————— Rs 88197.00					
Continuation					Rs 239597.00

b.f. Rs 239597.00

48

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ const. of embankment					
100m lead					
Qty vide 77. B. & Page 38					
				Qty = 1382.65 m ³	
@ Rs 167.41/m ³				Rs	231469.00
⑦ Excavation of Roadway					
Qty vide 77. B. & Page 38					
				Qty = 67.50 m ³	
@ Rs 74.16/m ³				Rs	5006.00
⑧ Laying brick setting layer on prepared sub grade					
Qty vide 77. B. & Page 38					
				Qty = 626.25 m ²	
@ Rs 472.43/m ²				Rs	295859.00
⑨ const. of C.S.B. Ur-I by P.V. well graded					
Qty vide 77. B. & Page 38					
				Qty = 89.06 m ³	
@ Rs 3075.77/m ³				Rs	273928.00
⑩ P.V. laying spreading & compacting W.B.M. Ur-II					
Qty vide 77. B. & Page 38					
				Qty = 255.66 m ³	
@ Rs 3823.12/m ³				Rs	977419.00

Continuation

Rs 20,23,278.00

Bt. Rs 2023278.00
49

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/14) cont. of unsurfaced plain cement concrete					
Qty vide T.M.B. & Page - 39					
Qty = 545.40 m ³					
@ Rs 7178.36/m ³					Rs 3915045.00
(12/15) ordinary m Stone					
Qty vide T.M.B. & Page - 39					
Qty = 01 Nos.					
@ Rs 2449.06/each					Rs 2449.06
(13/17) 200mm Stone					
Qty vide T.M.B. & Page - 39					
Qty = 4 Nos.					
@ Rs 632.10/each					Rs 2528.00
(14/18) Rec. m.s grade boundary pillar/plant Stone					
Qty vide T.M.B. & Page - 39					
Qty = 16 Nos.					
@ Rs 509.74/each					Rs 8156.00

Continuation

Rs 5951456.00

B & B 5951456.00

Sch. XLV-Form No.134

50

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/19) painting two coat including primer - - -					
Qty wide 77.0. & Page 40					
Qty = 44.64 m ²					
@ Rs 97.96/m ² ————— Rs					4373.00
(16/20) p/v & applying 2 coats of water based cement - - -					
Qty wide 77.0. & Page 40					
Qty = 180.00 m ²					
@ Rs 90.98/m ² ————— Rs					16376.00
(17/21) p/v & laying hot applied: thermos plastic compound					
Qty wide 77.0. & Page 40					
Qty = 180.00/m ²					
@ Rs 735.44/m ² ————— Rs					132379.00
(18/22) painting New letter & figures of sq. - - -					
Qty wide 77.0. & Page 40					
Qty = 28.00/m ²					
@ Rs 0.52/letter ————— Rs					46.00
(19/23) p/v & fixing of type / masonry - -					
Qty wide 77.0. & Page 2					
Qty = 2 m ²					
@ Rs 11483.54/each ————— Rs					22967.00

Continued

Rs 6/27 57.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/24) P/V & fixing of typical Perimeter ce. Band - - -					
Qty wide T.M.B. & Page 41					
Qty = 2 Nos.					
@ Rs 11483.54/each - - -					Rs 22967.00
(21/25) 600 mm square lateral finger P/V & fixing - - -					
Qty wide T.M.B. & Page 41					
Qty = 8 Nos.					
@ Rs 3531.15/each - - -					Rs 28249.00
(22/27) 600 mm x 450 mm rectangular P/V & fixing - - -					
Qty wide T.M.B. & Page 41					
Qty = 2 Nos.					
@ Rs 4174.43/each - - -					Rs 8349.00
(23/28) 900 mm side octagonal P/V & fixing - - -					
Qty wide T.M.B. & Page 41					
Qty = 2 Nos.					
@ Rs 8131.28/each - - -					Rs 16263.00
(24/31) E/W Excavation for Foundation of structure - - -					
Qty wide T.M.B. & Page 41					

Continuation

Rs 62,03,425.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation

Rs 6407126.00

B.F. Rs 6407/25-00
53


Sch. XLV-Form No.134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(28/40) Back filling behind abutment wing wall				
Qty wide T.M.B. & Page 43				
Qty = 14.40 m ³				
@ Rs 2947.72/m ³				Rs 42447.00
(29/41) P.V. weep hole m. b/m/stone				
Qty wide T.M.B. & Page 43				
Qty = 20 m ³				
@ Rs 83.11/each				Rs 1662.00
(30/42) P.V. & Laying Boulder for bed				
Qty wide T.M.B. & Page 43				
Qty = 18.90 m ³				
@ Rs 3735.86/m ³				Rs 70608.00
(31/43) Supplying, fitting & placing of bed				
Qty wide T.M.B. & Page 43				
Qty = 1.61 MT				
@ Rs 46123.11/MT				Rs 74258.00
				Rs 6596101.00
(32/44) Add GST @ 12%				Rs 791532.00

Continuation

Rs 7387833.00

54

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33/47) Add cost @ 1% — Rs 653					61.00
(34/48) Add Segmentation fee Rs 8644					8.00
			Rp	7540042.00	
Below 0.06% of pageant Rs 4524.00					
			Rp	7535518.00	
Less previous bill					
Page - 15			Rp (-)	5935	19.00
Page - 23			Rp (-)	2703	803.00
Page - 39			Rp (-)	1629	421.00
Page - 45			Rp (-)	9569	62.00
				5883705	
Net Rp 1651813.00					
Signature: 					
17.11.21 A. L.					
					17.11.2021 S.G.