

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th & Final Bill.					
(Recast)					
Name of work - Construction of					
road from Teppuram Hall					
to yadaco Tola (Hadi Tole)					
Name of Agency - Sri Jitendar Singh					
Ag. No. 08/44054/2020-21					
Agreement Value - Rs-57,35,908/-					
Date of Commencement - 16.09.20					
Date of Completion - 15.06.21					
Date of Actual Completion - 11.06.21					
Date of Entry - 05.11.21					
Measurement - Nil					

of the
05/11/21
I.E. Arundhan

dup
16/11/21
A

Abstract of Cost

S.No.1: Providing & Fixing of
working lean concrete

Pillars 4 Nos per km approx.

Vide P.No. 19 in T.M.B.

1.10 km CR - 12222 = 90 / Km Rs 13445 = 90

S.No.02: Cleaning of and Grubbing

Recal land including uprooting

Vide P.No. 19 in T.M.B.

0.22 Ha CR - 51137 = 38 / Ha Rs 11280 = 0

Continuation

R-24695=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R ₂ 24695=00
J. No. 03:- Excavation for road					
away in soil using normal					
means at -- Comp 16					
Vide P. No. 19 in T. T. B.					
109.35 H ³ R ₂ - 126 = 24					4 ³ R - 13804 = 00
J. No. 04:- Construction of embankment					
with material deposited					
Vide P. No. 19 in T. T. B.					
56.358 4 ³ R ₂ - 96 = 68 / 4 ³					R ₂ 5449 = 00
J. No. 05:- Construction of embankment					
with material with					
material obtained from					
600000 at -- Comp 16.					
Vide P. No. 19 in T. T. B.					
1687.36 4 ³ R ₂ - 196 = 92					4 ³ R - 332275 = 00
J. No. 06:- Construction of S. B.					
Sub-grade and section					
shoulders with appor					
material obtained from					
at -- Comp 16.					
Vide P. No. 20 in T. T. B.					
920.37 4 ³ R ₂ - 183 = 22					4 ³ R - 168630 = 00
J. No. 07:- Construction of embankment					
Vide P. No. 20 in T. T. B.					
111.470 4 ³ R ₂ - 183 = 22					4 ³ R - 20424 = 00
Continuation					R ₂ - 565277 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R ₁ 565277=00
J. No. 08 - Construction of G.S.B					
by providing coarse					
graded material etc.					
Vide P.No. 20 in T.M.B.					
615.13 7 ³ R ₂ - 2728 = 40 7 ³ R ₁ - 1801347=00					
J. No. 09 - Providing & laying surf					
and compacting stone					
aggregates of specific					
sizes etc. - Comp. etc.					
G.B.T. Rule etc.					
Vide P.No. 20 in T.M.B.					
256.75 4 ³ R ₂ - 4118 = 69 4 ³ R ₁ - 1057474=00					
J. No. 10 - Providing and applying					
Primer Coat with bitu-					
men emulsion (RS-1)					
etc. - Comp. etc.					
Vide P.No. 20 in T.M.B.					
3423.38 7 ² R ₂ - 44 = 12 7 ² R ₁ - 151040=00					
J. No. 11 - Providing and applying					
face coat with bitu-					
emulsion (RS-1) using					
etc. - Comp. etc.					
Vide P.No. 21 in T.M.B.					
3423.38 7 ² R ₂ - 15 = 26 7 ² R ₁ - 52241=00					
					R - 3627379=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R ₃ 3627379=00
S. No. 12 - 1755 20mm thick concrete					
graded premix concrete					
using bitumen (5-90)					
et - comp + 6.					
vide P. 40. 21 in T. 40					
3423.38 4^2 R ₃ - 239 = 11 4^2 R ₃ - 818564 = 00					
S. No. 13 - Construction of C.S.D.					
by providing coarse gravel					
material et - C.P.T.C.					
vide P. 40. 21 in T. 40					
27.98 4^2 R ₃ - 2928 = 40 4^2 R ₃ 81937 = 00					
S. No. 14 - Laying precast slab					
loose et - C.P.T.C.					
vide P. 40. 21 in T. 40					
102.50 4^2 R ₃ - 550 = 87 4^2 R ₃ - 56464 = 00					
S. No. 15 - 300mm precast (laying)					
of reinforced concrete					
concrete pipe 300mm dia					
et - comp + 6.					
vide P. 40. 21 in T. 40					
45 4^2 R ₃ - 958 = 76 4^2 R ₃ - 43144 = 00					
S. No. 16 - Boundary Pillars / wall					
stone et - C.P.T.C.					
vide P. 40. 22 in T. 40.					
22 4^2 R ₃ - 511 = 00 Back R ₃ - 11242 = 00					

Continuation

R₃ - 4638730 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R-	4638730=0
J. 4017 - 1 kilometer stone					
Raintree Cement					
concrete 7x9 grade					
Kilometer at pl.					
Vide P. 40.22 in T. 4. D.					
(11) Km stone					
02 No. 2 R - 2223=31 Each					4447=0
J. 40.18 - 200m stone					
Vide P. 40.22 in T. 4. D.					
5 No. 2 R - 613=10 No. R -					3066=0
J. 40.19 - Traffic Sign Board					
Painting and fixing of 2x10					
reflectorised cautionary					
at -- Camp pl.					
Vide P. No. 22 in T. 4. D.					
02 No. 2 R - 3649=09 4 3 R					6898=0
J. 40.20 - Mandating for front					
Sign board at pl.					
Vide P. 40.22 in T. 4. D.					
02 No. 2 R - 4629=41 Each					9259=0
J. 40.21 - Uniformly 87x60					
Vide P. 40.23 in T. 4. D.					
02 No. 2 R - 6460=29 Each					12921=0
J. 40.22 - Sign Board					
60x450					
at -- Camp + pl.					
Vide P. 40.22 in T. 4. D.					9017=0
02 No. 2 R - 4508=57					
8244=70 R					2245=0
Continuation					R - 4684338=0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R-4684338=00
J.No. 23: Sign Board 450 X 600					
cell Comp. job					
Vide P.No. 23 in T.O.					
1 No. 2R, - 8244 = 70 Each R- 8245 = 00					
J.No. 24: Scientific Sign board					
cell Comp job					
Vide P.No. 23 in T.O.					
04 No. 2Rs - 10120 = 07 Each R- 40980 = 00					
J.No. 25: providing and laying of hot applied thermoplastic at - cup etc.					
Vide P.No. 23 in T.O.					
220 M ² 2R - 859 = 46 7 ² R - 189081 = 00					
J.No. 26: Planting of trees by the road side (Along trees) in 0.600 mtr holes et - etc.					
Vide P.No. 24 in T.O.					
90 No. 2R - 809 = 85 Each R- 72887 = 00					
J.No. 27: M.Y.G.S.T. logo sign					
Board et - etc.					
04 No. 2R - 10033 = 57 R, - 40139 = 00					
					R- 5035165 = 00
Add 12 f.G.S.T. R- 604220 = 00					
Add 1 f. (db) C.R. R- 50352 = 00					

Continuation

Q-5689737=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R-5689737=0
Less 0.50 f Baku					R-28449=0
					R-5661288=0
Add Signaty					R-73681=0
					R-5734969=0
Less Post-Payat					R-3991076=0
					R-1743893=0
<i>[Signature]</i> 05/11/21 J.E. Atkinson					<i>[Signature]</i> 16/11/21 A