

SO 22 To SHANESH DUMAR NORTH TOLA

Schedule XLV-Form No. 134

KUMAR MANESH CONSTRUCTION DIVISION

43405 — Ward 24 SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-473

1.
Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st of Bill</u>					
N/W - Ctn of Road from S022 + Ganesh Dumar (Uttar tola)					
M/Agency - Kumar Manash Const Pvt Ltd 0.990 k/					
Agr NO. - 62/SBD(MMWS&C) 2020-21					
Agr Value - B 7112487=00 (B 6228513 + 283974)					
Date of Commencement - 04.10.2020					
Date of Completion - 03.7.2021					

Date of measurement - <u>10.03.2021</u>					
(1/1)	Ctn of Ref & workup				
	B.M	---	as prop		<u>0.99 km</u>
(2/2)	Ctn of Ref pillars				
	Range	---	as pr sp		<u>0.99 km</u>
(3/3)	Clearing and grubbing				
	road land including				
	uprooting - --- as pr sp				
	$2 \times 990.00 \times 1.50 = 2970 m^2$				
	<u>CAV</u>				
	<u>= 0.297 Hect</u>				
(4/4)	Ctn of embankment with				
	approved mat obtained				
	from borrow pits - 1000m				
	lead as pr spec.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th Final Bill					
N/W - Continuation Road from SD 22					
to Ganesh Dumar (Uthartale)					
N/Agency - Kumar Manas Chini Dt-Rtd					
Ag. No. 69/SPD 2020-21					
Ag. Value - B 712487					(Mmasy sc)
					(6228513 + 883974)
Date of Commencement - 04.10.2020					
Date of Completion - 03.07.2021					
Date of Actual Completion - 01.07.2021					
Date of entry - 12.11.2021					
Further Measurement					
Nil,					
11/11/2021 12/11/2021					
ABSTRACT OF COST					
(1/1) Continuation of Ref 9 work					
B.M. --- as prop					
0.99 KM vide TMB Q-24					
Q B 5084-04/KM B 5033=					
(2/2) Continuation of Ref puller					
--- as prop					
0.99 Hect vide TMB Q-24					
Q B 2801-07/Hect B 2774=					
(3/3) clearing area & grubbing					
wood land --- as					
0.297 Hect vide TMB Q-24					
Q B 5113-06/Hect B 15187=					
Q B 22994=					

Continuation