

S08 TO BHHMANNI CHHAPPA (KOYARI TOLA)

Schedule XLV-Form No. 134

GAURAV TIWARI

DIVISION

FULWARIA.

SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-450

(These four lines should be repeated at the commencement of the measurement relating to each work)

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th Final Bill					
M/W - Culti of Road from S08 to Bhawani Ahapar (Koyari tola)					
M/Agency - Gaurav Tiwari					
Agg No. 47/SB0 MM484/84					
Agg Value - B 3274955					2000-21
(3147266 + 126289)					
Date of Command - 06.10.2020					
Date of Completion - 05.07.2021					
Date of Actual Completion - 04.07.2021					
Date of entry - 04.07.2021					
Record measurement					
(1/5) Culti of subgrade & off shoulder with approved mat - - - 1000 M/road					
$2 \times 7 \times 30.0 \times 1.50 \times 0.30 = 189.00 \text{ m}^3$					
(av)					
$2 \times 1 \times 30.0 \times 0.50 \times 0.25 = 7.50$					
$2 \times 1 \times 25.0 \times 0.50 \times 0.50 = 12.50$					
$1 \times 1 \times 10.0 \times 1.00 \times 0.35 = 3.50$					
					212.50 m ³
(2/8) Hard shoulder laying brick ballup - - - 06 for 1000 sp					
$2 \times 16.0 \times 0.375 = 12.00 \text{ m}^2$					
$2 \times 20.0 \times 0.375 = 15.00$					
$2 \times 100.0 \times 0.375 = 75.00$					
					102.00 m ²

Continuation

Continuation