

08-2020-CFMS-4276389 = 00

21 RS-4916015 = 00

21 RS-3593902 = 00

21 RS-6674390 = 00

21 RS-4274217 = 00

21 RS-2510255 = 00

KISHAN KUMAR Bhatt
Ag. No. 40 (830) / 1020-21

Malik to Barolua Kawagash Nagar
Schedule XLV-Form No. 134
Kujilwang in KADWA Block (SC)
Abstract

BARSO DIVISION

KADWA SUB-DIVISION

MBHO - 1422

MEASUREMENT BOOK

7th and final bill

54

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction					
of Road, Malikpur to					
Barol via Kawaya Sah					
Nagar Kutiwana under					
M.M.S.S. (S.C.).					
Agency:- Kishan Kumar Bajaj					
Agreement No:- 40 S.B.D / 2020-21					
Date of commencement:- 27-05-2020					
Date of completion:- 26-05-2021					
Actual Date of Completion:- 26-05-2021					
Abstract of cost					
(1) P.W. & fixing of					
working bench					
mark pillar					
— E.T. —					
4.00 No. P.W. & T.M.B.D. (42)					
@ 4703.63/each Rs. 18815.10					
(2) P.W. & fixing of					
working reference					
pillar — E.T. —					
16.00 No. P.W. & T.M.B.D. (42)					
@ 2162.92/each Rs. 34607.10					
(3/3) Clearing & grubbing					
road land —					
— E.T. —					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(37/44) Const. of A.C.C.					
Railing M25 M					
Cast in situ					
E.P.					
10.0m O.U.T. M.B.P. (51)					
@ 6900.62/m — RS.					69007.00
					RS. 28217059.00
Add 12% C.S.T. — RS.					3386047.00
Add 1% L.L.S. — RS.					282171.00
					RS. 31885277.00
Less 0.34% as per 11/11/21					124353.00
					RS. 31760924.00
Less p/c payment					
(→) RS.					26245168.00
					RS. 5515756.00

Attested

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल
चारसोई, (कटिहार)

8/11/21
JE

Material Statement

Same as Material Statement

Vide T.M.B.P. (52)

8/11/21
JE