

Certified That This M.B. Contain (100)
Pages By Printers Machine And Issued
To Sri... Baban Nam A.E- R.W.D
Work Sub Div... Deo

Executive Engineer
Rural Works Department
Work Division, Aurangabad

10/7/20

Schedule XLV - Form No. 134.

E.E. A. bad

DIVISION

A.E. Deo

SUB-DIVISION

MEASUREMENT BOOK

2833/2833

211618

Name of village

Shi Babam Nam A.E.

Deo

Date of survey

Name of the owner

Name of the owner

384 ON A/C BILL

Sch. XLV-Form No. 134

14

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of Work - Const. of Road
from Tof Ghatkur School
To Tetriya (Under Head
MM634-SC)

Agency - Smt. Nirmala Devi

Agreement No. - 53/SBD/20-21

Date of Work Start - 6/07/20

Date of Completion - 5/04/21

Measurement - Nil

Pr. No. 01/11/21

ABSTRACT OF COST

(1) Setting out

Qty vide Tim.B P-4

(a) Bench Mark

1 No @ Rs 3928.34/No. - Rs 3928.34

(b) Reference Pillars

3 No. @ Rs 1779.24/No - Rs 5338.72

(2) Clearing & Grubbing

0.58 Hect.

@ Rs 51133.76/Hect - Rs 29658.58

Continuation

38924.22

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			BIF	—	38924 ² = ∞
(3) Providing & fixing 1st					
Time P-9, I-3					
4 NO @ RA 92.19.14/NO-RA					56877 ² = ∞
(4) Dismantling of exst					
EXISTING STRUCTURE					
Time P-9, I-4					
(9) Plain cement concrete					
2.40 M ³ @ RA 484.74/M ³ - RA					1163 ² = ∞
(b) Brick Masonry					
69.32 M ³					
@ RA 231.77/M ³ - RA					16066 ² = ∞
(c) Hume pipe up to 600 mm dia					
30.00 M @ RA 174.78/M - RA					5243 ² = ∞
(5) E/W in excavation for					
Foundation of structure					
Time P-10, I-5					
62.64 M ³ @ RA 269.32/M ³ - RA					16870 ² = ∞
(6) Providing PCC M15					
Time P-10, I-6					
11.40 M ³ @ RA 4682.03/M ³ - RA					53375 ² = ∞
(7) Providing PCC M20 in					
Sub structure etc					
60.66 M ³ @ RA 5432.42/M ³ - RA					329531 ² = ∞
Continuation					498049 ² = ∞

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/F RA.		49804920
(8) Providing & Laying					
RCC MP/3 Pipe etc.					
T.M.B. P-10, I-8					
30.00M @ RA 1001.67/M-RA					3005020
(9) Const. of Embankment					
T.M.B. P-10, I-9					
(a) For 100m load					
479.98 M ³					
@ RA 174.04/M ³ -RA					8396820
(b) For 100 m load					
509.37 M ³					
@ RA 131.05/M ³ -RA					6595720
(10) Const. of Sub Grade					
T.M.B. P-10, I-10					
1361.61 M ³					
@ RA 141.17/M ³ -RA					19221820
(11) Const. of Sub-Grade					
T.M.B. P-10, I-11					
508.07 M ³					
@ RA 176.58/M ³ -RA					8971520
(12) Providing for L.S.B.					
T.M.B. P-11, I-12					
561.33 M ³ @ RA 2352.80/M ³ -RA					132069720
Continuation					228065420

17

Continuation
$$3720135 = \infty$$

५५०

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/F	R ₁	3720135 = ∞
Add 137 (Ch. S. T + L.C)				R ₁	483618 = ∞
					4203753 = ∞
Less 10% below as per					
Agreement				-	420375 = ∞
					3783378 = ∞
Less Amount of Payment					
UP To date (-)					2035000 = ∞
Net Payable Amount R ₁					1748378 = ∞
Pr. No. 01/11/21					C&P
J.E. deo					Ar
					18/11/21

Continuation