

# कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- [rwd.barsoi@gmail.com](mailto:rwd.barsoi@gmail.com)

पत्रांक .....2869...../

बारसोई, दिनांक.....26/11/2021...../

प्रेषक:- कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बारसोई, (कटिहार)

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय:- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) के निधि की अधियाचना के संबंध में।  
महाशय,


उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई, कटिहार के अधीन मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत चल रहे कार्यों का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।  
अनु0- मापी पुस्त की छायाप्रति संलग्न।

विश्वास भाजन

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल,  
बारसोई, कटिहार



## Rural Works Department MMGSY (SC) Allotment Requisition

Name of Division :- R.W.D.(W), DIVISION, BARSOI

| Sl No | Year    | Name of Road                                               | Name of Contractor                                                  | Administrative Sanction |                     | Agreement Amount<br>(In Lacs) |             | Allotment<br>Received<br>(In Lacs) | Total<br>Expenditure as<br>per MIS<br>(In Lacs) | Total Value of<br>Measurement<br>(In Lacs) | Current Demand<br>(In Lacs) | Remarks                 |
|-------|---------|------------------------------------------------------------|---------------------------------------------------------------------|-------------------------|---------------------|-------------------------------|-------------|------------------------------------|-------------------------------------------------|--------------------------------------------|-----------------------------|-------------------------|
|       |         |                                                            |                                                                     | Length<br>(In Km)       | Amount<br>(In Lacs) | Main Work                     | Maintenance |                                    |                                                 |                                            |                             |                         |
| 1     | 2       | 3                                                          | 4                                                                   | 5                       | 6                   | 7                             | 8           | 9                                  | 10                                              | 11                                         | 12                          | 13                      |
| 1     | 2019-20 | Malikpur To Barol Via<br>Kawayah Sah Nagar<br>Kujwana      | Kishan Kumar<br>Bajaj                                               | 5.630                   | 413.96000           | 407.07000                     | 21.03458    | 262.45168                          | 262.45168                                       | 317.60924                                  | 55.15756                    | Completed<br>26.05.2021 |
| 2     | 2019-20 | Mandal Tola to PMGSY<br>Road Kamralli.                     | Binod Kumar<br>Sah                                                  | 1.260                   | 158.60200           | 146.36495                     | 9.26743     | 120.87223                          | 120.87223                                       | 123.33011                                  | 2.45788                     | Completed<br>28.02.2021 |
| 3     | 2019-20 | REO Road to Sharma<br>Toli.                                | Naveen Kumar                                                        | 1.150                   | 92.34600            | 82.19718                      | 9.44973     | 42.34789                           | 42.30593                                        | 60.43847                                   | 18.09058                    | On Going                |
| 4     | 2020-21 | Ghesara To PWD Road .                                      | Naveen Kumar                                                        | 0.920                   | 71.00000            | 58.04331                      | 8.43060     | 19.58319                           | 19.58319                                        | 55.43929                                   | 35.85610                    | On-Going                |
| 5     | 2020-21 | REO Road To Mohseen<br>Ke Ghar Hote Hue<br>Deven Rai Tola. | Naveen Kumar                                                        | 2.370                   | 195.734             | 181.79663                     | 18.10278    | 0.00000                            | 0.00000                                         | 75.32288                                   | 75.32288                    | On-Going                |
| 6     | 2020-21 | Bangathi To Baura<br>School.                               | Pankaj Kumar<br>Singh<br>Construction<br>Company<br>Private Limited | 2.500                   | 212.457             | 176.80722                     | 22.46450    | 0.00000                            | 0.00000                                         | 175.17402                                  | 175.17402                   | Completed<br>15.07.2021 |
| 7     | 2020-21 | Soriya Bazar to Balwa<br>Ghat.                             | Amar Nath Rai                                                       | 1.500                   | 107.84300           | 95.45802                      | 14.59787    | 32.23476                           | 32.23476                                        | 56.31116                                   | 24.07640                    | On-Going                |
| 8     | 2020-21 | Barua Tola More to<br>Balwa Tola.                          | Rajesh Kumar<br>Yadav                                               | 2.400                   | 172.44900           | 151.98398                     | 23.80172    | 98.57455                           | 98.57455                                        | 149.73424                                  | 51.15969                    | Completed<br>26.05.2021 |
| 9     | 2020-21 | Kalua Kath Dukan To<br>PMGSY.                              | Nand Kishor<br>Yadav                                                | 1.775                   | 137.90400           | 108.16082                     | 13.07047    | 54.03009                           | 54.03009                                        | 80.32637                                   | 26.29628                    | On-Going                |
| 10    | 2020-21 | Dharmpur Ward No. - 1<br>to Harijan Tola                   | Nand Kishor<br>Yadav                                                | 1.540                   | 176.459             | 168.62368                     | 11.45004    | 72.57736                           | 72.57736                                        | 92.76555                                   | 20.18819                    | On-Going                |

| Sl No. | Year    | Name of Road             | Name of Contractor     | Administrative Sanction |                     | Agreement Amount<br>(In Lacs) |             | Allotment<br>Received<br>(In Lacs) | Total<br>Expenditure as<br>per MIS<br>(In Lacs) | Total Value of<br>Measurement<br>(In Lacs) | Current Demand<br>(In Lacs) | Remarks  |
|--------|---------|--------------------------|------------------------|-------------------------|---------------------|-------------------------------|-------------|------------------------------------|-------------------------------------------------|--------------------------------------------|-----------------------------|----------|
|        |         |                          |                        | Length<br>(In KM)       | Amount<br>(In Lacs) | Main Work                     | Maintenance |                                    |                                                 |                                            |                             |          |
| 1      | 2       | 3                        | 4                      | 5                       | 6                   | 7                             | 8           | 9                                  | 10                                              | 11                                         | 12                          | 13       |
| 11     | 2020-21 | Saiyab Home to<br>PMGSY. | Nand Kishor<br>Yadav   | 1.330                   | 115.54300           | 92.81688                      | 8.88493     | 49.27783                           | 49.27783                                        | 73.31301                                   | 24.03518                    | On-Going |
| 12     | 2020-21 | Das Tola To Gumti Tola.  | Md. Tanzilur<br>Rahman | 1.250                   | 107.59700           | 101.19691                     | 9.69600     | 36.97430                           | 36.97430                                        | 67.53033                                   | 30.55603                    | On-Going |
|        |         |                          | Total :-               | 23.625                  | 1961.89400          | 1770.51958                    | 170.25065   | 788.92388                          | 788.88192                                       | 1327.29467                                 | 538.37079                   |          |

  
 Executive Engineer  
 Rural Works Department  
 Works Division, Barsoi, Katihar  


EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, BARSOI, KATIHAR.

**FROM GFR 19 - A**

(See Government of India's Decision (I) below Rule - 150)

**Form of Utilisation Certificate**

| Sl. No. | Name of Scheme                                                           | Sanctioned No. Date with Amount (in Lacs Rs.)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Amount Received (in Lacs Rs.) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|---------|--------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1       | 2                                                                        | 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 5                             | 6                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1       | Construction of Rural Roads under Mukhya Mantri Gram Sampark Yojana (SC) | Mukhya Mantri Gram Sampark Yojana (SC)<br>( 2019-20 & 2020-21 )<br>Lt. No.- 66_Dt- 03.04.19<br>Lt. No.- 84_Dt- 05.07.19<br>Lt. No.- 101_Dt- 27.08.19<br>Lt. No.- 111_Dt- 18.09.19<br>Lt. No.- 126_Dt- 18.10.19<br>Lt. No.- 148_Dt- 04.12.19<br>Lt. No.- 156_Dt- 18.12.19<br>Lt. No.- 08_Dt- 13.01.20<br>Lt. No.- 20_Dt- 28.01.20<br>Lt. No.- 26_Dt- 07.02.20<br>Lt. No.- 37_Dt- 19.02.20<br>Lt. No.- 42_Dt- 28.02.20<br>Lt. No.- 50_Dt- 06.03.20<br>Lt. No.- 78_Dt- 13.05.20<br>Lt. No.- 113_Dt- 23.07.20<br>Lt. No.- 123_Dt- 13.08.20<br>Lt. No.- 132_Dt- 27.08.20<br>Lt. No.- 190_Dt- 07.12.20<br>Lt. No.- 07_Dt- 19.01.2021<br>Lt. No.- 13_Dt- 04.02.2021<br>Lt. No.- 29_Dt- 01.03.2021<br>Lt. No.- 47_Dt- 21.03.2021<br>Lt. No.- 80_Dt- 05.06.21<br>Lt. No.- 169_Dt- 26.10.21 | 12186.87793                   | Certified that out of Rs.- 12186.87793 Lacs of grants in aid sanctioned during the Years 2019-20 & 2020-21 in Favour of Executive Engineer, Rural Works Department, Works Division, Barsoi sum of Rs.- 12026.03628 Lacs has been utilized for the purpose of Mukhya Mantri Gram Sampark Yojana (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs.- 160.84165 Lacs remaining unutilized at the end of the period under report.purpose |
|         | Total -                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 12186.87793                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |


- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

**Kind of Checks Exercised :-**

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

**3 Physical Progress achieved :-**

- Construction of Road Works.
- Construction of CD. Works.

  
Executive Engineer  
Rural Works Department  
Works Division, Barsoi, Katihar  
