

Sakhare Karimpur Mahadali
to Nawada Balhara Main Road

Schedule XLV Form N.134.

P.W.D.

MM GSY (GEN)

MB.No- 2127

-----DIVISION

Block - Rayon

-----SUB DIVISION

~~Rayon~~ Pabhu Yader

MEASUREMENT BOOK

1st on A/C Bill

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Works:- Const. of Road from					
Sakhara Kairampur Maha-					
- Dalit Fata Tola To Nawada					
Belthara main Road under					
MIMGSY (GBN)					
Agency :- Shri Prabhoo Yadav					
Teliyachhorath, Sonu Jamui					
Agreement No - 295BD/2020-21					
Date of Work order - 01/09/2020					
Date of completion :- 31/05/2021					
Actual Date of completion :- on going					
Measurement					
1/20. Fixing MIMGSY information					
Sign Board do do					
Main Logo Board 1x2 = 2 No.					
Fixing information Board 1x2 = 2 No.					
Total = 4 No.					
2/ Providing and Fixing Board					
Mark pillar do do					
1x 3 No. = 3 No.					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
B.T. Qty - 36.55 M ³					
@ Rs 480/-/M ³ = Rs. 175619.00					
<u>B.</u> <u>31</u> Prov. and Lagging 600 mm dia					
RCC NP-3 Hum pipe do-do					
TMBP. $\frac{3}{10}$ Qty - 15.00 M					
@ Rs 1114/-/M = Rs 16711.00					
Total Rs - 2382614.00					
Add GST 12%					(+) Rs 285914.00
Add Labour cess 1%					(+) Rs 23826.00
Add Seigniorage Fee					(+) Rs 40650.00
					Total Rs 2733064.00
Less 15.65%					(-) Rs 427715.00
Payable Amount -					Rs. 2305289.00
					C.P.
					<u>15.09.21</u>
					<u>27.09.21</u>
					ET
Material statement					
Local sand - 17.40 M ³					
Course sand - 148.87 M ³					
Stone chips - 106.67 M ³					
Stone Metal - 388.55 M ³					
Stone Dust - 32.43 M ³					
Earth - 1348.48 M ³					

(Continuation)

At:
15.09.21

By