

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Durga Ashthan Lauriya to South Tola Lauriya.					
CH - mmsy.					
Agreement No - 08/SBD/2020-21					
Agreement Amount - Rs 49,53,403/-					
Date of Commencement 22/9/20					
Date of Completion					
ABSTRACT OF COST					

① Providing & fixing working Bench mark, Sty vide page ④ TMB.
0.400 Km @ Rs 32568.54/km = Rs 130272

② Clearing & grubbing of Road land, Sty vide page ④ TMB.
0.14 Hec @ Rs 49464.05/Hec = Rs 6925

③ Providing & fixing typically MMSY Main Board with Logo Information Board, Maintenance Board, Sty vide page ④ TMB
3 Nos @ Rs 9251.15/each = Rs 27753
Continuation
T = Rs 47,705

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	R	47,705 =
(4) construction of Embankment with materials obtained from borrow pits. Qty vide page (5) TMB. 130.21 m ³ @ R. 153.38/m ³ — 19,972 =					
(5) providing GSB II materials. Qty vide page (5) TMB. 150.0 m ³ @ R. 2456.12/m ³ — 3,68,418 =					
(6) providing WBM III materials do. Qty vide page (5) TMB. 112.49 m ³ @ R. 3103.88/m ³ — 3,49,155 =					
(7) providing cable duct across the road Qty vide page (5) TMB. 15.00 m @ R. 1576.33/m — 23,645 =					
(8) construction of Cement concrete pavement. Qty vide page (5) TMB. 310.73 m ³ @ R. 6333.60/m ³ — 19,68,040 =					
T = R, 27,76,935 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/L	R	27,76,935 =
⑨ providing Hand Shouldering do.					
By vide page ⑤ TMB.					
75.00 m ² @ R 499.79/m ²				R	37484 =
⑩ GST 12%				T = R	2814419 =
				(+) R	3,37,730 =
⑪ Labour cess 1%				(+) R	28144 =
				T = R	31,80,293 =
Less 0.03 % Below as per Agreement				R (-)	954 =
				+ R	31,79,339 =
Deduct previous payment				(-) R	8,76,617 =

T = R 23,02,722 =

[Signature]
23/9/21
JE

~~Ak~~
~~20/4/21~~
JE

~~Ak~~
~~20/4/21~~
SL

Material Statement

- ① Chips $\rightarrow 279.65 \text{ m}^3$
- ② Sand $\rightarrow 139.82 \text{ m}^3$
- ③ Cement $\rightarrow 96.32 \text{ MT}$

~~Ak~~
~~20/4/21~~

JE

Continuation