

MMGSY-SC
SHIV MANDIR CHOWK TO MALHARIA
DAKSHIN TOLA.

Measurement Book

Schedule XLV-Form No. 134

R.W.D. KATHHAR DIVISION

SAMELI SUB-DIVISION
(NO-1996)

M/S PADAMA CONST

2nd on A/c Bill

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. & maintenance of road from Shivmandir Chaur to malheriya Dakshin tola.					
Name of Agency:- M/s Padma construction (nist-Purmea)					
Agreement No:- 54587/2020-21					
Date of commencement:- 17/09/2020					
Date of completion:- work in progress					
Abstract of cost					

Date of entry:- 11.06.2021					
1/1 Hvt & fixing working benchmark/reference pillar					
(i) Benchmark pillar					
Qty vide TMRP-20					
2:1 Qty = 2 Nos					
@ 4065.87 each = 8131					
(ii) Reference pillars					
Qty vide TMRP-20					
2:1 Qty = 6 Nos					
@ 1865.73 each = 11194					
c/o = 19325					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	6272224
27/39. S/P/P HYSD bars					
reinforcement in					
super structure					
Qty vide TMBD-28					
i.e Qty = 0.37 MT					
@ 52984.37 / MT =					19602
28/40. plain/reinforced					
cement concrete					
M20 grade in parapet					
wall					
Qty vide TMBD-28					

				i.e Qty = 11/m ³	
				@ 6383.11/m ³ =	7021
29/42. Drainage slope					
comp as per drawing					
Qty vide TMBD-26					
i.e Qty = 2 Nos					
@ 422.26 each =					844

30/				Total =	6299693
				Add 12% GST + 1% L. cess =	818960
					7118653
				Add @ 10% SF =	101162
					7219815
				Less 0.05% below rate =	3610
				Net payable Amount =	7216205
				Deduct previous payment =	3762122

Rs = 3454083

11.6.2021

11.06.2021

11.06.2021