

Name for work—¹Construction of Road from Dharamgachhi
 Situation of work—Bitch Mushar Teli to Main Road.
 Agency by which work is executed—Rameshwar Singh
 Date of measurement—17.5.2021
 No. and date of agreement. 20MBD of 20-21
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing Road Land					
including uprooting wild vegetation grass					
bushes --- as per E.O.					
In village Dharamgachhi Bitch Mushar Teli					
2	26	30M.	1.00	1560.00	M ²
2	1	20M.	1.00	40.00	
				1600.00	M ²
or 0.16 Hec					
(2) Construction of sub grade and					
earthwork shoulders with approved material					
obtained from borrow pits --- as per E.O.					

