

प्रमाणित किया जाता है कि इस
मापिपुस्त में कुल (100) पृष्ठों का
है जो ११ अंशाल एक सठ अठ
आठ अठ विठ अठ अठ अठ अठ
सोतवला के नाम निहित किया जाता
है।

Executive Engineer
R.W.D. Works Division
M. C. Sitamarhi
28/4/20

Sch. XLV-Form No. 134

Executive Engineer
R.W.D. Works Division
Sitamarhi

DIVISION
SUB-DIVISION

Measurement Book

No.

2999

Name of officer _____

Date of first entry _____

Date of last entry _____

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F		Rs 986639/-
3/4. Paving, laying & compacting of SM Gr II in Pote etc.					
241.22 M ²	MB 2998	P-9			
107.07 M ²	MB 2998	P-18			
348.29 M ²	CR 3907		66/M ²		Rs 1360790/-
4/5. Paving, laying & compacting of SM Gr III in Pote etc.					
398.35 M ²	MB 2998	P-15			
	CR 3608		66/M ²		Rs 1437510/-
5/6. Paving & applying Primer Coat (SS-1) on Pimpal surface etc.					
5311.33 M ²	MB 2998	P-19			
	CR 41		37/M ²		Rs 219730/-
6/7. Paving & applying tack Coat etc.					
29956.33 M ²	MB 2998	P-20			
	CR 14		02/M ²		Rs 419988/-
7/8. Paving laying & bedding of concrete graded P.C. surface etc.					
5311.33 M ²	MB 2998	P-21			
	CR 203		28/M ²		Rs 1079687/-
					Rs 5454344/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/f		R 5454344 =
			8/9 finding loging of SDBC		
			2 rolling with random		
			rolls of: cuplit job.		
340.31 M ³	MB 2998		P-22		
			CB 10377 = 83/M ³		R 3531679 =
					R 8986023 =
Limit Abstract - 8219443 =					
Material Statement					
1. S. Aggregates - 182 M ³					
CB 550 = 85/M ³					
2. S. Aggregates - 120 M ³					
CB 411 = 33/M ³					
3. 2.36 & below - 208 M ³					
CB 116 = 85/M ³					
4. S. Aggregates Gr II - 421.50 M ³					
CB 427 = 69/M ³					
5. Screening B - 91 M ³					
CB 345 = 52/M ³					
6. Binding material - 28 M ³					
CB 131 = 28/M ³					
7. S. Aggregates - 482 M ³					
CB 458 = 22/M ³					
8. Screening B - 96 M ³					
CB 345 = 52/M ³					
9. S. Aggregates - 143.40 M ³					
CB 470 = 04/M ³					
10. S. Aggregates - 283.50 M ³					
CB 528 = 94/M ³					
11. Aggregates - 204.20 M ³					
CB 200 = 45/M ³					
12. Bitumen (VG-10) - 10.091 M.T.					
13. Bitumen (VG-30) - 39.272 M.T.					
14. Emulsion (SS-1) - 4.514 M.T.					
15. Emulsion (RS-1) - 8.237 M.T.					
			P.T.O.		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Balance (VG-10) - Bitumen A/c.					
From Fatura SAP DOC NO- 737679084, dated 24.12.2020					10.608 M.
Consumed in this bill				(-)	10.091 M.
Balance					0.517 M.
Balance (VG-30) A/c.					
From Fatura SAP DOC NO- 737668751, dated 24.12.2020					24.96 M.
Tax Invoice BH 5520157356					
Tax Invoice BH 5520157348					23.40 M.
Tax Invoice BH 5520157342					23.40 M.
Tax Invoice BH 5520157337					71.76 M.
Consumed in this bill				(-)	39.272 M.
Balance					32.488 M.
Emulsion from Emulze Bitumen Private limited, New Colony, Pckhariyapais, Ward NO-32, Satpura Ramna, Muzaffarpur - 842002.					
Bill NO - FY20-21 EBO291/2 dated - 19.12.2020					
Emulsion (RS-1)					8.40 M.
Consumed in this bill				(-)	8.237 M.
Balance					0.163 M.
Emulsion (SS-1)					4.60 M.
Consumed in this bill				(-)	4.514 M.
Balance					0.086 M.
<i>(Handwritten signatures and dates)</i>					

Ist on A.L. Bill

— X —
5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
Total work done	11-8219443				
Less previous payment	— Nil				
					8219443 =
	Wt No	03			15.01.21
	Memo of payment				
SD	— (05%)	410972			=
IT	— (02%)	164389			=
SCSS	—		82194		=
CSS	—		82194		=
L. CSS	—		82194		=
S. f.	—		90821		=
					912764 =
By CFMS	—		7306679		=
					8219443 =
Passed for Rs 8219443 =					
Sixty two lac thirteen					
thousand four hundred					
forty thousand,					
श्री केशव पाल 15.1.21 15/1/21 Executive Engineer R.W.D. Works Division Sitamarhi 15.01.21					
Sanction No 2001456245 15/1/21					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					2nd out of Bill.
					ABSTRACT OF COST.
Name of work	Construction of road Dastiga to				
	Bandisghula Laxmipur road				
	under Senbansa block in				
	Sitamashi distt under MR(3054)				
Agency -	M/s Kabbu khishar				
Agreement No -	15 MBD/2020-21				
Dt of start -	26.7.2020				
Dt of completion -	25.4.2021				
	P/s clearing & grubbing				
	& road land etc				
1.314 Hae	TM B P-1				
	CB 49496 = 75/Hae - B 65039 = 0				
	2/2 Construction of subgrade				
	et - - complete job.				
2364.75 M ³	MB 2998, P-48				
	CB 176 = 75/M ³ - B 417969 = 0				
	3/3. Construction of C&P by				
	Putting well graded				
	materials etc				
422.44 M ³	MB 2998, P-27				
406.03	CB 2146 = 64/M ³ - B 506827 = 0				
					B 1389835 = 0
					1354,608 = 0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BTF	—	B	1389835=∞
4/4. Paving, laying & compacting of 5M C _{II} etc.					
355.24M ³ MB 2998, P- 33					
348.29	CB	3907=06/M ³	—	B	1387944=∞ 1360709
5/5. Paving, laying & compacting of 5M C _{III} etc.					
405.17M ³ MB 2998, P- 39					
398.35	CB	3608=06/M ³	—	B	1437509 1462121=∞
6/6. Paving & applying Primer Coat etc.					
all complete job.					
5402.266M ² MB 2998, P- 40.					
5311.33	CB	41=37/M ²	—	B	2197293 223492=∞
7/7. Paving & applying tack Coat etc.					
28689.766M ² MB 2998, P- 42					
28689.766	CB	14=02/M ²	—	B	402230=∞
8/8. Paving, laying & rolling of close graded Primix Surfacing etc.					
5402.266M ² MB 2998, P- 43					
5402.266	CB	203=28/M ²	—	B	1098173=∞
				B	5963795=∞
					5873038:-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F		B	5963795=
		9/9. Putting & buying of			
		SDR with Power			
		finishes & selling			
		by state & land			
		seller etc			
582.187M ³	MB 2998, P-45				
	CB 10377=	83/M ³		B	6041838=
	10/10. Putting & fixing				
	KM Post etc				
5 M ³	MB 2998, P-46				
	CB 2493=	42/each		B	12467=
	11/11 Putting & fixing				
	store etc				
28 M ³	MB 2998, P-46				
	CB 661=	68/each		B	18510=
	12/12 Putting & fixing				
	Geo triangle band etc				
20 M ³	MB 2998, P-46				
	CB 3656=	64/each		B	73120=
	13/13. Putting & fixing				
	circular band etc.				
4 M ³	MB 2998, P-46				
	CB 4881=	72/each		B	19526=
				B	12129256=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B/F				Rs 12129256=0
	14/14	Putting 2 fixing			
	600x450	Rectangular slab etc.			
6 Nos.	MB 2998	P-46			
	CB 4756	=26/2ch			Rs 28537=
	15/15	Putting 2 fixing			
		boundary Pillar etc.			
90 Nos.	MB 2998	P-46			
	CB 500	=30/2ch			Rs 45027=
	16/18	Putting laying			
		hot applied thermoplastic			
		Compound etc.			
1242 M ²	MB 2998	P-46			
	CB 735	=40/M ²			Rs 913367=
					Rs 13116187=0
		Add 1% L.Cess (+)			Rs 131162=0
		Add 12% GST. (+)			Rs 1573942=0
					Rs 14821291=0
		Due 12% M.A/C (-)			Rs 8219443=0
		Balance			Rs 6601848=0
Material Statement					
1. S. Aggregate - 8m ³	R		1200		
CB 550=85/M ³			411068=		
2. S. Aggregate - 6m ³	R		400		
CB 411=33/M ³			2468		
3. 2-362 below - 9m ³	R		1350		
CB 116=85/M ³			1052=		
4. S. Aggregate - 9m ³	R		1350		
CB 427=69/M ³			3844		

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5. S. Screening B - 3 M ³ CR 345 = 52/M ³			R-450 1037		
6. Binding Material - 1 M ³ CR 131 = 28/M ³			R-150 131		
7. S. Aggregates - 9 M ³ CR 458 = 22/M ³			R-1350 412 M ³		
8. Screening B - 2 M ³ CR 345 = 52/M ³			R-200 691		
9. S. Aggregates - 3 M ³ CR 470 = 04/M ³			R-450 1410		
10. S. Aggregates - 202 M ³ CR 528 = 94/M ³			R-30300 106846		
11. S. Aggregates - 145 M ³ CR 200 = 45/M ³			R-21750 29065		
12. Bitumen (VG-10) - 10.264 M.T.					19564
13. Bitumen (VG-30) - 67.184 M.T.					19564
14. Emulsion (SS-1) - 4.592 M.T.					
15. Emulsion (RS-1) - 7.889 M.T.					
Bitumen (VG-10) TMBP-4					10.608 M.T.
Commed in this bill (-)					10.264 M.T.
Balance -					0.344 M.T.
Bitumen (VG-30) TMBP-4					71.76 M.T.
Commed in this bill (-)					67.184 M.T.
Balance -					4.576 M.T.
Emulsion (SS-1) TMBP-4					4.60 M.T.
Commed in this bill (-)					4.592 M.T.
Balance -					0.008 M.T.
Emulsion (RS-1) TMBP-4					8.40 M.T.
Commed in this bill (-)					7.889 M.T.
Balance -					0.511 M.T.
3/2/21 3/2/21 30/1/21 AE 30/1/21 3.12					
Royalty - 59550 =					

2nd on A/c Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total w/ 1					148212912
LSP/R					82194432
					66018482
S.D					3300922
9.T					1320372
S.Gst					660182
C.Gst					660182
L. cess					66018
S.F					195642
10) A.T					595502
					7392972
By C.FMS					58625572
					66018482
Passed for Rs 66018482 Sixty Six Lac one Thousand Eight Hundred Twenty Eight and UP 4/3/21 Executive Engineer R.W.D. Works Division MG Sitamathi 4/3/21 4/3/21 Sanchin No 200604944 by 5/3/21					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
3rd & Final Bill.						
ABSTRACT OF COST.						
Name of work - Construction of sand Dostya to						
Bandurghula laxmipur sand						
under Sombarga block in						
Sitamashi district under						
MR(3054)						
Agency M/s Kabbu khishar						
Agreement No- 15MBD/2020-21						
Dt of start - 26.7.2020						
dt of Completion - 25.4.2021.						
1/4 clearing & grubbing of						
road land side,						
1.314 Hect	TMB P-6					
	CB 49496 = 70/Hect - Rs				65039 = 0	
2/2 Construction of subgrade						
ed - - - Complete job.						
2364.75M ³	TMB P-6					
261.90M ³	MB 2998, P-48					
2626.65M ³	CB 176 = 75/M ³ - Rs				464260 = 0	
3/3. Construction of GSB by						
Well graded material etc						
406.030						
406.03M ³	TMB P-6					871,600
422.44M ³	CB 2146 = 64/M ³ - Rs				906827 = 0	
422.44M ³						
					Rs 1436126 = 0	

Continuation

14,00,899

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BIF	R	+43612650 14,00,899
4/4. Paving, laying & compacting of SMG 10 etc.					
355.24 M ² TMB P-7					13,60,790
348.290	CB 3907=06/M ²			R	1387944=
5/5. Paving laying & compacting of SMG 10 etc.					
405.17 M ² TMB P-7					14,37,510
398.350 M ²	CB 3608=06/M ²			R	1462121=
6/6. Paving & applying Primer Coat etc.					
all complete job.					
5402.266 M ² TMB P-7					
5311.330	CB 41=37/M ²			R	2,19,730 223,492=
7/7 Paving & applying tack Coat etc.					
28689.766 M ² TMB P-7 1/2					
29612.266 M ² MB 2998, P-42					
	CB 14=02/M ²			R	415164=
8/8. Paving laying & compacting of close graded Prime Surfacing etc.					
5402.266 M ² TMB P-7					
	CB 203=28/M ²			R	1098173=
				R	6023020=

Continuation

5,93,2,266

Continuation 1,23,37,0711

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F			Rs 12427825 = 1,23,37,071
		14/14 Paving & fixing			
		600X150 Rectangular bed			
6 Nos.	TMB P-9				
		CR 4756 = 26/Each			Rs 28537 =
		15/15. Paving & fixing			
		boundary Pillar etc.			
90 Nos.	TMB P-9				
		CR 500 = 30/Each			Rs 45027 =
		16/16 Paving of trees			
		by the road			
		for etc. ---			
160 Nos.	MB 2998, P-45				
		CR 800 = 30/Each			Rs 128048 =
		17/18. Paving & laying			
		hot applied thermoplastic			
		road marking etc.			
1292 M ²	TMB P-9				
1291.20 M ²	2998, P-46				
		CR 735 = 40/M ²			Rs 949548 =
		18/19 Paving & laying			
		of hot applied thermoplastic			
		crossing etc.			
8 M ²	MB 2998, P-46				
		CR 735 = 40/M ²			Rs 5883 =
					Rs 13584868 =

Continuation

1,34,94,114

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F			B 13584868 = 0 13499,114
	19/20	For binding & fixing of information by Logo binder.			
3 Nos.		MB 2998, P-2			
		CB 11242	57/Ech		B 33728 = 0
	20/21				135,27,842
					B 13618596 = 0
		Add 1% L. cost			135278 B 136186 = 0
		Add 12% GST			16,23,341 B 1634232 = 0
					152,86,461 B 15389014 = 0
		Am 2nd entry CB 114(-)			B 14821291 = 0
		Balance			B 567723 = 0

upto date Material Abstract - ~~4,65,170~~

1. S. Aggregates - 182 M ³ (6.5-9.5 mm)					
CB 550 = 85 M ³					
2. S. Aggregates - 130 M ³ (0.5-2.36 mm)					
CB 411 = 33 M ³					
3. S. Aggregates - 208 M ³ (2.36 & below)					
CB 116 = 85 M ³					
4. S. Aggregates - 422 M ³ (63-45 mm)					
CB 427 = 69 M ³					
5. S. Screening - 94 M ³					
CB 345 = 52 M ³					
6. Binding material - 28 M ³					
CB 131 = 28 M ³					
7. S. Aggregates - 482 M ³ (53-22.4 mm)					
CB 435 = 60 M ³					
8. S. Screening - 96 M ³					
CB 345 = 52 M ³					
9. S. Aggregates - 146 M ³					
CB 470 = 04 M ³					
10. S. Aggregates - 505 M ³ (9.5-4.75 mm)					
CB 528 = 94 M ³					
11. Earth - 2758 M ³					
CB 23 = 78 M ³					

Continuation

Sch. XLV-Form No. 134 ~~B/S~~ - B567723 = ∞

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11. S. Aggugotol - 363M (4.75 2 below)					
C.R. 200 = 45 / M ³					
12. Bidjua (S-90) / (VG-10) - 10.264 M.T.					
13. Bidjua (S-65) / (VG-30) - 69.846 M.T.					
14. Emulsion (RS-1) - 8.143 M.T.					
15. Emulsion (SS-1) - 4.592 M.T.					
(VG-10) Bidjua Balance TMBP-10					0.344 M.T.
(VG-30) Bidjua Balance TMBP-10					4.576 M.T.
Emulsion (SS-1) Balance TMBP-4					1.914 M.T.
Emulsion (RS-1) Balance TMBP-4					0.008 M.T.
					0.257 M.T.

The work has been completed

as per direction of E/I.

✓ AH
10/6/21
AE

✓ RZ
10/6/21
RZ

C.P.
20.09.2021

Continuation