

Schedule XLV-Form No. 134

MS TILHARI CONSTRUCTION DIVISION
BLOCK-BHORE SUB-DIVISION

MMGSX-GEN

MEASUREMENT BOOK

MB-NO-527



Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on a/c Bill				
Name of Work - Const. of a road from Mussepur -					
Dumra Tilak road to Chauhan Tola -					
Banskhali Jangidhari under MMHSY (Gen)					
Agreement NO - <u>7/CBD MMGSY GEN</u>					
2021-2022					
Agency - M/S Tinkari Construction.					
Agreement Value - 13220411.00.					
Date of Work started - 02.08.2021.					
Date of completion - 01.08.2022.					
1					
Date of measurement - 01.10.2021.					
<u>Record Measurements</u>					
(1/1) Const. of marking bench mark					
on for S/S/As.					
Length = 1.565 Km.					
(2/2) Const. of reference pillars on					
for S/S/As.					
Length = 1.565 Km.					
(3/3) Clearing and Grabbing road					
land on for S/S/As.					
$2 \times 1565.0 \times 1.50 = 4695.0 \text{ m}^2$					
$= 0.4695 \text{ Hectare}$					
1					

Continuation

B/F 3266707=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/35) Providing for class 1/4 in (1/4)					
in Head walls as per S/L/10.					
Vide page 03 = 53.02 m ³ .					
@ 5655 = 20 / m ³ —→					299039=00.
(14/36) Providing and Laying RCC NP ₃ HP					
4 1000 mm dia as per S/L/10.					
Vide page 03 = 15.00 m.					
@ 3878 = 97 / m —→					58185=00.
(19/37) Plastering with cement mortar (1/4)					
as per S/L/10.					
Vide page 04 = 72.80 m ²					
@ 179 = 90 / m ² —→					13097=00.
(16/38) Providing 1.5 mm neat cement -					
punchings as per S/L/10.					
Vide page 04 = 26.52 m ²					
@ 59 = 30 / m ² —→					1573=00.
					3639401=00.
Less 0.51 % below as per agreement					18561=00.
					3620840=00.
Add 12 % GST —→					434501=00.
Add 01 % Labor cost —→					36208=00.
Add Seigniorage fee (11 % of 642447=00)					64245=00.
Net payable —→					4155794=00.
 11/10/21  11/10/21  10/11/21					