

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work - Const of road					
from LO34 Pipra Chowk					
to Layiatola under					
MMGSy scheme.					
Agency - Sri Suman Tiwari					
Agreement no - 84 SBD/MMGSy/					
2021-22					
Date of work order - 06-07-2021					
Date of completion - 05-07-2022					

Record Entry

(1/29) P/V earthwork excavation
for foundation.

R/W	4x6.50x0.50x1.50 =	19.50 m ³
Raft	2x2.50x5.20x0.55 =	14.30 m ³
S/C	1x6x3x1.16 =	20.88 m ³
Clearance		54.68 m ³

(2/30) P/V Sand filling in
foundation - do

R/W	4x6.50x0.50x0.10 =	1.30 m ³
Raft	1x2.50x5.20x0.10 =	1.30 m ³
		2.60 m ³

Attested
A. K. S. 30.9.21
Executive Engineer
P.W.D. Works Div.
BETTAN.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Plv const of working					
Bench mark - do -					
1.670 KM vide Page (4)					
Rs 5527 = 5411 KM - Rs 9230 = 10					
(2) Plv const of reference					
Pillar - do -					
1.670 KM vide Page (4)					
Rs 2876 = 02 KM - Rs 4803 = 10					
(3) Plv cleaning and					
doubbing of road land					

0.50 Hect vide Page (4)

Rs 52970 = 34 Hect - Rs 26485 = 10

(4) Plv const of embankment

lead upto 1000m length

555.97 m³ vide Page (4)Rs 190 = 07 / m³ - Rs 105673 = 10

(5) Plv const of embankment

lead upto 100m length

1297.28 m³ vide Page (5)Rs 153 = 78 / m³ - Rs 199496 = 10

(6) Plv excavation for road

way cutting - do -

154.80 m³ vide Page (5)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.B 75 = 57/m ³				B	11698 = 10
(7/9) Plv const of granular					
Sub base — do —					
510.21 m ³ vide Page (5)					
64.92 m ³ vide Page (13)					
575.13 m ³					
C.B 3007 = 89/m ³				B	1729928 = 10
(8/10) Plv Laying Spreading					
and compacting WBM III					
417.51 m ³ vide Page (14)					
C.B 3610 = 08/m ³				B	1507245 = 10
(9/23) Plv and fixing					
rim concrete band —					
02 Nos vide Page (5)					
C.B 12963 = 39/each				B	25927 = 10
(10/29) Plv earth work excavation					
for foundation					
54.68 m ³ vide Page (7)					
37.62 m ³ vide Page (11)					
92.30 m ³					
C.B 279 = 09/m ³				B	25760 = 10
(11/30) Plv Sand filling in					
foundation — do —					
2.60 m ³ vide Page (7)					
2.86 m ³ vide Page (11)					
5.46 m ³					
C.B 442 = 50/m ³				B	2416 = 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) (31) Plv brick flat soling in foundation do					
28.64 m ² vide Page (11)					
@ Rs 294 = 05 / m ² — Rs 8422 = 00					
(13) (32) Plv R.C.C. M15 grade in open foundation					
3.88 m ³ vide Page (8)					
6.17 m ³ vide Page (11)					
10.05 m ³					
@ Rs 5983 = 88 / m ³ — Rs 601382 = 00					
(14) (33) Plv brick masonry work do					

26.51 m ³ vide Page (12)					
@ Rs 5723 = 24 / m ³ — Rs 151723 = 00					
(15) (34) Plv and laying 100mm dia R.C.C. Pipe N.P.3 —					
7.50 m vide Page (11)					
@ Rs 3620 = 45 / m — Rs 27153 = 00					
(16) (35) Plv Plastering on brick work do					
36.40 m ² vide Page (12)					
@ Rs 187 = 48 / m ² — Rs 6824 = 00					
(17) (36) Plv Furring 1.5 mm on plastering do					
13.26 m ² vide Page (13)					
@ Rs 59 = 35 / m ² — Rs 787 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) 37 Plv R.C.C. M25 grade in box cell - do - 22.82 m ³ vide Page (10) @ 7521 = 21 / m ³ — Rs 171634200					
(19) 28 Plv backfilling behind abutment - do - 14.40 m ³ vide Page (10) @ 2711 = 33 / m ³ — Rs 3404700					
(20) 39 Plv weep holes in abutment 28 Nos vide Page (10) @ Rs 83 = 74 each — Rs 234500					

(21) 41 Plv supplying filling and placing HYSD bar - 1.61 MT vide Page (9) @ Rs 49596 = 57 / MT — Rs 7985100					
					B 419158500
Add 12% GST —					B 50299000
Add 1% Less —					B 4191600
Add S.F —					B 5823200
					B 479472300
Less Previous Payment					B 219395000
					B 260077300
For 25/09/2024 J.E.					AP

Attested
 (Signature)
 30.9.21
 Executive Engineer
 RWD, Works Div.
 BETTIAH.