

Maneejor:- Construction of Road from Po, to Koorthu
Dakshinamaitola (MMGSY) S.C

Schedule XLV-Form No. 134

SC
17-18

Bemipur

DIVISION

Chayampur.

SUB-DIVISION

Agency:- Jayaprakash Sarda.

Measurement Book

1000

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Names of work:-	Construction of Redd form				
	Tot to Kurthi Dakshin to La				
	under (MMLT sy) Ghanashy campus				
Agency:-	Sri Jay Prakash Singh				
Agreement No:-	29/SBD/2018-19				
Agreement Rate:-	10% Below				
Date of start:-	1-03-2019				
Date of completion:-	30-09-2019				
Date of entry:-	Abstract of cost				
(1/1)	pro. setting out pillars				
	- - - - - Rs				
1.0 Nos	Qty in kg (10) TMB				
	@ Rs 4453.21/each - Rs 4453.21				
(2/2)	Construction of Redd concrete				
	pillars - - - - - Rs				
2.0 Nos	Qty in kg (10) TMB				
	@ Rs 2060.27/each - Rs 4120.54				
(3/3)	clearing & grubbing the				
	Redd (concrete) - - - - - Rs				
0.14/Hect	Qty in kg (10) TMB				
	@ Rs 50107.49/Hect - Rs 7015.05				
(4/4)	pro. Erection of				
	Road work using sand.				
11.753m ³	Qty in kg (10) TMB				
4.404m ³	Qty in kg (13) TMB				
16.157m ³	@ Rs 7261/m ³ - Rs 11731.27				

Continuation
C. D

Rs 16812.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	B	16812.20
(5/8) pos. construction of					
G.S.B with well grade					
Material - - - -					
11.753 m ³ /					
4.404 m ³ /					
16.157 m ³ /					
@ Rs 3385.93/m ³ -					54706.20
(6/9) pos. laying spreading &					
compacting W.B.M					
64.755 m ³ /					
G.O.III - - - -					
(66.471 m ³ /					
12.234 m ³ /					
78.705 m ³ /					
71.989 m ³ /					
@ Rs 4134.43/m ³ -					Rs 325400.20
(7/10) pos. construction of					318306.20
ceement concrete					
parmet M30 grade - El,					
190.016 m ³ /					
45.94 m ³ /					
235.956 m ³ /					
@ Rs 8291.20/m ³ -					Rs 1956358.20
(8/13) pos. fixing of typical					
M.M.G.Sy transformer					
signs board - - - -					
2.0 Nos					
@ Rs 9945.18/each -					Rs 19890.20
					Rs 2373166.20
					2366072.20
less 10% as per Agreement (-)					Rs 237317.00
					236607.00

Continuation

C.O

Rs 2135849.20
2129465.20

[illegible]

Material statement			
	Stone chips	Stone	Storage
G.S.B 4.404m ²	1.13m ³	4.50	-
G.S.III 12.234m ³	-	14.80	2.94
c/cp 45.94m ³	20.67	41.35	-
Royalty for this bill.	21.80	66.65	2.94
	75	150	150
	1635	9098	44
12-02-2020	72011137	11137	11137

[illegible]

work has been completed as per specifications

Continuation
12-2-2020
JK