

ਸ਼ੇਡੂਲ ਫਾਰਮ ਨੰਬਰ 134  
(MMSY SC)

Shedule XLV Form No. 134.

PARBATHA - DIVISION - 1

BAHADURPUR SUB-DIVISION

MB-No-3482

Measurement Book

ਫਾਰਮ ਨੰਬਰ 134  
3482

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars          | Details of actual measurement       |     |       |        | Contents of area |
|----------------------|-------------------------------------|-----|-------|--------|------------------|
|                      | No.                                 | L.  | B.    | D.     |                  |
| Name of road -       | Cms <sup>2</sup> of road from       |     |       |        |                  |
|                      | Bahadurpur main road to             |     |       |        |                  |
|                      | Yadav Tola                          |     |       |        |                  |
| Agency -             | Sri Shashi Mohan Singh, Lohianaspur |     |       |        |                  |
|                      | Dabhanga                            |     |       |        |                  |
| Agreement No. -      | 43 SDD/2019/20 (MM657-50)           |     |       |        |                  |
| Date -               | 10% below from B. O. D.             |     |       |        |                  |
| Date of start -      | 26-10-2019                          |     |       |        |                  |
| Date of Completion - | 25-10-2020                          |     |       |        |                  |
| ①                    | Prov. & fixing of Bench             |     |       |        |                  |
|                      | Mark Pillars @ one per km           |     |       |        |                  |
|                      | 2 Nos                               |     |       |        |                  |
| ②                    | Prov. & fixing of Reference         |     |       |        |                  |
|                      | Mark Pillars @ four nos per km      |     |       |        |                  |
|                      | 8 Nos                               |     |       |        |                  |
| ③                    | cleaning & grubbing                 |     |       |        |                  |
|                      | Road land                           |     |       |        |                  |
|                      | 63x                                 | 30x | 3.5 = | 6615   |                  |
|                      | 1x                                  | 15x | 3.5 = | 52.5   |                  |
|                      |                                     |     |       | 6667.5 |                  |
|                      | 0.167 Hect.                         |     |       |        |                  |
| ④                    | Excavation in soil using            |     |       |        |                  |
|                      | Hydraulic Excavator                 |     |       |        |                  |
|                      | of 0.8 cum bucket                   |     |       |        |                  |

Continuation

## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement                                                                 |    |    |    | Contents of area |
|-------------|-----------------------------------------------------------------------------------------------|----|----|----|------------------|
|             | No.                                                                                           | L. | B. | D. |                  |
|             | ABSTRACT OF COST                                                                              |    |    |    |                  |
| 1)          | Providing and <sup>th</sup> applying <sup>th</sup> primer <del>and</del> fixing of Bench mark |    |    |    |                  |
|             | Qty. 2 Nos. T.M.B $\frac{1}{2}$                                                               |    |    |    |                  |
|             | @ Rs 4163.935 each -                                                                          |    |    |    | 8328.00          |
| 2)          | Const <sup>n</sup> of Reference Pillar                                                        |    |    |    |                  |
|             | Qty 8 Nos T.M.B $\frac{1}{2}$                                                                 |    |    |    |                  |
|             | @ Rs 1913.238 each -                                                                          |    |    |    | 15306.00         |
| 3)          | Clearing and grubbing road land                                                               |    |    |    |                  |
|             | Qty 0.667 Hect T.M.B $\frac{1}{2}$                                                            |    |    |    |                  |
|             | @ 49739.470 / Hect -                                                                          |    |    |    | 33176.00         |
| 4)          | Excavation in soil using Hydraulic Excavator of 0.9 cum bucket                                |    |    |    |                  |
|             | Qty 111.00 m <sup>3</sup> T.M.B $\frac{1}{2}$                                                 |    |    |    |                  |
|             | @ 82.015 / m <sup>3</sup> -                                                                   |    |    |    | 9104.00          |
| 5)          | Const <sup>n</sup> of embankment with material obtained from borrow pit lead 100m             |    |    |    |                  |
|             | Qty - 390.63 m <sup>3</sup> T.M.B $\frac{1}{2}$                                               |    |    |    |                  |
|             | @ 187.226 / m <sup>3</sup> -                                                                  |    |    |    | 73136.00         |
| 6)          | For lead 100m                                                                                 |    |    |    |                  |
|             | Qty - 911.47 m <sup>3</sup> T.M.B $\frac{1}{2}$                                               |    |    |    |                  |
|             | @ 142.390 / m <sup>3</sup> -                                                                  |    |    |    | 129784.00        |
|             | Continuation                                                                                  |    |    |    |                  |
|             | G.O.B = 268834.00                                                                             |    |    |    |                  |



| Particulars                          | Details of actual measurement |    |    |                         | Contents of area |
|--------------------------------------|-------------------------------|----|----|-------------------------|------------------|
|                                      | No.                           | L. | B. | D.                      |                  |
|                                      |                               |    |    | B.F =                   | 268834=00        |
| 7) Consist of Subgrade               |                               |    |    |                         |                  |
| Earthan shoulder                     |                               |    |    |                         |                  |
| Qty 736-125 m <sup>2</sup> T.M.B 1/4 |                               |    |    |                         |                  |
| @ Rs 189.107/m <sup>3</sup>          |                               |    |    | B- 139206=00            |                  |
| 8) consist of G.S.B by               |                               |    |    |                         |                  |
| Providing well graded                |                               |    |    |                         |                  |
| material                             |                               |    |    |                         |                  |
| Qty V.P.No 4-5 g.No.8                |                               |    |    |                         |                  |
| = 444.15 m <sup>2</sup>              |                               |    |    |                         |                  |
| V.P.13 g.No.1                        |                               |    |    | = 16.065 m <sup>2</sup> |                  |
|                                      |                               |    |    | 460.165                 |                  |
| Qty limit 451.395 m <sup>3</sup>     |                               |    |    |                         |                  |
| @ 2640.638/m <sup>3</sup>            |                               |    |    |                         | 1191971=00       |
| 9) WBM Grading 3                     |                               |    |    |                         |                  |
| Qty V.P.-5 g.No.9-499.85             |                               |    |    |                         |                  |
| V.P-14 g.No.2 - 12.049               |                               |    |    |                         |                  |
|                                      |                               |    |    | 511.854 m <sup>2</sup>  |                  |
| @ 3290.989/m <sup>2</sup>            |                               |    |    |                         | 1684506=         |
| 10) C.C. Pavement                    |                               |    |    |                         |                  |
| Qty V.P.-5-9, g.No.10-490.9016       |                               |    |    |                         |                  |
| V.P.-14-15, g.No.3-290.17032         |                               |    |    |                         |                  |
|                                      |                               |    |    | 781.07192               |                  |
| @ 7446.894/m <sup>2</sup>            |                               |    |    |                         | 5816560=         |
| 11) P/L. MMSY Board                  |                               |    |    |                         |                  |
| Qty, 3 Nos. T.M.B 1/4                |                               |    |    |                         |                  |
| @ 10170.257 each                     |                               |    |    |                         | 30511=0          |

Continuation

C.B-913/588

## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |    |                                              | Contents of area |
|-------------|-------------------------------|----|----|----------------------------------------------|------------------|
|             | No.                           | L. | B. | D.                                           |                  |
|             |                               |    |    | B.F =                                        | 9131588=         |
| 12)         |                               |    |    |                                              |                  |
|             |                               |    |    | Providing and                                |                  |
|             |                               |    |    | Primer coat with                             |                  |
|             |                               |    |    | Bitumen emulsion (SS-1)                      |                  |
|             |                               |    |    | $Qty = 2262.6 m^2 \times 11.8 \frac{P}{21}$  |                  |
|             |                               |    |    | @ 52161/m <sup>2</sup> — R =                 | 118019=00        |
| 13)         |                               |    |    |                                              |                  |
|             |                               |    |    | Providing and applying                       |                  |
|             |                               |    |    | tack coat with Bitumen                       |                  |
|             |                               |    |    | emulsion (RS-1)                              |                  |
|             |                               |    |    | $Qty = 2262.6 m^2 \times 11.8 \frac{P}{21}$  |                  |
|             |                               |    |    | @ 17.696/m <sup>2</sup> — R =                | 40025=00         |
| 14)         |                               |    |    |                                              |                  |
|             |                               |    |    | Providing, laying and                        |                  |
|             |                               |    |    | rolling of close graded                      |                  |
|             |                               |    |    | Premix surfacing                             |                  |
|             |                               |    |    | material of 20mm                             |                  |
|             |                               |    |    | thickness                                    |                  |
|             |                               |    |    | $Qty = 2262.6 m^2 \times \frac{P}{22}$       |                  |
|             |                               |    |    | @ 239.203/m <sup>2</sup> — R =               | 520857=00        |
| 15)         |                               |    |    |                                              |                  |
|             |                               |    |    | Road Marking with                            |                  |
|             |                               |    |    | Hot Applied Thermoplastic                    |                  |
|             |                               |    |    | B.T $Qty = 120 m^2 \times 11.8 \frac{P}{22}$ |                  |
|             |                               |    |    | @ 850.929/m <sup>2</sup> — R =               | 102111=00        |
|             |                               |    |    | C.C. $Qty = 241.46 m^2 \times \frac{P}{22}$  |                  |
|             |                               |    |    | @ 951.914/m <sup>2</sup> — R =               | 229849=00        |
|             |                               |    |    |                                              | 10142449=        |
|             |                               |    |    | 10.4 below                                   | (+) 1014245=     |

Continuation

 16/03/2020  
 J.E

Previous Bill

 15/7/2020  
 A.K

9128204=

(-) 8218429=

909775=



3rd. on MC Bill

VR. NO. 06 Date 27.7.2020

CFMS Ref. No. 20200727064538

Sch. XLV-Form No. 134

Dt. 27.7.2020

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

mode of payment

|                |  |  |  |             |  |
|----------------|--|--|--|-------------|--|
| ① SDC 5% —     |  |  |  | 45489.00    |  |
| ② PSD 3% —     |  |  |  | 27293.00    |  |
| ③ GST 2% —     |  |  |  | 18196.00    |  |
| ④ 1% tax —     |  |  |  | 9098.00     |  |
| ⑤ L. case 1% — |  |  |  | 9098.00     |  |
| ⑥ Royalty —    |  |  |  | 9165.00     |  |
| ⑦ S. Fee —     |  |  |  | 2311.00     |  |
| ⑧ By CFMS —    |  |  |  | 7,89,125.00 |  |
| Total —        |  |  |  | 9,09,775.00 |  |

Passed on Rs. 9,09,775.00

Nine Lakh nine thousand 2

Seven hundred 25 paise

only.

Executive Engineer

R.W.D. Works Division

Darbhanga-1