

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 th	And	Final	Bill		
Name of the work:					
Construction of Road from					
Siswa school to Hae'pur					
Agency: Chamakaya Techno					
Pvt. Ltd.					
Agreement No: 36/SBD/2019-20					
Date of Work Order: 05-05-2019					

MEASUREMENT					
Item No- 1/1					
Construction of reference and					
working bench mark					7.15
					2.875Km
Item NO- 2/2					
Construction of reference pillar					
					2.875Km
Item No- 3/7					
Box cutting - excavation for roadway					
Chale	2x	22x	50.00	x 0.525	x 0.10 = 115.50 m ³
	2x	1x	25.00	x 0.525	x 0.10 = 2.63 m ³
Continuation					
	2x	3x	50.00	x 0.375	x 0.10 = 11.25 m ³
	2x	2x	50.00	x 0.375	x 0.175 = 13.13 m ³
					142.50 m ³

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
Item No. 4/9				
Construction of Granular Sub base				
2x2x	50.00	0.525	0.10	11.5.5
2x1x	25.00	0.525	0.10	2.65
2x3x	50.00	0.375	0.10	11.25
2x2x	50.00	0.375	0.10	7.50
1x2x	50.00	4.05	0.10	44.5.5
1x1x	25.00	4.05	0.10	10.13
1x2x	50.00	4.05	0.20	931.50
1x7x	50.00	3.75	0.10	131.25

1x6x	2.50	2.00	0.15	4.50
1x8x	1.80	1.75	0.12	3.02
20x	2.20	1.20	0.15	7.92
22x	1.50	1.40	0.15	8.19
10x	2.60	2.20	0.15	8.58
				1687.48

less for Culvert

$$(-) 4 \times 2.50 \times 4.05 \times 0.20 = 8.10$$

				1679.38 ^m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Item No-1/1					
Construction of reference and working bench mark					7/5
From T.M.B. page no - 29					
				Qty = 2.875 km	
				@ Rs. 12163.80/km	
				= Rs. 34971.00	
Item No-2/2					
Construction of reference pillar					
From T.M.B. page no - 29					
				Qty = 2.875 km	
				@ Rs. 12329.27/km	
				= Rs. 35447.00	
Item no-3/3					
Clearing and grubbing road land					
From T.M.B. page no - 24					
				Qty = 0.814 m	
				@ Rs. 49809.13/m	
				= Rs. 40545.00	
Item No-4/4					
Construction of embankment with 1000 m lead					1/5
From T.M.B. page no - 38					
				Qty = 1296.32 m ³	

Continuation

@ Rs. 187.92/m³
= Rs. 243604.00

Particulars	Details of work at measurement				Quantity of work
	No.	L	B	D	

Item No 5/5
Construction of sub grade and
earthen shoulder ——— 1/5

From T.M. B. page no - 38
Qty = 4856.97 m³
@ Rs 189.80/m³
= Rs 923751.00

Item No - 6/6
Construction of embankment

From T.M. B. page no 39
Qty = 3025.75 m³
@ Rs 143.08/m³
= Rs 432781.00

Item No - 7/7
Box cutting excavation for road
From T.M. B. page no 29
Qty = 142.51 m³
@ Rs 82.01/m³
= Rs 11687.00

Item No - 8/8
Laying of brick sily — 1/1
From T.M. B. page no - 39
Qty = 450.00 m²

Continuation
@ Rs 499.47/m²
= Rs 224762.00

Particulars	Quantity of actual measurement				Contents of bill
	No.	L	B	D	
Item No-27/31					
Boulding sand filling in found ⁿ					
From T.M. B. page no- 26					
					Qty = 8.34 m ³
					@ R. 455.62/m ³
					= Rs. 3800.00
Item No-28/33					
Boulding RCC M/S in foundation					
From T.M. B. page no- 26					
					Qty = 11.46 m ³
					@ R. 7142.69/m ³
					= Rs. 81855.00
Item No-29/38					
Boulding RCC M-28 - f/s					
From T.M. B. page no- 27					
					Qty = 66.94 m ³
					@ R. 9096.06/m ³
					= Rs. 608890.00
Item No-30/39					
Back filling behind abutment					
From T.M. B. page no- 35					
					Qty = 4320 m ³
					@ R. 3464.14/m ³
					= Rs. 149651.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. - 31/A					
Bridging weep holes — T/S					
From T.M. B. page no. - 27					
Qty = 60 No					
@ Rs. 103.40/No					
= Rs. 6204.00					
Item No. - 32/A					
Joining and laying boulder apron — T/S					
From T.M. B. page no. - 35					
Qty = 56.70 m ³					
@ Rs. 4055.23/m ³					
= Rs. 229932.00					
Item No. - 33/A					
Supplying fitting and laying HYSD bars — T/S					
From T.M. B. page no. - 27					
Qty = 4.539 MT					
@ Rs. 77266.75					
= Rs. 350714.00					
Rs. 18838813.00					
less for below @ 10% = Rs. 1883881.00					
Rs. 16954932.00					
less for previous day = Rs. 8394918.00					
Rs. 856014.00					
Banku 15-11-2020 J-E.					
Continuation					
Rs. 856014.00					
GP					
29/9/21					
ET					