

MS - Constitution of Board & Co. not properly Ruler's Masjid
to Museum to be Ruler's Masjid under M1484 (5c)

Schedule XLV-Form No. 134

Name of Agency - Shri Gulab Khan

2110 224 10112, 22400 DIVISION

210 224 10112, 22400 SUB-DIVISION

Measurement Book

1992

Gulab Khan

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named work:-	Construction of Road				
	from pmgsy Ruchail				
	Masjid to Musalmandal				
	Ruchail under (PMGSY S-C)				
Agency:-	Gulab Khan At - Bhawara				
	Kotwali Chowk Bhawara				
	Dist:- Madhyani				
Agreement No:-	17/SBD/2019-20				
D.O.S:-	20-08-2019				
D.O.C:-	19-08-2020				
Actual date of completion:-	20-3-2020				
Date of entry:-	Abstract of cost				

(1/1)	pro. Setting out pillars				
	- - - - - el,				
7.0 Nos	Qty under (36) TMB				
	@ Rs 2486.17/each - Rs 17403 =				
(2/2)	pro. clearing & grubbing				
	the Road land - - - el,				
0.308 Hect	Qty under (37) TMB				
	@ Rs 49739.47/Hect - Rs 15320 =				
(3/3)	pro. Dismantling of				
	existing - - - el,				
30.69 m ²	Qty under (37) TMB				
	@ Rs 228.40/m ² - Rs 7010 =				
(4/6)	Removal of all type				
	culvert - - - - el,				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
upto date material statement					
Bitum S-90		emulsion RL-1	emulsion SS-1	stone chips	
MSS 3328.0m ²	6323.20	-	-	89.86	33838
primer coat 3328.0m ²	-	-	2828.80	-	
Tack coat 3328.0m ²	-	915.20	-	-	
	6323.20	915.20	2828.80	89.86m ³	
(less previous qty (-))	6323.20	915.20	2828.80	89.86	
	x	x	x	x	

Total Value of work done Rs. 6367022.
 less P/Paid to M/S P-43 Rs. 6322874-
 44148-

Memo of Payment.

8% S.D. Rs	3532-	
1% I.T. Rs	441-	
1% L.C.S.T. Rs	442-	
1% S.C.S.T. Rs	442-	
1% Labours Rs	441-	40629-
Ray Rs	32284-	
S. Fee Rs	3047-	
Net Pay Rs	3519.	
Total Rs.	44148-	

Passed for Rs 44148- (Rupees Forty four thousand one hundred forty eight) only.

2
9.5.20

[Signature]
 Executive Engineer,
 R.W.D. Works Division
 Continuation
 8.5.20