

Sch. XLV-Form No. 1.34

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work- Construction of Road from Paswan Tola to Mahaballa to Mainna Smiley Road.					
Agree. Paswan Tola Construction.					
Ref Agreement No-135/180/2019-2020					
Date of Commencement- 18/02/2020					
Actual Date of Completion- 28/03/2021					
Further Measurement Nil.					
(1) Setting out Pillars					
1.00 km P- (38)					
Rs 33506.70/km					Rs 33506.70
(2b) clearing & grubbing road land.					
0.550 Hect P- (38)					
Rs 49496.70/Hect					Rs 173242.00
(3/4) Construction of embankment with Approved Material					
land up to 1000 M.					
969.630 Hect P- (38)					
Rs 184.90/Hect					Rs 178576.20
					Rs 229427.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22/6) Area marking on C.C. Permanent					
60.0 m ² P- (428)					
e 834.61/m ² —				28.50077 = 0	
(23/6) Providing & fixing of Boundary pillars.					
16 nos P- (32)					
e 464.66/m ² —				28.7435 = 0	
(24/6) Providing & fixing of pillars place & identification of Boundary.					
4.0 nos P- (60)					
e 1172.88/m ² —				28.46914 = 0	
(25/6) Providing & fixing of Boundary Perfect Boundary.					
5 nos P- (32)					
e 9363.65/m ² —				28.46888 = 0	
(26/6) P/works excavation for str					
59.596 m ² P- (40)					
e 285.17/m ² —				28.16796 = 0	
(27/31) P/C C. M. is in foundation					
9.19 m ² P- (40)					
e 5428.82/m ² —				28.47891 = 0	

Continuation

H-6466668 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28/32) 1/2 R.C.C. 1/2 1000/1/2 P					
15.0 m P- (43)					
e 3518.06/m					R-2676=0
(29/33) P.R. P.C.C. 1/2 2019 sub-str					
7.422 m ³ P- (43)					
e 6624.72/m ³					R-45868=0

(30/34) Painting on plaster wall (Black & white)					
41.28 m ² P- (43)					
e 95.63/m ²					R-3948=0

					R-69,82,180=0
e Add 12% G.S.T. R.					837862=0
e Add 1% L.C.S.					R-69822=0
Below 0.05%					R-78,89,864=0
Less Previous Payment (-) R.					3945=0
vide pag No- (43) (-) R.					
Less Previous					R-78,85,919=0
Payment pag No- (47) R.					6803927=0
					R-10,81,992=0

C.P.P.

J.E.

A.E.

R

14.9.21
E-C

Continuation