

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c B.II					
Name of the work:					
PMGSY Singad to Bheracham					
Scheme : PMGSY (SC)					
Agency : Munna Kumar Jainwal					
At- Mirza Tola, Bagaha					
West Champaran.					
Agreement No: 54 - SBD/20-21					
Date of work order: 14-01-2021					
Date of completion: 13-01-2022					

MEASUREMENT

Item No-1/11

Providing and applying prime coat
check

$$37 \times 30.00 \times 3.75 = 4162.50 \text{ m}^2$$

$$1 \times 20.00 \times 3.75 = 75.00 \text{ m}^2$$

$$\text{Total} = 4237.50 \text{ m}^2$$

Item No-2/12

Providing and applying tack coat

$$37 \times 30.00 \times 3.75 = 4162.50$$

$$1 \times 20.00 \times 3.75 = 75.00$$

$$\text{Total} = 4237.50 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No 2/2					
Construction of reference pillar					
From T.M. B.					page no -
					Qty = 1.42 Km
					@ Rs. 13688.65/Km
					= Rs. 20259.00
Item No - 3/3					
Cleaning and grubbing road land					T/S
From T.M. B.					page no -
					Qty = 0.434

					@ Rs. 51133.76/4
					= Rs. 21988.00

Item No - 4/4					
Construction of embankment with 1000 m lead					T/S

From T.M. B.					page no -
					Qty = 660.36 m ³
					@ Rs. 174.94/m ³
					= Rs. 115523.00

Item No - 5/5					
Construction of subgrade					T/S

From T.M. B.					page no -
					Qty = 1970.23 m ³

Continuation

					@ Rs. 176.58/m ³
					= Rs. 347903.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 17 / 39					
Backfilling R.C.C. N-25 — T/S					
From T.M. B. page no -					
					Qty = 63.76 m^3
					@ Rs. 8742.16 / m^3
					= Rs. 557400.00
Item No - 18 / 40					
Back filling behind abutment					
From T.M. B. page no -					
					Qty = 43.20 m^3
					@ Rs. 3760.71 / m^3
					= Rs. 162463.00
Item No - 19 / 41					
Backfilling weep holes — T/S					
From T.M. B. page no -					
					Qty = 60 No
					@ Rs. 83.11 / No
					= Rs. 4987.00
Item No - 20 / 43					
Supplying, fitting and placing					
H.Y.S.D Bars — T/S					
From T.M. B. page no -					
					Qty = 4.034 MT
					@ Rs. 46470.19 / MT
					= Rs. 187461.00
					Rs. 9198252.00


Continuation


Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				Rs. 9198252.00
Add G.S.T. @ 12%				= Rs. 1103790.00
Add C.C. @ 1%				= Rs. 91983.00
				Rs. 10394025.00
Less for below @ 5.26%				= Rs. 546726.00
				Rs. 9847299.00
Less for previous pay				= Rs. 4702150.00
				Rs. 5145149.00

Jantaru
31-05-2021

J.E.

~~~~

 C/P
~~~~
 02/07/21
 E.E.

MATERIAL STATEMENT


Bitumin (S-90) = 8.051 MT

Bitumin Emulsion (S-1) = 3.601 MT

Bitumin Emulsion (R.S-1) = 1.165 MT

Stone Chips = 114.41 m³

Continuation

@ Rs. 470.04 / m³Jantaru
31-05-2021
J.E.
~~~~