

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बाढ़

पत्रांक1201 अनु0 / बाढ़ / दिनांक27/09/2021.....
प्रेषक,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल बाढ़।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय :- नई अनुरक्षण नीति-2018 योजना अन्तर्गत आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है, कि नई अनुरक्षण नीति-2018 योजना अन्तर्गत आवंटन उपलब्ध कराने हेतु विहित प्रपत्र में मॉग पत्र तैयार कर आवश्यक कार्रवाई हेतु संलग्न कर समर्पित की जा रही हैं।

अनु0-यथोक्त।

विश्वासभाजन

27/09/21
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बाढ़।

RWD Works Division, BARRH

Requisition Format for Scheme Head- MR (3054) Under Bihar Rural Road " New Maintenance Policy 2018" (Initial Rectification and Surface Renewal)

S.N	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (A.A) Letter No. & Date	Administrative Approval (A.A)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of B.I in MM/KM	Thickness of Bitumen Layer (in MM)	Value of Bitumen Content (in %)	Previous Total Allocated Amount (in Lakh)	Up to date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (K.M)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance										
1	MR-N/19-20/BARRH/03	Construction of Primeminster road to Sikandra Madhya Vidyalaya via Late. Ram Kishore Prasad House	10100303015	1830 & 24-06-2019	0.97	26.732	18.102	6.48552	03/MBD/20 19-20 & 18-11-2019	17-08-2020	15-02-2021	3741.27	25	5.28	13.44217	13.27992	3.75804	Completed
2		Construction of road form NH-30 (Mugal chak Murfajapur) vill- to Jafarchak	10100301018	1830 & 24-06-2019	0.71	25.301	18.24	5.87292	03/MBD/20 19-20 & 18-11-2019	17-08-2020	15-02-2021	3725.66	25	5.21	13.12303	13.08001	3.46846	Completed
3		NH-30A PMGSY ROAD - AHRAMJA	10100102196	1830 & 24-06-2019	2.47	74.388	44.836	21.00331	03/MBD/20 19-20 & 18-11-2019	17-08-2020	27-07-2021	2966.8	25	5.03	0.00000	0.00000	42.39935	Completed


 Executive Engineer
 RWD Works Division, BARRH
 27/9/22

FORM GFR 19- A

(See Government of India's Decision (1) below Rule-150)
Form of Utilization Certificate up to the month of **September 2021**

New Maintenance Policy 2018

State – Bihar

PIU – E.E., R.W.D., Works Div, Barh

Sl. No.	Sanction No. & Date with Amount (in Rs. lacs)	Amount Received (in Rs. lacs)	Particulars
1	Lt. No. 05 Dt. 12.01.2021 Lt. No. 20 Dt. 19.03.2021 Lt. No. 23 Dt. 26.03.2021 Lt. No. 27 Dt. 04.05.2021 Lt. No. 30 Dt. 21.05.2021	30.25000 26.56520 39.06801 6.92496 189.09607	Certified that out of Rs. 291.90424 lacs received during the year 2020-21 to 2021-22 in favour of E-in-C, RWD, Bihar Patna a sum of 287.27772 lacs has been utilized for the purpose of New Maintenance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 4.62652 Lacs remaining unutilized at the end of the period under.
	Total	291.90424	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks Exercised:-

- (i) Works have been supervised by Executive Engineer/Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction materials have been tested.
- (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant.
- (v) All other codal formalities have been observed.

Memo No. /Barh,

Date

Copy Forwarded to Secretary-Cum-Empowered Officer (BRRDA), Patna taking necessary action.

Executive Engineer
Rural Works Department
Works Division, Barh

NAME OF THE ROAD : PMGSY ROAD TO SIKANDRA VIDYALAY VIA LATE RAMKISHORE PRASAD HOUSE

LENGTH OF THE ROAD : 0.970 KM

PACKAGE NO. : MR-N/19-20/BARH/03

DIVISION : BARH

BLOCK : BELCHHI

CONTRACTOR : ASTHA CONSTRUCTION & DEVELOPERS PVT LTD

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV mm/km	CATEGORY	IRI	Latitude	Longitude	Event		
8/2/21	13:11:0	34	0.1	380	0	3800	3835	ROAD						
8/2/21	13:11:18	34	0.1	360	30.3	3600	3648	G	5.01	25.391637	85.64638	Normal		
8/2/21	13:11:38	34	0.1	360	20.2	3600	3648	G	4.79	25.391785	85.645437	Normal		
8/2/21	13:11:48	34	0.1	390	30.3	3900	3928	G	4.79	25.391542	85.644713	Curve		
8/2/21	13:12:4	34	0.1	320	30.3	3200	3273	G	5.12	25.390655	85.644393	Normal		
8/2/21	13:12:24	34	0.1	360	30.3	3600	3648	G	4.35	25.38977	85.644157	Normal		
8/2/21	13:12:39	34	0.1	390	20.2	3900	3928	G	4.79	25.38892	85.64377	Normal		
8/2/21	13:13:30	34	0.1	380	30.3	3800	3835	G	5.12	25.388005	85.64345	Speed Breaker	<4000	4001-5000
8/2/21	13:14:0	34	0.064	390	30.3	3900	3928	G	5.01	25.387152	85.643182	Speed Breaker		
8/2/21	13:32:19	35	0.1	380	0	3800	3835	G	5.12	25.38661	85.642895	Normal		
8/2/21	13:33:0	35	0.016	360	20.2	3600	3648	G	5.01	25.389023	85.642928	Normal		
	TOTAL		0.98	4070	242.4	40700	41154		53.9	279.28429	942.084318			
	AVERAGE					3700	3741.273		4.9					

15/02/21
JE
EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION
BARH

15/02/21
JE
Bkumar

Name of Customer : ASTHA CONST & DEVL PVT
 Name of Work/ Road : PMGSY RD TO SIKANDRA VI
 Lab Job number :
 Date : 08-02-2021
 Section No. : 34

Test Date : 08-02-2021
 Machine No :
 Start S No :
 Start E No :
 Weather :
 Start Location :
 End Location :
 Road Name : JANKISHOR PRASAD HOUSE
 Road Type : (R) RURAL ROAD
 Side :
 Interval :
 UIV Range : 2273 To 5000 mm/km
 Dist Range : 0 To 1000 m
 Equation :


Print Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\SHAZI\Desktop\34.Xls. Section No. :34. Eqn :

Name of Customer : ASTHA CONST ,DEVL PVT LTD. Name of Work/ Road : PMGSY RD TO SIKANDRA VIDYALAY



BKumar
15/02/21
JE

16/02/21
JE

EXECUTIVE ENGINEER
 R.W.D. WORKS DIVISION
 RARH

3054MR
P.O. No. 192020/18024/03
Name of Work → Const. of Prime Minister's Road to Sitamand
Machya Vaidyog Vira Ram Sharma Prasad Meera
Schedule XLV-Form No. 134

Name of Agency → Asha Construction Division
and Barhous Pvt. Ltd.
SUB-DIVISION

O-10 X, Barhou.

385

MEASUREMENT BOOK

Age-Date — 18.11.2019
Completion — 17.08.2020.

Name of work
 Situation of work
 Agency to which work is assigned
 Date of measurement
 No. and date of agreement
 (These four items should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Source of work: Construction of Maintenance</u>					
	Road Package No - MR-N-19-20/				
	Panchayat (Tender No - 79169)				
	Maintenance of Road from PMGSY				
	road in Sikandarpur Madhya village				
	Via Late Pannikar's Road House.				
Agency:	Asha construction and Developers				
	M. L. Block - MFC, 2/58 Bahad-				

Kurpur Housing Colony Bhethnath
 Road, Pano - 800026.
 Agreement No - 03/MBD/2019-20
 Date of commencement (as per w/order) - 18/11/2019
 Date of completion (as per w/order) - 17/08/2020
 Date of measurement: -

<u>T.S. No. 01</u> Clearing and grubbing road land					
including					
15x30.00 m x 1.50 m (w) = 675.00 m ²					
15x30.00 m x 1.40 m (w) = 630.00 m ²					
5x30.00 m x 1.50 m (w) = 225.00 m ²					
5x30.00 m x 1.40 m (w) = 210.00 m ²					
8x30.00 m x 0.40 m (w) = 96.00 m ²					
8x30.00 m x 0.30 m (w) = 72.00 m ²					

Continuation Total = 1908.00 m²
 = 0.19 Ha

B. Kumar
 18/10/2020
 SE

2nd on A/c & Final Bill dt. 28/07/21

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: - Construction of Maintenance					
road Package No - MR - N/19-20					
Bach/03					
Maintenance of road from PM'ssy					
road to Sikandra near Madhya					
Wdyalay via Late Ramkishor					
Prasad House.					
Agency: - Astha Construction & Develop-					
pers Pvt Ltd.					
Agreement No - 03/MBD/2019-20					
Date of commencement (as per contract) 18/11/19					
Date of completion (as per contract) 17/08/20					
Date of actual completion: 20/07/21					
<u>ABSTRACT OF COST</u>					
<u>T-9-No-01</u>	Clearing and grubbing				
	road land - - - - E/I				
	Qty V.P. 11 of TMB				
	0.19 Ha @ Rs. 49524.68 Per Ha = Rs. 9410.00				
<u>T-9-No-02</u>	Construction of Subgrade				
	of earthen shoulder - - - E/I				
	Qty V.P. 11 of TMB				
	486.00 m ³ @ Rs. 161.23 Per m ³ = Rs. 78358.00				
<u>T-9-No-03</u>	Construction of C.S.B by provi-				
	ded well graded - - - E/I				
Continuation					
Total = Rs. 87768.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F = Rs.		1721743.00
<u>Description:</u>					
② 0.50% below as per					
under agreement = Rs.					
			Total = Rs.		1720021.00
Lapp. =					
Payment let in A/c bill					
V/P. 16 of T.M.B. = Rs.					
			Net Total = Rs.		392029.00
The work has been completed as per the condition					
Specification & instructions of E/I					

B. Kumar
28/07/21
J.E

G.D.
Kumar

30/07/2021
A.R.

Continuation