

प्रमाणित किया जाता है कि इस भाग की पुस्तिका में
हरे सहीन से कुल - 100 (एक सौ) पृष्ठ हैं जिसे
श्री राम रणबाल प्रसाद सिंह यादव, सहायक अभियंता
ग्रामीण कार्य विभाग कार्य अक्ट पमंडल, बिहार शरीफ
के नाम निर्गत किया जाता है।

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ

Sch, XLV-Form No. 134

बिहार शरीफ DIVISION

बिहार शरीफ SUB-DIVISION

Measurement Book

No. 3028

Name of Officer

श्री राम रणबाल प्रसाद सिंह यादव

ग्रामीण कार्य विभाग, कार्य अक्ट पमंडल, बिहार शरीफ

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Ist and Final B/L</u>					
Name of work: Const of road from					
Angan Beri Singthi to					
Loz under Muncy.					
Agency: Sunil Kumar Singh.					
Agg. No. CB 31/2020-21					
Date of Start - 24-08-2020					
Date of Completion - 23-05-2021					
Actual date of Completion - work done					
for road					
Record Entry.					
(1) Providing and laying					
working bench.					
Metry - - - - -					
Qty - - - - - 0.243 m					
(2) Const of embankment					
- - - - - load up to 1000 m - - - - -					
Elw calculation.					
Chaise (cm)	Area (cm)	Mean Area (cm)	Dist (cm)	Qty (cm)	
0	0.80	-	-	-	
50	1.0	-	0.90	50	45.0
100	0.95	-	0.975	50	48.75
150	0	-	0.475	50	23.75
200	0	-	0	50	-
243	0	-	0	50	-
					117.50 m

Net Qty of Elw = 117.50 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① p/lr and fixing of working bench marks -- as per tech. M.					
0.243 Km. vide TMB Page ①					
					@ R 12023 = 89/Km - R 292220
② clearing and scrubbing road land -- as per tech. M.					
0.049 Ha vide TMB Page ①					
					@ R 52994 = 20/Ha - R 259700
③ Const of embankment -- load upto 100mm					
-- as per tech. M.					
117.50 mb vide TMB Page ②					
					@ R 194 = 85/mb - R 2289500
④ Const of sub-grade and earthen shoulder -- as per tech. M.					
409.50 mb vide TMB Page ③					
123.01 mb vide TMB Page ④					
532.51 mb					
					@ R 227 = 31/mb - R 12104500
⑤ Const of granular sub base by providing well graded material -- tech. M.					
73.46 mb vide TMB Page ⑤					
					@ R 1845 = 30/mb - R 135562500
					R 98502100

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R 11178462
					@ 4287 = 59/each - 85752
(11/22) P/W and skirting masonry					
informatory work					
Beard with 1080					
- as per tech. M.					
4.0 Hrs. vide this page (5)					
					@ 9285 = 88/each - 371432
					R 11635642
Add 4% G.S.T. 12%					1396282
Add Labour 1%					1163622
Add Scaffolding fee					1490322
					R 13297312

R 13,29,731=0

Amount
 02/05/21
 J.E.

R 13,29,731
 AB