

KHME TO PHNUEY 10LH

Schedule XLV-Form No. 134

PROGRESSIVE ENGLICON P.V.T. 1.1.2 DIVISION

M.M.G.S.Y G.E.N

SUB-DIVISION

MEASUREMENT BOOK

M.B-NO-315

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on m/c bill				
Name of work - Const. of a road from Kane to Pantey to/a under mm 55 (ha) in Bhorey taluka.					
Agency - Progressive Engineers Pvt Ltd.					
Agreement NO - 39 SBD/2019-20.					
Agreement Value - Rs 8564313=00.					
Date of work started - 11.08.2019.					
Date of completion - 10.08.2020.					
Date of measurements - 30.06.2020.					

Record measurements

- (1) Const. of working bench m/c
as per S/D/42.

Length = 1.183 km. Limited 1.18 km.

- (2) Const. of reference Pillars as
per S/D/42.

Length = 1.183 km. Limited 1.18 km.

- (3) Clearing and grubbing road
land as per S/D/42.

$$2 \times 1183.0 \times 1.50 = 3549 \text{ m}^2$$

$$= 0.35 \text{ Hectre.}$$

- (4) Const. of embankment with approved
materials lead upto 1000 m.

$$2 \times 1000.0 \times 1.20 \times 0.600 = 576.0 \text{ m}^3.$$

Limited to 564.94 m³.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd or 10/c Bill</u> <u>(Final construction measurements)</u>					
Name of Work - Const. of a road from Kanw					
to Pandey Tola under mm 644 (Gen) in					
Bheray Block.					
Agency - Progressive Engicon Pvt. Ltd.					
Agreement No - 39560/2019-20					
Agreement Value - 9,95,64,313/-					
Date of work started - 11.08.2019.					
Date of completion - 10.08.2020					
Date of actual completion - 14.07.2021.					
Date of entry - 14.07.2021.					
<u>Record measurements</u>					
/					
/					
(15) Const. of earthen shoulders with					
approved materials as per S.P. 42.					
$2 \times 713.0 \times 1.295 \times 0.075 = 138.50 \text{ m}^3$					
$2 \times 713.0 \times 1.490 \times 0.200 = 424.95 \text{ m}^3$					
$2 \times 470.0 \times 1.510 \times 0.175 = 247.57 \text{ m}^3$					
811.02 m ³ .					
(4/10) Providing laying stretching and -					
compacting stone aggregate G.I.I.					
$718.80 \times 3.75 \times 0.075 = 202.16 \text{ m}^3$					
(3/11) Providing and applying primer					
as per S.P. 42.					
$718.80 \times 3.750 = 2695.50 \text{ m}^2$					
(4/12) Providing and applying tar mat					
as per S.P. 42.					
Area vide ^{3/11} 2695.50 m ² .					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2/28) Supplying Lifting and Placing					
of HYED bars in RCC work.					
Vide page 11 = 4.14929 MT					
Vide page 17 = 0.20000 "					
4.34929 MT					
@ 77353 = 10/MT					7336431 = 00
					7 8266559 = 00
Less 10% below					7 826656 = 00
					7 7439903 = 00
Less previous payments					7 2991883 = 00
Net payable					7 4448020 = 00
<i>C. S. S.</i>					
<i>08/09/21</i>					
<i>Bank</i>					
<i>11/11/21</i>					
<i>AM</i>					
<i>05/10/21</i>					
<i>AB</i>					