

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>4th on A/C Bill</u>					
Name of Work - Const. of Road from					
Babbari Barhahi path to					
Jadav tola.					
Agency - Sanjay Kumar					
Agreement No - 21 SBO/2019-2020					
Date of Start - 20-12-2018					
Date of Completion - 19-12-2019					
Date of Entry - 08/08/21					

(1) Const. of Sub-grade and					
earthen Shoulders.....					
B.T position					
{	$2 \times 20 \times 30 \times 1.182 \times 0.075 = 106.38 \text{ m}^3$				
	$2 \times 20 \times 30 \times 1.182 \times 0.075 = 106.38 \text{ m}^3$				
	$2 \times 20 \times 30 \times 1.182 \times 0.075 = 106.38 \text{ m}^3$				
	$2 \times \cancel{20}^8 \times 30 \times 1.182 \times 0.075 = 42.55 \text{ m}^3$				
	$2 \times 2 \times 20 \times 1.182 \times 0.075 = 7.092 \text{ m}^3$				
<u>G.S.B.</u>					368.784 m ³
Limit =					368.63 m ³
<u>G.S.B.</u>					
$2 \times 20 \times 30 \times 1.388 \times 0.200 = 333.12 \text{ m}^3$					
$2 \times 20 \times 30 \times 1.388 \times 0.200 = 333.12 \text{ m}^3$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) Bench mark pillar.					
V.T.M.B.P. No - (25) Item No - (1)					
Qty = 3.0 Nos					
@ 5073.27/each					Rs = 15220 = 0
(2) Reference pillar.					
V.T.M.B.P. No - (25) Item No - (2)					
Qty = 10 Nos					
@ 2311.70/each					Rs = 23117 = 0
(3) Clearing and Grubbing.					
V.T.M.B.P. No - (25) Item No - (3)					
Qty = 1.77 Hact					
@ 50148.62/Hact					Rs = 88763 = 0
(4) Excavation for Roadway.					
V.T.M.B.P. No - (18) (25) Item No - (4)					
49.50 m ³					
@ 77.70/m ³					Rs = 3846 = 0
(5) Const. of Embankment.					
V.T.M.B.P. No - (25) Item No - (5)					
Qty = 29.70 m ³					
@ 27.30/m ³					Rs = 811 = 00
Continuation					C.O = 131757 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{29}{23}$ 800 mm x 600 mm rectangles V.T.M.B.P. No - (38) Item No - (23) Qty = 2.0 Nos @ 7924.58/each PS = 1584920					
$\frac{30}{24}$ 900 mm side octagon V.T.M.B.P. No - (38) Item No - (24) Qty = 2.0 Nos @ 10140.35/each PS = 202810					
$\frac{31}{25}$ Road Marking with white Not applied					

V.T.M.B.P. No - (38) Item No - (25)					
Qty = 416 m ²					
@ 867.76/m ² PS = 3609880					
					147 35624 = 0
Less 10% Below = (-)					14,73 562 = 0
					1326 2062 = 0
Less previous pay (-)					1031. 4311 = 0
					294 7751 = 0
Rd 21/09/21 JE				21/09/2011 AE	

Continuation