

1
Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
FIRST ON A/C BILL					
Name of the work:					
Semni Chauk To Hauzam Tola					
MMGSY:					
Scheme: MMGSY					
Agreement No: 57 SBD/MMGSY					
2021-22					
Agency: Jai Prakash Kumar					
Sharma, Ward No - 2					
Lachhupur, Ander					
Rhaishali West Champaran					
Date of work starts: 03-06-2021					
Date of Completion: 02-03-2022					
MEASUREMENT					
Item No- 1/1					
Construction of reference and working bench mark — T/S					
Continuation	0.94 Km				

Attested
Akash
7/10/21
Executive Engineer
PWD, Works DIV.
BETTIAH.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

Item No- 1/1

Construction of reference and working bench mark. - T/S

From T.O. B. page no-

Qty = 0.94 Km

@ Rs. 10516.41/Km

= Rs. 9884.00

Item No- 2/2

Construction of reference pillar

From T.O. B. page no-

Qty = 0.94 Km

@ Rs. 10908.18/Km

= Rs. 10254.00

Item No- 3/3

Cleansing and grubbing road

From T.O. B. page no-

Qty = 0.285

@ Rs. 51133.76/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 4/7					
Box cutting - Excavation for walkway -					715
From T.O.B. page no -					
					Oty = 97.20 m ³
					@ Rs. 74.16/m ³
					= Rs. 7208.00
Item No - 5/9					
Construction of granular sub base .					715
From T.O.B. page no -					
					Oty = 479.80 m ³
					@ Rs. 3036.05/m ²
					- Rs. 1456697.00
Item No - 6/10					
Bricking laying , spreading and compacting stone aggregate as in W.B.M. - II					715
From T.O.B. page no -					
					Oty = 225.00 m ³
					@ Rs. 838989.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Item No- 1/1					
Construction of reference and working bench mark - T/S					
From T.M. B. prep no-					
	Qty = 0.94 Km				
	@ Rs. 10516.41/Km				
	= Rs. 9884.00				
Item No- 2/2					
Construction of reference pillar					
From T.M. B. prep no-					
	Qty = 0.94 Km				
	@ Rs. 10908.18/Km				
	= Rs. 10254.00				
Item No- 3/3					
Cleaning and grubbing road					
From T.M. B. prep no-					
	Qty = 0.287				
	@ Rs. 51133.76/H				
	= Rs. 14317.00				

Sch. XLV-Form No. 134

7

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-7/23					
Boarding and Fixing typical information board					715
From T.O.B page no -					
Qty = 2 Each					
@ Rs. 11489.21/N.					
= Rs. 22979.00					
					Rs. 2360329.00
Add G.S.T. @ 12% - Rs. 283239.00					
Add C.C @ 1% = 23603.00					
					Rs. 2667171.00
less for below = Rs. 0.00					
					Rs. 2667171.00
Santosh 03-10-2021					OPTION AE
J.E.					
<u>MATERIAL STATEMENT</u>					
E/W = 97.20 m ³					
Gross Volume (26.5 mm) = 287.88 m ³					
(@ Rs. 472.08/m ³)					

Continuation

Attested
Executive Engineer
RWD Works Div.
BETTIAH.