

HB No- 3686

HHWSD
ST 2020-21

Schedule XLV-Form No. 134

DIVISION

Pargana


SUB-DIVISION

Banmankhi

Pailanka / Dumur

Measurement Book

Dhimi Devotees Road to Refugee Tola



1st on AIC Bill
Abstract of cost

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:- Construction</u>					
<u>and maint of Road from Dhimi</u>					
<u>Devdhar Road to Refugees</u>					
<u>Tola.</u>					
<u>Name of Agency:- Priyanka Kumari</u>					
<u>Agreement No:- 03 SABD/2020-21</u>					
<u>Agreement Amount:- 12634993.00</u>					
<u>Date of Agreement Commencement:- 05/03/21</u>					
<u>Date of Completion:- 04/03/2022</u>					
<u>Actual Date of completion:- In progress</u>					

①

1① ply Benchmark pillars

all complete job.

2 NOS OVTMBP-1 SI- ②

@RS. 4466.45 Each RS. 8932.90

②

1② ply reference pillars

all complete job.

6 NOS OVTMBP-1 SI- ③

@RS. 2045.47 Each RS. 4090.44

③

2 ply clearing & grubbing

2000 land all complete

job.

0.9100 Hct. OVTMBP-2 SI- ④

@RS. 52970.33/Hct. RS. 48203.01

④

3 EXCAVATION in soil in 2000

land all complete job.

Continuation C.O. 61226.35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
conty.					
33.74 m ³					
@ RS. 6700.62 / m ³					RS. 226078.91
(14) 33 p IV R.C.C. home					
pipe (1x 100mm)					
all complete job.					
7.5m OVT M.B.F. - 6 51- ¹¹ / ₃₂					
@ RS. 3724.15 / m					RS. 27931.13
Total				RS	2444640.45
Say RS=				2444	640.00
Add GST. @ 12%				+ RS=	293357.00
11 L.C.S.S. @ 1%				+ RS=	24447.00
S.F. @ 107.04 398 2135				+ RS=	39183.00

RS 2801627.00

Less For 11% below

as per Agreement @ RS 3082.00

Payable RS 2798545.00

J.H.
09-08-21

J.F.

Bannamkha

