

Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Division, Jharkhand

F.D.R (PR)

DIVISION

MADHEPUR

SUB-DIVISION

1834

MEASUREMENT BOOK

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st an A/c Bill					

N/W - Tardilha To Chikna.

Agency - Md. Abdul Rab

Agg NO- 14/F2/2021-22

Date of W.O - 11-07-2021

Date of completion - 10-08-21

Date of measurement - 02-08-21

(1) G.S.B grading I

$$1 \times 30.00 \times 4.05 \times 0.100 = 12.15 \text{ m}^3$$

$$1 \times 30.00 \times 4.05 \times 0.100 = 12.15 \text{ m}^3$$

$$1 \times 30.00 \times 4.05 \times 0.100 = 12.15 \text{ m}^3$$

$$1 \times 30.00 \times 4.05 \times 0.100 = 12.15 \text{ m}^3$$

$$1 \times 22.00 \times 4.05 \times 0.100 = 8.91 \text{ m}^3$$

$$= 57.51 \text{ m}^3$$

(2) L/B M G - III 0.075

$$1 \times 30.00 \times 3.75 \times 0.075 = 8.44 \text{ m}^3$$

$$1 \times 30.00 \times 3.75 \times 0.075 = 8.44 \text{ m}^3$$

$$1 \times 30.00 \times 3.75 \times 0.075 = 8.44 \text{ m}^3$$

$$1 \times 30.00 \times 3.75 \times 0.075 = 8.44 \text{ m}^3$$

$$1 \times 22.00 \times 3.75 \times 0.075 = 6.19 \text{ m}^3$$

$$= 39.95 \text{ m}^3$$

$$\text{As per Agg.} = 39.92 \text{ m}^3$$

Abstract of Cost

Sch. XLV—Form No. 134

4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) C.S.B. grading					
57.51m ² @ Rs 3777.89/m ²					2,17,261.00
(2) WBM-C-11					
39.93m ² @ Rs 4744.34/m ²					1,89,479.00
(3) Paving Coat					
532.50m ² @ Rs 49.53/m ²					26,375.00
(4) Tack Coat					
532.50m ² @ Rs 16.76/m ²					8,925.00
(5) Mix Seal Surfacing					
532.50m ² @ Rs 248.99/m ²					1,32,587.00
(6) Const. of Subgrade and earth shoulders.					
12.21m ² @ Rs 240.48/m ²					29,197.00
					Rs 6,03,824.00
Add 12% C.S.T (+)					Rs 72,459.00
Add 1% L.C (+)					Rs 6038.00
					Rs 6,82,321.00
Less 0.1% below (-)					Rs 6823.00
					Rs 6,75,498.00

Continuation

Executive
Rural Works
Works Division