

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
FIRST ON A/C BILL					
Name of the work:					
Nimai Chowk to Parso Dhangar					
Tola Sanichari					
Scheme: MMGSY (SC)					
Agreement No: 44/SAD/20-21					
Agency: Sharda Construction					
At Phulwari, PO - Arambam					
Mathan Bettiah					
Date of work Order: 05-12-2020					
Date of Completion: 04-12-2021					
MEASUREMENT					
Item No: 1/1					
Construction of reference and working bench mark - Tls					
					1.04 Km

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 2/2					
Construction of reference pillar					
				1.64 Km	
Item No - 3/23					
Excavating and fixing typical					
MMGSY information sign					7/5
				2 Each	

Item No - 4/3					
Clearing and grubbing					
road land					7/5
2x 2x 30.00 x 0.75 =				90.00	
2x 8x 30.00 x 2.00 =				960.00	
0.5 x 30.00 x 1.25 =				450.00	
2x 18x 30.00 x 1.50 =				1620.00	
				3120.00 m ²	
				= 0.31 H	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-5/21					
E/w in excavation for found					
Cher	1x	2x	6.45x1.55x1.67		33.39
Est	1x	1x	5.00x1.53x0.55		4.21
					37.60m ³
Item No-6/32					
Sand filling in foundation					
	1x	2x	6.45x1.55x0.10		2.00
	1x	1x	5.65x1.53x0.10		0.86
					2.86m ³
Item No-7/33					
Brick flat soleing — 7/5					
Cher	1x	2x	6.45x1.55x		20.00
Est	1x	1x	5.65x1.53x		8.64
					28.64m ²
Item No-8/34					
Providing RCC NIS for foundation — 7/5					
	1x	2x	6.30x1.40x0.10		2.65
	1x	1x	5.75x1.53x0.55		4.84
					7.48

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Item No- 1/1					
Construction of reference and working bench mark — Tlx					
From T.M.B. page no -					
				Qty - 1.04 Km	
			@ R.	8596.23/Km	
			= Rs.	8940.00	
Item No- 2/2					
Construction of reference pillar					
From T.M.B. page no -					
				Qty = 1.04 Km	
			@ R.	4723.87/Km	
			= Rs.	4913.00	
Item No- 3/3					
Cleaning and grubbing road and — 7/5					
from T.M.B. page no -					
				Qty = 0.314	
			@ R.	51133.76/H	
			= Rs.	15851.00	

Continuation

= Rs. 15851.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-4/5					
Construction of subgrade and earthen shoulder — TLs					
From T.M.B. page no-					
					Qty = 19 63.08 m ³
					@ Rs. 204.16/m ³
					= Rs. 400782.00
Item No-5/9					
Construction of G.S.B.					
From T.M.B. page no-					
					Qty = 687.66 m ³
					@ Rs. 3122.28/m ³
					= Rs. 2147067.00
Item No-6/10					
Brick laying spreading and compacting stone aggregate					
From T.M.B. page no-					
					Qty = 230.63 m ³
					@ Rs. 38.23/m ³
					= Rs. 884614.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-13/35					
Brick masonry work in cement mortar					P/S
From T.M.B. page no-					
				Qty = 26.51 m ³	
				@ Rs. 5646.92/m ³	
				= Rs. 149700.00	
Item No-14/36					
Binding and laying 1000mm dia Hume pipe					T/S
From T.M.B. page no-					
				Qty = 7.50 m	
				@ Rs. 3710.58/m	
				= Rs. 27829.00	
				Rs. 3745740.00	
Add G.C.T. @ 12% =				Rs. 449489.00	
Add L.C. @ 1% =				Rs. 37457.00	
Add S.F. =				Rs. 41354.00	
				Rs. 4274040.00	
Less for below @ 6.26% =				Rs. 267555.00	
				Rs. 4006485.00	

Sankar
18-09-2021
J.E.

Continuation
18/9/21
AE

CP
Ramesh
6/11/21
E.L.

