

ame of work -
 uation of work -
 gency by which work is executed -
 ate of measurement -
 o. and date of agreement -
 (These four lines should be repeated at the commencement
 the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work -

from Lal Saajiy Bazar to

Harijan tal under MMSYScheme

Agreement No - 131 SBD/MMSY/2020-21

Date of work order - 23-07-2021

Date of completion - 22-07-2022

Name of Agency - M/o

Tai Bhawan Const.

Record Entry

(1) Plv Const of working

Bench mark - do - 2.80 km

(2) Plv const of reference

Pillar - do - 2.60 km

(3) Plv cleaning and

grubbing of road land -

2x 40x30m x 1.50m = 3600.00 m²

2x 46x30m x 1.50m = 4140.00 m²

2x 1x20m x 1.50m = 60.00 m²

7800.00 m²

Say 0.78 Hect

4 Hect
 Aksh
 8-10-21

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Abstract :-					
(1) Plv Const of working Bench mark — do					
2.60 KM vide Page (1)					
@ Rs 10466.20 / KM — Rs 27212 = W					
(2) Plv Const of reference Pillar — do					
2.60 KM vide Page (1)					
@ Rs 10818.50 / KM — Rs 28128 = W					
(3) Plv cleaning and grubbing road land					
0.78 Hect vide Page (1)					
@ Rs 51733.76 / Hect — Rs 39884 = W					
(4) Plv Const of embankment lead upto 1000m length.					
815.85 m ³ vide Page (2)					
@ Rs 174 = 94 / m ³ — Rs 142725 = W					
(5) Plv Const of embankment lead 100m length					
1903.65 m ³ vide Page (2)					
@ Rs 139 = 84 / m ³ — Rs 266206 = W					
(6) Plv excavation for road way cutting					
250.20 m ³ vide Page (6)					
@ Rs 74 = 16 / m ³ — Rs 18555 = W					
(7) Plv Const of similar Sub base — do					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1083. 68 m ³ vide Page (7)					
@ Rs 3007 = 31/m ³ — Rs 3258962 = w					
(8) Plv and fixing M.M.S.					
(23) Sign board do					
02 Nos vide Page (7)					
@ Rs 11479 = 66/each — Rs 22959 = w					
(9) Plv eastwork in					
(31) excavation in foundation					
218.72 m ³ vide Page (2)					
@ Rs 269 = 32/m ³ — Rs 58906 = w					
(10) Plv sand filling					
(32) 10.40 m ³ vide Page (2)					
Limit 9.76 m ³					
@ Rs 400 = 59/m ³ — Rs 3910 = w					
(11) Plv P.C.C. M15 grade					
(34) in foundation					
15.50 m ³ vide Page (4)					
Limit 15.12 m ³					
@ Rs 6007 = 96/m ³ — Rs 90840 = w					
(12) Plv R.C.C. M15 grade					
(39) in box cell					
(A) - 52.26 m ³ vide Page (5)					
(B) - 39.08 m ³ vide Page (6)					
91.34 m ³					
Limit 90.84 m ³					
@ Rs 7514 = 30/m ³ — Rs 682599 = w					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1083.68 m ³ vide Page (7)					
@ Rs 3007 = 311 m ³ — Rs 3258962 = 10					
(8) Plv and fixing MMH					
(23) Sign board - do					
02 Nos vide Page (7)					
@ Rs 11479 = 66 each — Rs 22959 = 10					
(9) plv earthwork in					
(31) excavation in foundation					
218.72 m ³ vide Page (2)					
@ Rs 269 = 32 / m ³ — Rs 58906 = 10					
(10) plv sand filling					
(32) 10.40 m ³ vide Page (2)					
Limit 9.76 m ³					
@ Rs 400 = 39 / m ³ — Rs 3910 = 10					
(11) plv P.C.C. M15 grade					
(34) in foundation					
15.50 m ³ vide Page (4)					
Limit 15.12 m ³					
@ Rs 6007 = 96 / m ³ — Rs 90840 = 10					
(12) plv R.C.C. M15 grade					
(39) in box cell					
(A) - 52.26 m ³ vide Page (5)					
(B) - 39.08 m ³ vide Page (6)					
91.34 m ³					
Limit 90.84 m ³					
@ Rs 7514 = 30 / m ³ — Rs 682599 = 10					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) P/V back filling					
(40) behind abt					
59.40 m ³ vide Page (6)					
Limit 57.60 m ³					
Rs 2840 = 96/m ³ — Rs 163639 = W					
(14) P/V keep holes					
(41) 80 Nos vide Page (6)					
Rs 83 = 11 / each — Rs 6649 = W					
(15) P/V supplying and					
(43) filling Placing H/S					
(A) 5.248 MT vide Page (4)					
(B) 1.355 MT vide Page (5)					
6.603 MT					

Limit 6.44 MT					
Rs 45965 = 34 / MT — Rs 296017 = W					
Rs 5107191 = W					
Add 12% GST — Rs 612863 = W					
Add 1% Cess — Rs 51072 = W					
Add S.F — Rs 64523 = W					
Rs 58,35,649 = W					
for					
09/10/2021					
J.E.					

Approved
 Aksh
 8.10.21