

कार्यालय
कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बिक्रमगंज (रोहतास)।

पत्रांक- 1577-370/बिक्रमगंज/दिनांक 18.10.2021

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बिक्रमगंज।

सेवा में,

नोडल पदाधिकारी, (MR-3054)
ग्रामीण कार्य विभाग,
बिहार, पटना।


विषय:- नई अनुरक्षण नीति 2018 (MR-3054) योजनान्तर्गत पथ में निर्गत आवंटन में से
शेष बचे हुए राशि को प्रत्यार्पित करने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (MR-3054)
योजनान्तर्गत पथ में कुल प्राप्त आवंटन के विरुद्ध व्यय के पश्चात् अवशेष राशि को पथवार
प्रत्यार्पित किया जाता है। सुलभ प्रसंग हेतु प्रत्यार्पित राशि की विवरणी संलग्न है।
सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु०:-यथोक्त।

o/c

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बिक्रमगंज।
18.10.21

MR Maintenance Policy 2018 Surrender Report

Name of Division- Bikramganj

Road Details									
Sl No.	Block	Batch NO.	Project ID	Road Name	Contractor Name	Agreement Details		Financial Progress Details	Balance allotment
						Main Work Amount	Allotment	Expenditure GT	
1	Bikramganj	RM/RO/BIK/2 0/0001	13131021499	Shivpur halt (PMGSY Road) to Shivpur	Kaimur Developers Private Limited	84.239	84.238	83.66559	0.57241
2	Bikramganj	RM/RO/BIK/1 9/0002	10301002067	Bikramganj Natwar PWD Road - Kharua Via Canal Service Road	Dhanlaxmi Constructions Private Limited	137.891	137.891	135.64276	2.24824
3	Bikramganj	RM/RO/BIK/2 0/0001-	10301302034	BR-28R-357 Vikramganj-Dumrao Pwd Road - Jamudi Gate (Jamori)	Kaimur Developers Private Limited	132.948	132.947	131.85071	1.09629
4	Bikramganj	RM/RO/BIK/1 9/0003	10301303001	Rohatas jila antargat bikramganj prkhand me guljarbag-bikramganj se ghushiyo kalagaon tak path nirman	M/S Ramjee Singh And Co	78.398	78.398	77.84914	0.54886
5	Bikramganj	RM/RO/BIK/1 9/0003	10301101005	Construction of Road From Ara-Sasaram PWD Road Durgadih More to Tilakpura	M/S Ramjee Singh And Co	115.15	115.149	103.13414	12.01486
6	Bikramganj	RM/RO/BIK/1 9/0002	NEA22000664	Sasaram Bikramganj Road - Bensagar Village	Dhanlaxmi Constructions Private Limited	52.045	52.04483	51.83329	0.21154
									16.692200

Executive Engineer
RWD, Works Div. Bikramganj
18/10/21